

| A. Summary of Utility Facilities and Utility Adjustment Schedule | | |
|--|----------------------|-------|
| Quantity, Type of Facility, Type of Service | Quantity in Conflict | Units |
| 260' X 2" MHP PLS | 185 | FT |
| 525' X 4" MHP PLS | 305 | FT |
| | | |

| B. Special Requirements (Staging Required, Dependent Activities, Joint-use Coordination, etc.) |
|--|
| <p>Clearing and grubbing must be completed before atlanta gas light starts work. The staking of the ROW and the marking of the centerlines must be completed prior to Atlanta Gas Light starting work. AGLs installation schedule does not include time for rock or unknown obstacles which will require a revision to the schedule if encountered. This schedule does not include time for unexpected delays caused by other utilities or third parties and will need to be revised if such delays are encountered.</p> |

| C. WORK PLAN - Provide disposition of all existing and proposed facilities on project | | | |
|---|---|---|------|
| PRELIMINARY ENGINEERING | | | |
| LOCATION | DESCRIPTION OF UTILITY WORK | DEPENDENT ACTIVITIES | DAYS |
| ALL SHEETS | REVIEW PROJECT PLANS | RECEIVE FINAL PLANS FROM CITY OF GRIFFIN | 60 |
| CONSTRUCTION ENGINEERING | | | |
| LOCATION | DESCRIPTION OF UTILITY WORK | DEPENDENT ACTIVITIES | DAYS |
| ALL SHEETS | Bid and Award Project | Review Final Plans | 35 |
| ALL SHEETS | Approve Funding | Project is awarded | 20 |
| MATERIAL PROCUREMENT | | | |
| LOCATION | DESCRIPTION OF UTILITY WORK | DEPENDENT ACTIVITIES | DAYS |
| ALL SHEETS | Procure All Materials | Get Funding Approval | 20 |
| CONSTRUCTION | | | |
| LOCATION | DESCRIPTION OF UTILITY WORK | DEPENDENT ACTIVITIES | DAYS |
| SHEET 1 | INSTALL 160' X 2" MHP PLS INSTALL 375' X 4" MHP PLS | Procure All Materials, Clearing and Grubbing Complete, Back of ROW is Staked | 20 |
| TIE-IN WORK | | | |
| LOCATION | DESCRIPTION OF UTILITY WORK | DEPENDENT ACTIVITIES | DAYS |
| SHEET 1 | Pressure Testing and Tie In Work 4" MHP PLS TO 4" MHP PLS | Procure All Materials, Clearing and Grubbing Complete, Back of ROW is Staked; INSTALL 375' X 4" MHP PLS | 10 |
| SHEET 1 | Pressure Testing and Tie In Work 2" MHP PLS TO 4" MHP PLS | Procure All Materials, Clearing and Grubbing Complete, Back of ROW is Staked; INSTALL 160' X 2" MHP PLS | 5 |
| SERVICE CONSIDERATIONS | | | |
| LOCATION | DESCRIPTION OF UTILITY WORK | DEPENDENT ACTIVITIES | DAYS |
| All Sheets | Tie Over and Renew Services | Installation and Activation of Project Main | 10 |

| SCG UAS SUMMARY (Day 0 is Notice To Proceed & Receipt of Final Plans) | Days |
|--|------------|
| Work Plan | 60 |
| Construction Engineering | 55 |
| Material Procurement | 20 |
| Construction (Note: Days do not include time for dependent activities) | 20 |
| Tie-In Work | 15 |
| Service Considerations | 10 |
| | 180 |