

**Project Title: Laney College Eagle Village Modular Buildings Safe-Off - Measure A & Measure G**  
**Project No. Bid No. I20-21/02**

**PCCD Bid Calendar**

- Scope of work

The scope of work consists of the following:

Typical for (7) seven modular buildings -disconnect existing electrical, fire alarm services and additional items as indicated on drawings. Provide temporary fencings to extent shown on drawings.

---

▪ Specs & Plans Available	February 23, 2021
▪ Place Ad (Vendor Registry)	February 23, 2021
▪ Mandatory Pre-Bid Meeting/Bid Walk	March 2, 2021 at 10AM
▪ Last day of questions	March 4, 2021 at 2 PM (Addendum March 5, 2021 at 5 PM)
▪ Bids Due	March 11, 2021 at 11:00 AM
▪ Board Agenda Item (to AECOM)	March 24, 2021
▪ Award Bid (Board Meeting)	April 27, 2021
▪ Contracts out	April 28, 2021
▪ Contracts due back	May 5, 2021
▪ Notice to Proceed	May 6, 2021
▪ Work Completed	May 21, 2021

---