



**ARLINGTON COUNTY, VIRGINIA
AGREEMENT NO. 19-219-RFP
AMENDMENT NUMBER 3**

This Amendment Number 3 is made on 11/21/2023 and amends Agreement Number 19-219-RFP ("Main Agreement") dated October 23, 2019, between MCN Build, Inc. ("Contractor") and the County Board of Arlington County, Virginia ("County").

The County and the Contractor agree to amend the main contract called for under the Main Agreement as follows:

1. Exhibit D – Guaranteed Maximum Price (GMP) Amendment, 3. Basis for the GMP as follows:
 - a. **Revised Attachment E, A Construction Phase Schedule**, which shall include, but not be limited to, the Substantial and Final Completion Dates upon which the proposed Guaranteed Maximum Price is based, and a schedule of issuance of the Construction Documents upon which the Substantial and Final Completion Dates are based (the "Project Schedule") is hereby deleted in its entirety and replaced with the attached **Revised Attachment E, A Construction Phase Schedule, dated November 9, 2023.**
2. The Time for Completion is hereby extended to **April 8, 2024.**

All other terms and conditions of the Main Agreement remain in effect.

WITNESS these signatures:

THE COUNTY BOARD OF ARLINGTON
COUNTY, VIRGINIA

MCN BUILD, INC.

DocuSigned by:
SIGNATURE: Dr. SHARON T. LEWIS
89B86B1AD301462...
NAME: DR. SHARON T. LEWIS
TITLE: PURCHASING AGENT
DATE: 11/21/2023

DocuSigned by:
SIGNATURE: Joseph Khoury
D56112842B194F9...
NAME: Joseph Khoury
TITLE: Executive VP of Preconstruction
DATE: 11/21/2023

APS Classic Schedule Layout		ARLINGTON COUNTY - FIRE STATION NO.8 SCHEDULE - R16 (PERM FAC)				Nov-09-23 08:56											
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2023			2024								
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
ARLINGTON COUNTY - FIRE STATION NO.8 SCHEDULE - R16 (PERM FAC)		1237	105	May-16-19 A	Apr-08-24	Apr-08-24, ARLINGTON											
MILESTONES		1237	70	May-16-19 A	Apr-08-24	Apr-08-24, MILESTONE											
MLST-1000	PROJECT START	0	0	May-16-19 A													
MLST-1010	AWARD CMAR CONTRACT	0	0		Dec-05-19 A												
MLST-1020	CONCEPTUAL DESIGN COMPLETE	0	0		Aug-07-19 A												
MLST-1030	SCHEMATIC DESIGN PHASE COMPLETE	0	0		Nov-07-19 A												
MLST-1040	DESIGN DEVELOPMENT PHASE COMPLETE	0	0		Nov-30-20 A												
MLST-1050	AWARD GMP (DEMO/ABATEMENT) CONTRACT	0	0		Nov-30-20 A												
MLST-1060	50% CONSTRUCTION DOCUMENTS DEVELOPMENT ESTIM	0	0		Jan-15-21 A												
MLST-1070	CONSTRUCTION DOCUMENTS 75%/GMP SET COMPLETE	0	0		Feb-05-21 A												
MLST-1080	90% CONSTRUCTION DOCUMENTS DEVELOPMENT ESTIM	0	0		May-11-21 A												
MLST-1090	CONSTRUCTION DOCUMENTS - ISSUED	0	0		May-11-21 A												
MLST-1100	AWARD GMP (BUILDING) CONTRACT	0	0		Oct-23-19 A												
MLST-1110	CONSTRUCTION NTP - TEMPORARY FACILITY	0	0	Jun-09-21 A													
MLST-1120	CONSTRUCTION SUBSTANTIAL COMPLETION - TEMPORA	0	0		Nov-22-21 A												
MLST-1130	TURNOVER - TEMPORARY FACILITY	0	0		Dec-01-21 A												
MLST-1140	CONSTRUCTION NTP - NEW FIRE STATION	0	0	Dec-20-21 A													
MLST-1150	CONSTRUCTION SUBSTANTIAL COMPLETION - NEW FIRE	0	0		Dec-28-23	◆ CONSTRUCTION SUBSTANTIAL COMPLETION - NEW FIRE STATION,											
MLST-1155	BUILDING TURNOVER - NEW FIRE STATION	0	0		Jan-19-24	◆ BUILDING TURNOVER - NEW FIRE STATION,											
MLST-1160	OBTAIN C OF O - NEW FIRE STATION	0	0		Mar-04-24	◆ OBTAIN C OF O - NEW FIRE STATION,											
MLST-1170	TEMPORARY FACILITY DISASSEMBLE AND RELOCATION C	0	0		Feb-16-24	◆ TEMPORARY FACILITY DISASSEMBLE AND RELOCATION CC											
MLST-1180	PROJECT FINAL COMPLETION	0	0		Apr-08-24	◆ PROJECT FINAL COM											
PRE-CONSTRUCTION - PHASE 1		1232	0	May-16-19 A	Aug-10-22 A												
COMMUNITY MEETINGS		1232	0	May-16-19 A	May-30-19 A												
COMM-1000	COMMUNITY MEETING	1232	0	May-16-19 A	May-30-19 A												
PROCUREMENT		494	0	Sep-17-19 A	Sep-10-21 A												
PROCUREMENT CONSTRUCTION MANAGER AT RISK (CMAR)		51	0	Sep-17-19 A	Dec-05-19 A												
P-CMR-1000	ISSUE REQUEST FOR PROPOSALS CMAR	0	0	Sep-17-19 A													
P-CMR-1010	MANDATORY PRE-PROPOSAL CONFERENCE	1	0	Sep-30-19 A	Sep-30-19 A												
P-CMR-1020	FINAL DAY FOR QUESTIONS AND CLARIFICATIONS	0	0		Oct-07-19 A												
P-CMR-1030	REQUEST FOR PROPOSALS DUE	0	0		Oct-24-19 A												
P-CMR-1040	CMARs ORAL PRESENTATIONS	5	0	Nov-01-19 A	Nov-05-19 A												
P-CMR-1050	NOTICE OF AWARD AND NOTICE TO PROCEED (CMAR)	0	0		Dec-05-19 A												
PROJECT SCHEDULE		1	0	Sep-23-20 A	Sep-23-20 A												
SCH-BL-1000	CMAR SUBMIT BASELINE SCHEDULE	1	0	Sep-23-20 A	Sep-23-20 A												
PROCURE GUARANTEED MAXIMUM PRICE - GMP #1 (TEMP. FACILITY) BUYOUT		65	0	Sep-23-20 A	Dec-28-20 A												
PROC-TF-1040	PROCURE GMP (TEMPORARY FACILITY)	28	0	Sep-23-20 A	Oct-30-20 A												
PROC-TF-1050	DRAFT GMP SUBMISSION (TEMPORARY FACILITY)	7	0	Nov-02-20 A	Nov-10-20 A												
PROC-TF-1060	FINAL GMP SUBMISSION (TEMPORARY FACILITY)	7	0	Nov-12-20 A	Nov-20-20 A												
PROC-TF-1070	SAC REVIEW AND APPROVAL (TEMPORARY FACILITY)	20	0	Nov-30-20 A	Dec-28-20 A												
PROCURE GUARANTEED MAXIMUM PRICE - GMP #2 (DEMO/RAZE) BUYOUT		27	0	Jun-17-21 A	Jul-26-21 A												
PROC-RZ-1000	PROCURE GMP (DEMOLITION/RAZE)	15	0	Jun-17-21 A	Jul-08-21 A												
PROC-RZ-1010	DRAFT GMP SUBMISSION (DEMOLITION/RAZE)	4	0	Jul-09-21 A	Jul-14-21 A												
PROC-RZ-1020	FINAL GMP SUBMISSION (DEMOLITION/RAZE)	5	0	Jul-15-21 A	Jul-21-21 A												
PROC-RZ-1030	SAC REVIEW AND APPROVAL (DEMOLITION/RAZE)	9	0	Jul-14-21 A	Jul-26-21 A												
PROCURE GUARANTEED MAXIMUM PRICE - GMP #3 (BUILDING) BUYOUT		51	0	Jun-30-21 A	Sep-10-21 A												
PROC-BD-1000	PROCURE GMP (CONTRACT BUYOUT)	32	0	Jun-30-21 A	Aug-13-21 A												

APS Classic Schedule Layout		ARLINGTON COUNTY - FIRE STATION NO.8 SCHEDULE - R16 (PERM FAC)				Nov-09-23 08:57								
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2023			2024					
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
PROC-BD-1010	DRAFT GMP SUBMISSION (CONTRACT BUYOUT)	5	0	Aug-16-21 A	Aug-20-21 A									
PROC-BD-1020	FINAL GMP SUBMISSION (CONTRACT BUYOUT)	5	0	Aug-23-21 A	Aug-27-21 A									
PROC-BD-1030	SAC REVIEW AND APPROVAL - PROCURE GMP (CONTRACT)	9	0	Aug-30-21 A	Sep-10-21 A									
DESIGN (TEMP FAC. & NEW FIRE STATION)		537	0	May-16-19 A	Aug-10-22 A									
DESIGN PHASE - TEMPORARY FACILITY		83	0	Apr-23-20 A	Jun-09-21 A									
DG-TF-1000	TEMPORARY FACILITY DESIGN PHASE	83	0	Apr-23-20 A	Jun-09-21 A									
DESIGN PHASE - NEW FIRE STATION		537	0	May-16-19 A	Aug-10-22 A									
STUDIES - CONCEPTUAL DESIGN		95	0	May-16-19 A	Aug-07-19 A									
DG-CP-1000	CONCEPTUAL DESIGN PHASE (3 DESIGNS MINIMUM)	44	0	May-16-19 A	Jun-28-19 A									
DG-CP-1010	CMAR SUBMIT CONCEPTS DESIGN ESTIMATES	21	0	Jun-29-19 A	Jul-19-19 A									
DG-CP-1020	CONCEPTUAL DESIGN - SAC REVIEW	14	0	Jul-20-19 A	Aug-02-19 A									
DG-CP-1030	CMAR SUBMIT CONCEPTUAL DESIGN VALUE ENGINEERING	10	0	Jul-24-19 A	Aug-02-19 A									
DG-CP-1040	CMAR SUBMIT PRELIM BUDGET ESTIMATE TO SAC	10	0	Jul-29-19 A	Aug-07-19 A									
DG-CP-1050	CONCEPTUAL DESIGN - SAC APPROVAL	7	0	Aug-01-19 A	Aug-07-19 A									
SCHEMATIC DESIGN		172	0	Aug-03-19 A	May-01-20 A									
DG-SD-1000	SCHEMATIC DESIGN	40	0	Aug-03-19 A	Sep-11-19 A									
DG-SD-1010	CMAR SUBMIT SCHEMATIC DESIGN BUDGET ESTIMATE	14	0	Sep-12-19 A	Feb-03-20 A									
DG-SD-1020	CMAR SUBMIT SCHEMATIC DESIGN BUDGET ESTIMATE I	7	0	Feb-04-20 A	May-01-20 A									
DG-SD-1030	CMAR SUBMIT SCHEMATIC DESIGN VALUE ENGINEERING/	9	0	Apr-23-20 A	May-01-20 A									
DG-SD-1040	SCHEMATIC DESIGN PHASE - SAC REVIEW AND APPROVAL	9	0	Apr-23-20 A	May-01-20 A									
DESIGN DEVELOPMENT		46	0	Sep-23-20 A	Nov-30-20 A									
DG-DD-1000	50% DESIGN DEVELOPMENT ON-BOARD REVIEW BY CMAI	5	0	Sep-30-20 A	Oct-06-20 A									
DG-DD-1010	CMAR SUBMIT MID-POINT DESIGN DEVELOPMENT MEMO	0	0		Oct-16-20 A									
DG-DD-1020	DESIGN DEVELOPMENT PHASE	28	0	Sep-23-20 A	Oct-30-20 A									
DG-DD-1030	DESIGN DEVELOPMENT PHASE - SAC REVIEW	7	0	Nov-02-20 A	Nov-10-20 A									
DG-DD-1040	CMAR SUBMIT DESIGN DEVELOPMENT VALUE ENGINEERING	9	0	Nov-02-20 A	Nov-13-20 A									
DG-DD-1050	CMAR SUBMIT DESIGN DEVELOPMENT BUDGET ESTIMATE	5	0	Nov-16-20 A	Nov-20-20 A									
DG-DD-1060	DESIGN DEVELOPMENT PHASE - SAC REVIEW AND APPROVAL	4	0	Nov-23-20 A	Nov-30-20 A									
CONSTRUCTION DOCUMENTS DESIGN		148	0	Dec-01-20 A	Aug-10-22 A									
50% CONSTRUCTION DOCUMENTS DESIGN PHASE		53	0	Dec-01-20 A	Feb-15-21 A									
CD-50-1000	50% CONSTRUCTION DOCUMENTS DEVELOPMENT	21	0	Dec-01-20 A	Feb-01-21 A									
CD-50-1010	50% CONSTRUCTION DOCUMENTS (MID-POINT) REVIEW	2	0	Feb-01-21 A	Feb-02-21 A									
CD-50-1020	CMAR SUBMIT MID-POINT CONSTRUCTION DOCUMENT REVIEW	0	0		Feb-09-21 A									
CD-50-1030	50% CONSTRUCTION DOCUMENTS DEVELOPMENT BUDGET	4	0	Feb-10-21 A	Feb-15-21 A									
CD-50-1040	50% CONSTRUCTION DOCUMENT - SAC REVIEW AND APPROVAL	4	0	Feb-10-21 A	Feb-15-21 A									
90% CONSTRUCTION DOCUMENTS DESIGN PHASE		43	0	Feb-16-21 A	May-20-21 A									
CD-90-1000	CONSTRUCTION DOCUMENTS PERMIT/GMP SET COMPLETE	15	0	Feb-16-21 A	Mar-01-21 A									
CD-90-1010	90% CONSTRUCTION DOCUMENTS DEVELOPMENT	33	0	Mar-02-21 A	May-20-21 A									
100% CONSTRUCTION DOCUMENTS DESIGN PHASE		27	0	May-21-21 A	Aug-10-22 A									
CD-00-1000	100% CONSTRUCTION DOCUMENTS DEVELOPMENT	17	0	May-21-21 A	Jul-12-21 A									
CD-00-1010	100% CONSTRUCTION DOCUMENTS CONSTRUCTABILITY	6	0	Jun-17-21 A	Jun-24-21 A									
CD-00-1020	CONSTRUCTION DOCUMENTS - ISSUED	0	0		Aug-10-22 A									
PERMITS (TEMP FAC. & NEW FIRE STATION)		158	0	Dec-09-20 A	Aug-01-22 A									
PERMIT - TEMPORARY FACILITY		131	0	Dec-09-20 A	Sep-16-21 A									
PM-TF-1000	PROCESS/REVIEW/APPROVAL TEMP FACILITY PERMIT	131	0	Dec-09-20 A	May-28-21 A									
PM-TF-1010	PROCESS/REVIEW/APPROVAL CANOPY PERMIT	49	0	Jul-09-21 A	Sep-16-21 A									
PERMIT - NEW FIRE STATION		140	0	Jun-17-21 A	Aug-01-22 A									
EARLY RELEASE PERMIT		15	0	Dec-09-21 A	Apr-13-22 A									
PM-DEM-0900	RECEIPT OF UTILITY DISCONNECT LETTERS	5	0	Dec-09-21 A	Jan-27-22 A									

█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work ▾ summary

Date	Revision	Checked	Approved

APS Classic Schedule Layout		ARLINGTON COUNTY - FIRE STATION NO.8 SCHEDULE - R16 (PERM FAC)				Nov-09-23 08:57								
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2023			2024					
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
PM-DEM-1000	PROCESS/REVIEW/APPROVAL ABATEMENT/DEMO PERMIT	10	0	Dec-16-21 A	Apr-13-22 A									
RAZE PERMIT		15	0	Dec-16-21 A	Apr-13-22 A									
PM-RZE- 1000	PROCESS/REVIEW/APPROVAL RAZE PERMIT	15	0	Dec-16-21 A	Apr-13-22 A									
FOUNDATION TO GRADE PERMIT		48	0	Jun-17-21 A	Apr-13-22 A									
PM-FDN-1000	PROCESS/REVIEW/APPROVAL FOUNDATION TO GRADE F	48	0	Jun-17-21 A	Apr-13-22 A									
BUILDING PERMIT		115	0	Jun-17-21 A	Aug-01-22 A									
PM-BDG-1000	PROCESS/REVIEW/APPROVAL - BUILDING/CEP PERMIT	115	0	Jun-17-21 A	Aug-01-22 A									
CONSTRUCTION - PHASE 2		706	96	May-20-21 A	Mar-26-24									Mar-26-24, CONSTRUCTION - P
CON-2000	CONSTRUCTION NTP - NEW FIRE STATION	0	0	Dec-20-21 A										
CON-2050	CONSTRUCTION NTP - TEMPORARY FACILITY	0	0	Jun-09-21 A										
CONSTRUCTION - TEMPORARY FACILITY		286	0	May-20-21 A	Aug-04-22 A									
CON-TF-1010	SUBSTANTIAL COMPLETION - TEMPORARY FACILITY	0	0		Nov-22-21 A									
CON-TF-1020	TURNOVER TEMPORARY FACILITY	5	0	Nov-23-21 A	Dec-01-21 A									
CON-TF-1030	FIRE STATION MOVE FROM EXISTING TO TEMPORARY FA	5	0	Dec-02-21 A	Dec-08-21 A									
UTILITIES		237	0	Aug-26-21 A	Aug-04-22 A									
CON-TF-1040	Dominion Power Connections	46	0	Aug-26-21 A	Oct-29-21 A									
CON-TF-1050	Washington Gas Connections	46	0	Aug-26-21 A	Oct-29-21 A									
CON-TF-1060	Equipment Testing/ Startup	10	0	Nov-01-21 A	Nov-15-21 A									
CON-TF-1070	Final Inspections	5	0	Nov-16-21 A	Nov-22-21 A									
CON-TF-1080	Apply for C of O	0	0		Aug-04-22 A									
SITE WORK		98	0	May-20-21 A	Nov-03-21 A									
CON-TF-SITE-1040	Install Safety Fence	2	0	May-24-21 A	May-24-21 A									
CON-TF-SITE-1050	Install Tree Protection	5	0	May-20-21 A	May-21-21 A									
CON-TF-SITE-1060	Install E&S Controls	5	0	May-20-21 A	May-21-21 A									
CON-TF-SITE-1070	Site Demolition	5	0	Jun-14-21 A	Jun-16-21 A									
CON-TF-SITE-1080	Underground Utilities	11	0	Jun-17-21 A	Jul-01-21 A									
CON-TF-SITE-1085	Trench Drains	4	0	Jul-12-21 A	Jul-15-21 A									
CON-TF-SITE-1090	Install Fiber Cable	10	0	Jun-17-21 A	Jun-30-21 A									
CON-TF-SITE-1100	Site Grading	5	0	Jul-02-21 A	Jul-09-21 A									
CON-TF-SITE-1120	Concrete Curbs & Aprons	5	0	Jul-12-21 A	Jul-16-21 A									
CON-TF-SITE-1150	Landscaping	3	0	Nov-01-21 A	Nov-03-21 A									
CANOPY		59	0	Jul-12-21 A	Oct-01-21 A									
CON-TF-CAN-1120	Concrete Piers for Canopy	5	0	Jul-12-21 A	Jul-16-21 A									
CON-TF-CAN-1140	Install Canopy Posts	2	0	Jul-19-21 A	Jul-20-21 A									
CON-TF-CAN-1150	Raise Existing Deck	5	0	Jul-21-21 A	Jul-27-21 A									
CON-TF-CAN-1160	Install Guardrail	3	0	Jul-28-21 A	Jul-30-21 A									
CON-TF-CAN-1170	Install Canopy	2	0	Sep-28-21 A	Sep-29-21 A									
CON-TF-CAN-1180	Install Wood Stairs	2	0	Sep-30-21 A	Oct-01-21 A									
APPARATUS BAY		86	0	Jul-12-21 A	Nov-09-21 A									
CON-TF-APP-1112	Concrete Foundation for tent	15	0	Jul-12-21 A	Jul-30-21 A									
CON-TF-APP-1125	Sub-base for Asphalt	2	0	Aug-02-21 A	Aug-03-21 A									
CON-TF-APP-1130	Pour Asphalt for Tent	3	0	Aug-04-21 A	Aug-06-21 A									
CON-TF-APP-1140	Concrete for Generator Pads	1	0	Aug-09-21 A	Aug-09-21 A									
CON-TF-APP-1150	Tent Installation	7	0	Aug-10-21 A	Aug-18-21 A									
CON-TF-APP-1153	Install Switch Gear	5	0	Aug-19-21 A	Aug-25-21 A									
CON-TF-APP-1155	Bathroom Framing	1	0	Aug-25-21 A	Aug-25-21 A									
CON-TF-APP-1160	MEP Rough-Ins	4	0	Aug-26-21 A	Aug-31-21 A									
CON-TF-APP-1180	WestNet Rough-Ins	1	0	Sep-01-21 A	Sep-01-21 A									

█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work ▶ summary

Date	Revision	Checked	Approved

APS Classic Schedule Layout		ARLINGTON COUNTY - FIRE STATION NO.8 SCHEDULE - R16 (PERM FAC)				Nov-09-23 08:57								
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2023			2024					
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
CON-TF-APP-1190	Install Light Fixtures	5	0	Sep-01-21 A	Sep-08-21 A									
CON-TF-APP-1200	Install Heaters	5	0	Sep-01-21 A	Sep-08-21 A									
CON-TF-APP-1210	Install Drywall	1	0	Sep-09-21 A	Sep-09-21 A									
CON-TF-APP-1215	Prime Paint	1	0	Sep-10-21 A	Sep-10-21 A									
CON-TF-APP-1220	Install Plumbing Fixtures	3	0	Sep-13-21 A	Sep-15-21 A									
CON-TF-APP-1230	Install Coiling Doors	5	0	Sep-16-21 A	Sep-22-21 A									
CON-TF-APP-1235	Final Paint	1	0	Sep-23-21 A	Sep-23-21 A									
CON-TF-APP-1240	Install MEP Trim	3	0	Sep-24-21 A	Sep-28-21 A									
CON-TF-APP-1250	Install WestNet Equipment	5	0	Oct-04-21 A	Oct-08-21 A									
CON-TF-APP-1255	Install Generators	10	0	Oct-27-21 A	Nov-09-21 A									
CON-TF-APP-1260	Install Bathroom Accessories	1	0	Oct-11-21 A	Oct-11-21 A									
CON-TF-APP-1270	Install Lockers	1	0	Oct-12-21 A	Oct-12-21 A									
RESIDENCE HALL		80	0	Jun-17-21 A	Oct-08-21 A									
CON-TF-RES-1010	Interior Demolition	3	0	Jun-17-21 A	Jun-21-21 A									
CON-TF-RES-1020	Framing	2	0	Jun-22-21 A	Jun-23-21 A									
CON-TF-RES-1030	MEP Rough-Ins	3	0	Jun-24-21 A	Jun-28-21 A									
CON-TF-RES-1040	WestNet Rough-Ins	4	0	Jun-29-21 A	Jul-02-21 A									
CON-TF-RES-1050	Install Light Fixtures	1	0	Jul-06-21 A	Jul-06-21 A									
CON-TF-RES-1060	Install Drywall	3	0	Jul-07-21 A	Jul-09-21 A									
CON-TF-RES-1065	Patch Walls, Ceilings, and Floors at Demo Locations	8	0	Jul-12-21 A	Jul-21-21 A									
CON-TF-RES-1070	Prime Paint	3	0	Jul-22-21 A	Jul-26-21 A									
CON-TF-RES-1080	Install Doors and Hardware	5	0	Jul-27-21 A	Aug-02-21 A									
CON-TF-RES-1085	Final Paint	1	0	Aug-03-21 A	Aug-03-21 A									
CON-TF-RES-1090	Install MEP Trim	3	0	Aug-04-21 A	Aug-06-21 A									
CON-TF-RES-1100	Install WestNet Equipment	5	0	Oct-04-21 A	Oct-08-21 A									
CON-TF-RES-1110	Install Kitchen & Laundry Appliances	3	0	Aug-09-21 A	Aug-11-21 A									
CON-TF-RES-1120	Install Accessories	3	0	Aug-12-21 A	Aug-16-21 A									
CONSTRUCTION-ABATEMENT/DEMO EXISTING BUILDING		62	0	Dec-20-21 A	Jul-19-22 A									
CON-AD-2010	MOBILIZATION	0	0	Dec-20-21 A										
CON-AD-2020	SITE E&S CONTROLS	8	0	Apr-13-22 A	Apr-22-22 A									
CON-AD-2030	BUILDING ABATEMENT	15	0	Dec-31-21 A	Jan-21-22 A									
CON-AD-2040	BUILDING DEMOLITION/ RAZE	15	0	Apr-18-22 A	May-13-22 A									
CON-AD-2050	EXCAVATION	5	0	May-16-22 A	Jun-15-22 A									
CON-AD-2060	FUEL PUMP REMOVAL	15	0	Jun-15-22 A	Jul-19-22 A									
CONSTRUCTION - NEW FIRE STATION BUILDING		368	50	Aug-08-22 A	Jan-19-24									
CON-FS-1030	SUBSTANTIAL COMPLETION - NEW FIRE STATION	0	0		Dec-28-23									
CON-FS-1040	BUILDING PUNCHLIST	10	10	Dec-29-23	Jan-12-24									
CON-FS-1050	TRAINING, WARRANTIES AND MANUALS	10	10	Dec-29-23	Jan-12-24									
CON-FS-1060	BUILDING TURNOVER	5	5	Jan-15-24	Jan-19-24									
SUPERSTRUCTURE		119	0	Aug-08-22 A	Jan-10-23 A									
CON-SS-1000	POUR FOOTINGS/ PIERS	10	0	Aug-08-22 A	Sep-23-22 A									
CON-SS-1010	UNDER SLAB ELECTRICAL ROUGH-INS	10	0	Aug-08-22 A	Sep-26-22 A									
CON-SS-1020	UNDER SLAB PLUMBING ROUGH-INS	10	0	Aug-08-22 A	Sep-26-22 A									
CON-SS-1030	POUR CONCRETE SLAB	5	0	Oct-12-22 A	Oct-17-22 A									
CON-SS-1040	STEEL ERECTION/ DECKING/ DETAILING - 2ND FLOOR	15	0	Oct-20-22 A	Nov-09-22 A									
CON-SS-1050	POUR SLAB ON DECK - 2ND FLOOR	5	0	Nov-18-22 A	Nov-24-22 A									
CON-SS-1060	STEEL ERECTION/ DECKING/ DETAILING - 3RD FLOOR	15	0	Nov-08-22 A	Nov-22-22 A									
CON-SS-1070	POUR SLAB ON DECK - 3RD FLOOR	5	0	Dec-01-22 A	Dec-05-22 A									

Jan-19-24, CONSTRUCTION - NEW FIRE STATION BUILDING

◆ SUBSTANTIAL COMPLETION - NEW FIRE STATION,

■ BUILDING PUNCHLIST

■ TRAINING, WARRANTIES AND MANUALS

■ BUILDING TURNOVER

■ Actual Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work ▼ summary

Date	Revision	Checked	Approved

APS Classic Schedule Layout		ARLINGTON COUNTY - FIRE STATION NO.8 SCHEDULE - R16 (PERM FAC)				Nov-09-23 08:57								
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2023			2024					
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
CON-SS-1080	STEEL ERECTION/ DECKING/ DETAILING - ROOF	15	0	Dec-07-22 A	Dec-27-22 A									
CON-SS-1090	STEEL ERECTION - HIGH ROOF	10	0	Dec-14-22 A	Dec-21-22 A									
CON-SS-1100	INSTALL PARAPET WALLS	5	0	Jan-04-23 A	Jan-10-23 A									
BUILDING ENVELOPE		246	15	Dec-14-22 A	Nov-29-23	Nov-29-23, BUILDING ENVELOPE								
CON-BE-1000	INTALL HEAVYGAGE FRAMING	20	0	Jan-04-23 A	Jan-31-23 A									
CON-BE-1010	INSTALL SHEATHING	20	0	Jan-10-23 A	Feb-06-23 A									
CON-BE-1020	SPRAY FOAM INSULATION	10	0	Feb-07-23 A	Mar-02-23 A									
CON-BE-1030	INSTALL WINDOWS/ CURTAIN WALL/ STOREFRONTS	15	0	Mar-03-23 A	Mar-23-23 A									
CON-BE-1040	INSTALL BRICK	25	0	Dec-14-22 A	May-04-23 A									
CON-BE-1050	INSTALL METAL PANELS	10	10	May-05-23 A	Nov-20-23									
CON-BE-1060	INSTALL FOUR-FOLD DOORS	20	0	May-19-23 A	Jun-16-23 A									
CON-BE-1070	INSTALL SIGNAGE	5	5	Nov-21-23	Nov-29-23									
ROOF		103	0	Jan-02-23 A	May-11-23 A									
CON-RF-1000	INSTALL ROOFING	10	0	Feb-03-23 A	Feb-23-23 A									
CON-RF-1010	FRAMING FOR SCREENWALL	10	0	Jan-02-23 A	Jan-06-23 A									
CON-RF-1020	INSTALL RTU	10	0	Feb-24-23 A	Mar-09-23 A									
CON-RF-1030	INSTALL MAU	10	0	Feb-24-23 A	Mar-09-23 A									
CON-RF-1040	INSTALL ERU	5	0	Feb-24-23 A	Mar-02-23 A									
CON-RF-1050	INSTALL ROOF SCREENWALL	5	0	Mar-10-23 A	Mar-16-23 A									
CON-RF-1060	INSTALL DOWNSPOUTS	5	0	Mar-17-23 A	Mar-23-23 A									
CON-RF-1065	INSTALL GREEN ROOF	20	0	Mar-17-23 A	Apr-13-23 A									
CON-RF-1070	INSTALL PHOTOVOLTAIC PANELS	20	0	Apr-14-23 A	May-11-23 A									
CON-RF-1080	INSTALL CONCRETE PAVERS	10	0	Apr-14-23 A	Apr-27-23 A									
ELEVATOR		313	5	Sep-23-22 A	Nov-13-23	Nov-13-23, ELEVATOR								
CON-EL-1000	EXCAVATE FOR ELEVATOR PIT	10	0	Oct-17-22 A	Oct-28-22 A									
CON-EL-1010	POUR ELEVATOR PIT WALLS	10	0	Nov-01-22 A	Nov-03-22 A									
CON-EL-1020	INSTALL STEEL INSERTS	5	0	Nov-01-22 A	Jan-27-23 A									
CON-EL-1030	ELECTRICAL ROUGH-INS	10	0	Sep-23-22 A	Feb-23-23 A									
CON-EL-1040	CMU INSTALLATION	10	0	Nov-03-22 A	Jan-27-23 A									
CON-EL-1050	INSTALL ROOFING OVER ELEVATOR SHAFT	5	0	Feb-06-23 A	Mar-06-23 A									
CON-EL-1060	PLUMBING ROUGH-INS	10	0	Oct-28-22 A	Mar-13-23 A									
CON-EL-1070	WATERPROOF ELEVATOR PIT	3	0	Oct-28-22 A	Nov-01-22 A									
CON-EL-1080	INSTALL ELEVATOR	25	0	Mar-14-23 A	Apr-17-23 A									
CON-EL-1090	ELEVATOR FRONTS	10	0	Apr-18-23 A	May-01-23 A									
CON-EL-1100	ELEVATOR TESTING	5	5	Nov-07-23	Nov-13-23									
3RD FLOOR		224	13	Jan-10-23 A	Nov-27-23	Nov-27-23, 3RD FLOOR								
CON-INT-1000	INTERIOR FRAMING	5	0	Jan-26-23 A	Mar-02-23 A									
CON-INT-1010	MECHANICAL ABOVE CEILING ROUGH-IN	7	0	Feb-09-23 A	Mar-10-23 A									
CON-INT-1020	ELECTRICAL ABOVE CEILING ROUGH-IN	7	0	Jan-10-23 A	Mar-13-23 A									
CON-INT-1030	PLUMBING ABOVE CEILING ROUGH-IN	7	0	Feb-06-23 A	Mar-13-23 A									
CON-INT-1040	SPRINKLER ROUGH-IN	7	0	Mar-14-23 A	Mar-22-23 A									
CON-INT-1050	INSTALL DOOR FRAMES	4	0	Jan-26-23 A	Mar-01-23 A									
CON-INT-1060	INSTALL VAVs	10	0	Mar-02-23 A	Mar-15-23 A									
CON-INT-1070	MECHANICAL IN WALL ROUGH-IN	7	0	Mar-16-23 A	Mar-24-23 A									
CON-INT-1080	ELECTRICAL/ LV IN WALL ROUGH-IN	7	0	Jan-30-23 A	Mar-27-23 A									
CON-INT-1090	PLUMBING IN WALL ROUGH-IN	7	0	Jan-30-23 A	Mar-27-23 A									
CON-INT-1100	HANG-FINISH DRYWALL	5	0	Mar-28-23 A	Apr-03-23 A									
CON-INT-1110	INSTALL KITCHEN HOOD	7	0	Apr-04-23 A	Apr-12-23 A									

█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work ▶ summary

Date	Revision	Checked	Approved

APS Classic Schedule Layout **ARLINGTON COUNTY - FIRE STATION NO.8 SCHEDULE - R16 (PERM FAC)** Nov-09-23 08:57

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2023																	
						2023			2024														
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep						
CON-INT-1120	INSTALL RGDs	5	0	Apr-13-23 A	Apr-19-23 A																		
CON-INT-1130	PRIME WALLS	5	0	Apr-20-23 A	Apr-26-23 A																		
CON-INT-1140	INSTALL FLOORING	10	0	Apr-27-23 A	May-10-23 A																		
CON-INT-1150	CEILING GRID INSTALLATION	10	0	May-11-23 A	May-24-23 A																		
CON-INT-1160	DRYWALL CEILINGS	5	0	May-11-23 A	May-17-23 A																		
CON-INT-1170	INSTALL FIRE POLE	3	3	May-25-23 A	Nov-09-23																		
CON-INT-1180	FINISH PAINT COAT	5	2	May-31-23 A	Nov-13-23																		
CON-INT-1190	INSTALL DOORS	5	0	Jun-07-23 A	Jun-13-23 A																		
CON-INT-1200	INSTALL WALL PROTECTION	10	3	Jun-14-23 A	Nov-16-23																		
CON-INT-1210	INSTALL SOUND PANELS	3	3	Nov-14-23	Nov-16-23																		
CON-INT-1220	INSTALL LIGHTING FIXTURES	10	0	Jun-29-23 A	Jul-13-23 A																		
CON-INT-1230	INSTALL PLUMBING FIXTURES	10	0	Jun-29-23 A	Jul-13-23 A																		
CON-INT-1240	INSTALL MILLWORK	5	3	Jun-14-23 A	Nov-16-23																		
CON-INT-1250	INSTALL KITCHEN EQUIPMENT	10	5	Jul-14-23 A	Nov-27-23																		
CON-INT-1260	INSTALL LOCKERS	5	0	Jul-14-23 A	Jul-20-23 A																		
CON-INT-1270	SEAL/ STAIN CONCRETE FLOORS	15	0	Jul-28-23 A	Aug-17-23 A																		
CON-INT-1280	INSTALL BATHROOM ACCESSORIES	5	0	Jul-14-23 A	Jul-20-23 A																		
CON-INT-1290	ELECTRICAL/ LV TRIM-OUT	8	0	Aug-18-23 A	Aug-29-23 A																		
CON-INT-1300	MECHANICAL TRIM-OUT	8	0	Aug-30-23 A	Sep-11-23 A																		
CON-INT-1310	INSTALL FFE	5	0	Sep-12-23 A	Sep-18-23 A																		
2ND FLOOR		140	2	Jan-23-23 A	Nov-08-23	Nov-08-23, 2ND FLOOR																	
CON-INT-1320	INTERIOR FRAMING	5	0	Feb-09-23 A	Mar-03-23 A																		
CON-INT-1330	MECHANICAL ABOVE CEILING ROUGH-IN	6	0	Jan-30-23 A	Feb-03-23 A																		
CON-INT-1340	ELECTRICAL ABOVE CEILING ROUGH-IN	6	0	Jan-23-23 A	Mar-07-23 A																		
CON-INT-1350	PLUMBING ABOVE CEILING ROUGH-IN	6	0	Feb-10-23 A	Mar-09-23 A																		
CON-INT-1360	SPRINKLER ROUGH-IN	6	0	Mar-10-23 A	Mar-17-23 A																		
CON-INT-1370	INSTALL DOOR FRAMES	5	0	Feb-09-23 A	Mar-21-23 A																		
CON-INT-1380	INSTALL VAVs	10	0	Mar-22-23 A	Apr-04-23 A																		
CON-INT-1390	MECHANICAL IN WALL ROUGH-IN	5	0	Apr-05-23 A	Apr-11-23 A																		
CON-INT-1400	ELECTRICAL/ LV IN WALL ROUGH-IN	5	0	Apr-05-23 A	Apr-11-23 A																		
CON-INT-1410	PLUMBING IN WALL ROUGH-IN	5	0	Apr-05-23 A	Apr-11-23 A																		
CON-INT-1420	HANG-FINISH DRYWALL	5	0	Apr-12-23 A	Apr-18-23 A																		
CON-INT-1440	INSTALL RGDs	5	0	Apr-19-23 A	Apr-25-23 A																		
CON-INT-1450	PRIME WALLS	7	0	Apr-26-23 A	May-04-23 A																		
CON-INT-1460	INSTALL FLOORING	10	0	May-05-23 A	May-18-23 A																		
CON-INT-1470	CEILING GRID INSTALLATION	10	0	May-19-23 A	Jun-02-23 A																		
CON-INT-1490	INSTALL FIRE POLE	3	2	Jun-05-23 A	Nov-08-23																		
CON-INT-1500	FINISH PAINT COAT	7	0	Jun-08-23 A	Jun-16-23 A																		
CON-INT-1510	INSTALL DOORS	5	0	Jun-20-23 A	Jun-26-23 A																		
CON-INT-1520	INSTALL WALL PROTECTION	10	0	Jun-27-23 A	Jul-11-23 A																		
CON-INT-1540	INSTALL LIGHTING FIXTURES	10	0	Jul-12-23 A	Jul-25-23 A																		
CON-INT-1550	INSTALL PLUMBING FIXTURES	10	0	Jul-12-23 A	Jul-25-23 A																		
CON-INT-1560	INSTALL MILLWORK	5	0	Jun-27-23 A	Jul-03-23 A																		
CON-INT-1590	SEAL/ STAIN CONCRETE FLOORS	7	0	Jul-26-23 A	Aug-03-23 A																		
CON-INT-1600	INSTALL BATHROOM ACCESSORIES	5	0	Aug-04-23 A	Aug-10-23 A																		
CON-INT-1610	ELECTRICAL/ LV TRIM-OUT	8	0	Aug-11-23 A	Aug-22-23 A																		
CON-INT-1620	MECHANICAL TRIM-OUT	8	0	Aug-11-23 A	Aug-22-23 A																		
1ST FLOOR		228	5	Nov-21-22 A	Nov-13-23	Nov-13-23, 1ST FLOOR																	

█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work ▶ summary

Date	Revision	Checked	Approved

APS Classic Schedule Layout		ARLINGTON COUNTY - FIRE STATION NO.8 SCHEDULE - R16 (PERM FAC)				Nov-09-23 08:57								
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2023			2024					
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
CON-INT-1640	INTERIOR FRAMING	5	0	Nov-21-22 A	Mar-28-23 A									
CON-INT-1650	MECHANICAL ABOVE CEILING ROUGH-IN	7	0	Dec-21-22 A	Jan-13-23 A									
CON-INT-1660	ELECTRICAL ABOVE CEILING ROUGH-IN	7	0	Dec-05-22 A	Jan-09-23 A									
CON-INT-1670	PLUMBING ABOVE CEILING ROUGH-IN	7	0	Dec-05-22 A	Jan-11-23 A									
CON-INT-1680	SPRINKLER ROUGH-IN	6	0	Jan-30-23 A	Apr-04-23 A									
CON-INT-1690	INSTALL DOOR FRAMES	5	0	Nov-21-22 A	Feb-06-23 A									
CON-INT-1700	INSTALL VAVs	5	0	Apr-05-23 A	Apr-11-23 A									
CON-INT-1710	MECHANICAL IN WALL ROUGH-IN	5	0	Nov-21-22 A	Nov-23-22 A									
CON-INT-1720	ELECTRICAL/ LV IN WALL ROUGH-IN	5	0	Nov-21-22 A	Nov-24-22 A									
CON-INT-1730	PLUMBING IN WALL ROUGH-IN	5	0	Nov-21-22 A	Nov-25-22 A									
CON-INT-1740	HANG-FINISH DRYWALL	5	0	Apr-12-23 A	Apr-18-23 A									
CON-INT-1750	CEILING INSULATION AT APPARATUS BAY	5	0	Apr-19-23 A	Apr-25-23 A									
CON-INT-1760	INSTALL RGDs	5	0	Apr-26-23 A	May-02-23 A									
CON-INT-1770	PRIME WALLS	5	0	May-03-23 A	May-09-23 A									
CON-INT-1780	INSTALL FLOORING	5	0	May-10-23 A	May-16-23 A									
CON-INT-1790	CEILING GRID INSTALLATION	4	0	May-17-23 A	May-22-23 A									
CON-INT-1800	DRYWALL CEILINGS	7	0	May-17-23 A	May-25-23 A									
CON-INT-1810	INSTALL FIRE POLE	3	2	May-26-23 A	Nov-08-23		■							
CON-INT-1820	FINISH PAINT COAT	7	0	Jun-01-23 A	Jun-09-23 A									
CON-INT-1830	INSTALL DOORS	5	0	Jun-12-23 A	Jun-16-23 A									
CON-INT-1840	INSTALL WALL PROTECTION	10	0	Jun-20-23 A	Jul-03-23 A									
CON-INT-1860	INSTALL LIGHTING FIXTURES	10	0	Jun-20-23 A	Jul-03-23 A									
CON-INT-1870	INSTALL PLUMBING FIXTURES	10	0	Jun-20-23 A	Jul-03-23 A									
CON-INT-1875	INSTALL DESTRATIFICATION FANS	5	0	Jun-20-23 A	Jun-26-23 A									
CON-INT-1880	INSTALL MILLWORK	5	0	Jun-20-23 A	Jun-26-23 A									
CON-INT-1890	INSTALL BULLET RESISTANT DOOR	5	0	Jun-12-23 A	Jun-16-23 A									
CON-INT-1900	SEAL/ STAIN CONCRETE FLOORS	7	0	Jun-27-23 A	Jul-06-23 A									
CON-INT-1910	INSTALL WOMs	3	3	Nov-09-23	Nov-13-23		■							
CON-INT-1920	INSTALL BATHROOM ACCESSORIES	5	0	Jul-12-23 A	Jul-18-23 A									
CON-INT-1925	INSTALL LOCKERS	5	0	Jul-12-23 A	Jul-18-23 A									
CON-INT-1930	INSTALL LAUNDRY EQUIPMENT	5	0	Jul-19-23 A	Jul-25-23 A									
CON-INT-1940	ELECTRICAL/ LV TRIM-OUT	8	0	Jul-26-23 A	Aug-04-23 A									
CON-INT-1950	MECHANICAL TRIM-OUT	8	0	Jul-26-23 A	Aug-04-23 A									
CON-INT-1960	INSTALL AIR COMPRESSOR	5	0	Aug-07-23 A	Aug-11-23 A									
CON-INT-1970	INSTALL PLYMOVENT SYSTEM	5	0	Aug-14-23 A	Aug-18-23 A									
CON-INT-1980	INSTALL FFE	5	0	Aug-21-23 A	Aug-25-23 A									
TEMPORARY FACILITY BREAKDOWN/RELOCATION		20	20	Jan-22-24	Feb-16-24									
CON-TFD-1000	TEMPORARY FACILITY DISASSEMBLE AND RELOCATION	20	20	Jan-22-24	Feb-16-24									
SITWORK		259	96	Mar-17-23 A	Mar-26-24									
CON-SW-2000	SITWORK	10	10	Feb-20-24	Mar-04-24									
CON-SW-2005	OBTAIN C OF O	5	5	Mar-05-24	Mar-11-24									
CON-SW-2010	PROJECT SUBSTANTIAL COMPLETION	0	0		Mar-11-24									
CON-SW-2020	SITWORK PUNCHLIST	10	10	Mar-12-24	Mar-25-24									
SITE WORK PH1		188	35	Mar-17-23 A	Dec-28-23									
CON-SP1-1000	DEMOLITION OF EAST RETAINING WALL	5	5	Nov-07-23	Nov-13-23		■							
CON-SP1-1010	EXCAVATION	10	10	Nov-14-23	Nov-29-23		■							
CON-SP1-1020	INSTALL DOMESTIC/ STORM/ WATER LINES	15	0	Mar-17-23 A	Apr-06-23 A									

■ Actual Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work ▼ summary

Date	Revision	Checked	Approved

APS Classic Schedule Layout		ARLINGTON COUNTY - FIRE STATION NO.8 SCHEDULE - R16 (PERM FAC)				Nov-09-23 08:57								
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2023			2024					
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
CON-SP1-1030	INSTALL SWM VAULTS	15	0	Apr-07-23 A	Apr-27-23 A									
CON-SP1-1040	INSTALL ARLINGTON COUNTY FIBER	5	0	Apr-28-23 A	May-04-23 A									
CON-SP1-1050	BACKFILL VAULTS	10	0	May-05-23 A	May-18-23 A									
CON-SP1-1060	POUR EAST RETAINING WALL	10	10	Nov-30-23	Dec-13-23			POUR EAST RETAINING WALL						
CON-SP1-1070	WATER SERVICE CONNECTION	10	0	Jun-05-23 A	Jun-16-23 A									
CON-SP1-1080	SWM PLANTERS	15	10	Jun-20-23 A	Dec-28-23			SWM PLANTERS						
SITE WORK PH2		138	5	Jun-05-23 A	Dec-20-23	Dec-20-23, SITE WORK PH2								
CON-SP2-1000	DUMPSTER ENCLOSURE FOUNDATIONS	3	0	Jun-05-23 A	Jun-07-23 A									
CON-SP2-1010	CMU WALLS FOR DUMPSTER ENCLOSURE	5	0	Jun-08-23 A	Jun-14-23 A									
CON-SP2-1020	BRICK/ PRECAST INSTALLATION AT DUMPSTER	5	0	Jun-15-23 A	Jun-22-23 A									
CON-SP2-1030	INSTALL GENERATOR	10	0	Jun-23-23 A	Jul-07-23 A									
CON-SP2-1040	INSTALL BOLLARDS	5	0	Jul-10-23 A	Jul-14-23 A									
CON-SP2-1050	INSTALL BENCHES	5	5	Dec-14-23	Dec-20-23			INSTALL BENCHES						
TRAFFIC CONTROL		90	10	Aug-21-23 A	Dec-28-23	Dec-28-23, TRAFFIC CONTROL								
CON-TC-1000	ASPHALT DEMOLITION/ EXCAVATION	15	0	Aug-21-23 A	Sep-11-23 A	ON/ EXCAVATION								
CON-TC-1010	INSTALL UNDERGROUND CONDUITS/ CABLING	10	0	Sep-12-23 A	Sep-25-23 A	UNDERGROUND CONDUITS/ CABLING								
CON-TC-1020	INSTALL TRAFFIC LIGHT	15	0	Sep-26-23 A	Oct-16-23 A	INSTALL TRAFFIC LIGHT								
CON-TC-1030	INSTALL NEW TRAFFIC SIGNAGE/ TRAFFIC STRIPING	5	5	Oct-17-23 A	Dec-20-23			INSTALL NEW TRAFFIC SIGNAGE/ TRAFFIC STRIPING						
CON-TC-1040	POUR ASPHALT	5	5	Dec-21-23	Dec-28-23			POUR ASPHALT						
TEMP FACILITY DEMOLITION & FUEL TANKS		46	46	Jan-22-24	Mar-26-24	Mar-26-24, TEMP FACILITY DEMO								
CON-TF-1000	TEMP APPARATUS BAY DEMOLITION	3	3	Jan-22-24	Jan-24-24					TEMP APPARATUS BAY DEMOLITION				
CON-TF-1090	CONCRETE/ ASPHALT REMOVAL	3	3	Jan-25-24	Jan-29-24					CONCRETE/ ASPHALT REMOVAL				
CON-TF-1100	EXCAVATE FOR FUEL TANKS	3	3	Jan-25-24	Jan-29-24					EXCAVATE FOR FUEL TANKS				
CON-TF-1110	INSTALL FUEL TANKS	40	40	Jan-30-24	Mar-26-24					INSTALL FUEL TANKS				
CON-TF-1120	POUR CONCRETE RETAINING WALLS	5	5	Jan-30-24	Feb-05-24					POUR CONCRETE RETAINING WALLS				
CON-TF-1150	POUR HEAVY DUTY CONCRETE	5	5	Feb-02-24	Feb-08-24					POUR HEAVY DUTY CONCRETE				
CON-TF-1160	POUR ASPHALT PARKING LOT	4	4	Feb-09-24	Feb-14-24					POUR ASPHALT PARKING LOT				
CON-TF-1170	CONCRETE APRONS	3	3	Jan-30-24	Feb-01-24					CONCRETE APRONS				
CON-TF-1180	LANDSCAPING	5	5	Feb-05-24	Feb-09-24					LANDSCAPING				
CLOSEOUT		20	20	Mar-12-24	Apr-08-24	Apr-08-24, CLOSEOUT								
CLO-2040	CLOSEOUT - AS-BUILT DRAWINGS	20	20	Mar-12-24	Apr-08-24								CLOSEOUT - AS-BUILT	
CLO-2060	PROJECT FINAL COMPLETION	0	0		Apr-08-24								PROJECT FINAL COMPLETION	

█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work ▶ summary

Date	Revision	Checked	Approved