

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK

BY: TranSystems Corporation Consultants	STRUCTURE NAME: Not recorded
OWNER: 2 County Hwy Agency	YEAR BUILT: 1961
MAINTAINED BY: 2 County Hwy Agency	SECTION NO.: 88 000 002
STRUCTURE TYPE: 1 Reinforced Concrete - 01 Slab	MP: 1.988
LOCATION: CR-615 (66TH AVE.)	ROUTE: 00508
SERV. TYPE ON: 1 Highway	FACILITY CARRIED: CR-508 (69TH ST.)
SERV. TYPE UNDER: 5 Waterway	FEATURE INTERSECTED: LATERAL A CANAL

 FUNCTIONALLY OBSOLETE STRUCTURALLY DEFICIENT

TYPE OF INSPECTION: Regular NBI

DATE FIELD INSPECTION WAS PERFORMED: ABOVE WATER: 10/29/2019 UNDERWATER: N/A

SUFFICIENCY RATING: 51.5
HEALTH INDEX: 80.93

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK

BY: TranSystems Corporation Consultants	STRUCTURE NAME: Not recorded
OWNER: 2 County Hwy Agency	YEAR BUILT: 1961
MAINTAINED BY: 2 County Hwy Agency	SECTION NO.: 88 000 002
STRUCTURE TYPE: 1 Reinforced Concrete - 01 Slab	MP: 1.988
LOCATION: CR-615 (66TH AVE.)	ROUTE: 00508
SERV. TYPE ON: 1 Highway	FACILITY CARRIED: CR-508 (69TH ST.)
SERV. TYPE UNDER: 5 Waterway	FEATURE INTERSECTED: LATERAL A CANAL

- THIS BRIDGE CONTAINS FRACTURE CRITICAL COMPONENTS
- THIS BRIDGE IS SCOUR CRITICAL
- THIS REPORT IDENTIFIES DEFICIENCIES WHICH REQUIRE PROMPT CORRECTIVE ACTION
- FUNCTIONALLY OBSOLETE STRUCTURALLY DEFICIENT

TYPE OF INSPECTION: Regular NBI

DATE FIELD INSPECTION WAS PERFORMED: ABOVE WATER: 10/29/2019 UNDERWATER: N/A

OVERALL NBI RATINGS:

DECK: 5 Fair	CHANNEL: 7 Minor Damage
SUPERSTRUCTURE: 5 Fair	CULVERT: N N/A (NBI)
SUBSTRUCTURE: 5 Fair	SUFF. RATING: 51.5
PERF. RATING: Fair	HEALTH INDEX: 80.93

FIELD PERSONNEL / TITLE / NUMBER:

INITIALS

Rivera, Michael - Bridge Inspector (CBI #00547) (lead)
Linton, Deondre - Assistant Bridge Inspector

REVIEWING BRIDGE INSPECTION SUPERVISOR:


Sojo, Fernando - CBI (#00214)

CONFIRMING REGISTERED PROFESSIONAL ENGINEER:

McLennon, R. Wayne - PE #49174 Transystems Corporation Consultants
3230 West Commercial Blvd.
Suite 450 (Auth. No. 00007503)
Ft. Lauderdale Florida 33309

SIGNATURE: _____

DATE: _____



This report has been digitally signed and sealed by Rudolph W. McLennon, PE on the date adjacent to the seal as required by Rule 61G15-23.004, F.A.C.. Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK

All Elements

DECKS : Decks/Slabs

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	38 / 3	Re Concrete Slab	1065	93.5	60	5.27	14	1.23	0	.	1139 sq.ft
0	1080 / 3	Delamination/Spall/Patched Area	0	.	60	84.51	11	15.49	0	.	71 sq.ft
0	1090 / 3	Exposed Rebar	0	.	0	.	3	100	0	.	3 sq.ft
0	510 / 3	Wearing Surfaces	1080	100	0	.	0	.	0	.	1080 sq.ft

Element Inspection Notes:

- 38/3 Note: The deck top is not visible due to an asphalt overlay. Due to the high level of the earth slopes under Span 1, the underside of the western half of the span is not visible.
- CS3:
- 1) Slab Unit 1-6 south edge has a spall 3ft. L x 7in. W x 2in. D with exposed corroded rebar with up to 7/8in. remaining section, adjacent to Post 1-2 and near the cap at Bent 2 (total 3sf). NO CHANGE. See Photo 38-S01.
 - 2) Slab Unit 2-1 exhibits a spall 1ft. L x 4in. W x 2in. D with no exposed steel, 2ft. from Bent 2 (total 1sf). NEW. See Photo 38-S02.
 - 3) Slab Unit 3-1 north edge has a spall 20in. L x 10in. H x 4in. D with exposed corroded rebar, at Post 3-2 left (total 2sf). NEW. See Photo 38-S03.
 - 4) Slab Unit 3-1 south edge has a spall/delamination 4ft. L x 1ft. W x 4in. D with exposed corroded steel, at midspan (total 4sf). NO CHANGE. See Photo 38-S04.
 - 5) Slab Unit 3-2 north edge has a delaminated patch 4ft. L x 6in. W at midspan (total 4sf). Previously noted as a delamination only. INCREASE. See Photo 38-S04.
- CS2:
- 6) Slab Unit 2-1 south edge has a sound patch 3ft. 4in. L x 7in. W at midspan (total 3sf). Previously noted as a spall. DECREASE.
 - 7) Slab Units 2-2 and 2-3 has a sound patch 6ft. L x 9ft. W, at midspan (total 54sf). Previously noted as spalls. DECREASE. See Photo 38-S05.
 - 8) Slab Unit 2-3 adjacent to Bent 3 cap has a sound patch 2ft. L x 7ft. L (total 2sf). Previously noted as a spall. DECREASE.
 - 9) Slab Unit 3-1 north face has a delamination 1ft. 2in. L x 2in. W at Bent 3 (total 1sf). NO CHANGE. See Photo 38-S06.
- Secondary:
- 10) There are no roadway reflectors along the curbs and bridge rails. NO CHANGE.
- 1080/3 Refer to EIN 2 thru 9.
- 1090/3 Refer to EIN 1.
- 510/3 CS1:
- 10) The asphalt overlay exhibits transverse and longitudinal cracks up to 15ft. L x 1/32in. W (total 150sf). NO CHANGE. See Photo 38-S07.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK

MISCELLANEOUS : Channel

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	8290 / 3	Channel	0	.	1	100	0	.	0	.	1 (EA)
0	9150 / 3	Bank Erosion	0	.	1	100	0	.	0	.	1 (EA)

Element Inspection Notes:

8290/3 CS2:
1) The dirt slopes at End Bents 1 and 4 are not protected and have erosion up to 10ft. L x 6ft. W x 4ft. under the joints between Slab Units 3 and 4. NO CHANGE. See Photo 8290-S01.

9150/3 Refer to EIN 1.

MISCELLANEOUS : Other Elements

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	8476 / 3	Timber Walls	54	87.1	8	12.9	0	.	0	.	62 ft
0	1020 / 3	Connection	0	.	8	100	0	.	0	.	8 ft

Element Inspection Notes:

8476/3 CS2:
1) The south end of the timber wall between Piles 2-3 and 2-5 at Bent 2 is displaced and separated up to 8ft. L x 2ft. H (total 8ft). NEW. See Photo 8476-S01.

Secondary:

2) Timbers have been nailed to the piles at Bent 2. The timber wall at the east end is free standing. NO CHANGE.

3) The timbers are in good condition; however, dirt from the slopes behind the walls are spilling out from under the walls and from separations between the boards. NO CHANGE.

4) The timber wall below Span 3 is leaning towards the channel at the north and south ends. Previously noted at the north end only. INCREASE. See Photo 8476-S02.

1020/3 Refer to EIN 1.

SUBSTRUCTURE : Substructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	215 / 3	Re Conc Abutment	52	100	0	.	0	.	0	.	52 ft

Element Inspection Notes:

215/3 Note: The end bents are not visible due to the high level of the earth channel slopes.

No deficiencies were noted.

SUBSTRUCTURE : Substructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	228 / 3	Timber Pile	0	.	0	.	7	70	3	30	10 (EA)
0	1140 / 3	Decay/Section Loss	0	.	0	.	2	100	0	.	2 (EA)
0	1170 / 3	Split/Delamination (Timber)	0	.	0	.	5	100	0	.	5 (EA)

Element Inspection Notes:

228/3 Note: Piles 3-1, 3-3 and 3-4 are placed in CS4 due to the concrete jackets.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK

CS3:

1) The piles have weathering splits up to 4ft. H x 1/8in. W (total 5 ea). NO CHANGE.

2) Pile 2-3 at the north quadrant has an area of decay 6in. L x 1ft. W x 2in. D at the groundline (total 1 ea). NO CHANGE. See Photo 228-S01.

3) Pile 2-4 at the east quadrant at the cap has a splintered area 6in. L x 6in. W x 2in. D (total 1 ea). NO CHANGE. See Photo 228-S02.

Secondary:

4) Theunjacketed piles have white fungus stains in the splash zone. NO CHANGE.

1140/3 Refer to EIN 2 and 3.

1170/3 Refer to EIN 1.

SUBSTRUCTURE : Substructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	234 / 3	Re Conc Pier Cap	50	96.15	2	3.85	0	.	0	.	52 ft
0	1080 / 3	Delamination/Spall/Patched Area	0	.	2	100	0	.	0	.	2 ft

Element Inspection Notes:

234/3 Note: The concrete toppings over the timber cap at the intermediate bents were evaluated under this element.

CS2:

1) The cap at Bent 3 on the west face has a delamination 2ft. L x 6in. H adjacent to Pile 3-3. NEW. See Photo 234-S01.

1080/3 Refer to EIN 1.

SUBSTRUCTURE : Substructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	235 / 3	Timber Pier Cap	52	100	0	.	0	.	0	.	52 ft

Element Inspection Notes:235/3 Secondary:
1) The timber cap extension boards have weathering splits up to 2ft. L x 1/16in. W with white fungus growth. NO CHANGE. See Photo 235-S01.**SUBSTRUCTURE : Substructure**

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	8298 / 3	Pile Jacket Bare	1	33.33	1	33.33	1	33.33	0	.	3 (EA)
0	1080 / 3	Delamination/Spall/Patched Area	0	.	0	.	1	100	0	.	1 (EA)
0	1130 / 3	Cracking (RC and Other)	0	.	1	100	0	.	0	.	1 (EA)

Element Inspection Notes:

8298/3 Note: Piles 3-1, 3-3 and 3-4 have 2 ft. diameter concrete jackets.

CS3:

1) Pile Jacket 3-3 in the north quadrant has a spall and delamination 2ft. H x 20in. W x 3in. D with exposed corroded steel (total 1 ea). NO CHANGE. See Photo 8298-S01.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK

CS2:

2) Pile Jacket 3-4 has vertical cracks up to 3ft. L x 1/8in. W at random locations (total 1 ea). NO CHANGE. See Photo 8298-S02.

1080/3 Refer to EIN 1.

1130/3 Refer to EIN 2.

SUPERSTRUCTURE : Superstructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	333 / 3	Other Bridge Railing	69	90.79	4	5.26	3	3.95	0	.	76 ft
0	1080 / 3	Delamination/Spall/Patched Area	0	.	0	.	3	100	0	.	3 ft
0	1220 / 3	Deterioration (Other)	0	.	4	100	0	.	0	.	4 ft

Element Inspection Notes:

333/3 Note: This element represents the concrete post and timber rail bridge railing. The bridge rail stops 3ft. 6in. short of the ends at all four corners.

CS3:

1) Posts 1-2, 2-1 and 3-1 right has spalls up to 10in. H x 6in. W x 3in. D with some exposing the anchor bolts (total 3ft). NEW. See Photo 333-S01.

CS2:

2) The timber railing between Post 1-1 and 1-2 right have a fractured area 4ft. L x 6in. H (total 4ft). NEW. See Photo 333-S02.

Secondary:

3) There is no approach guardrail system provided at the structure. NO CHANGE. See Photo 333-S03.

1080/3 Refer to EIN 1.

1220/3 Refer to EIN 2.

Total Number of Elements*: 9

*excluding defects/protective systems

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK

Inspector Recommendations

UNIT: 0 DECKS**ELEMENT/ENV: 38 / 3 Re Concrete Slab****ELEM CATEGORY: Decks/Slabs**

CONDITION STATE		PRIORITY
1, 2, 3	MMS Quantity: 1 sf Element Estimated Quantity: 150 sq.ft	3
WORK ORDER RECOMMENDATION: Repair transverse and longitudinal cracks in the asphalt overlay throughout the bridge.		
1, 2, 3	MMS Quantity: 1 sf Element Estimated Quantity: 71 sq.ft	3
WORK ORDER RECOMMENDATION: Repair spalls and delaminations in Slab Units 1-6 2-1 2-2 2-3 3-1 and 3-2.		

UNIT: 0 MISCELLANEOUS**ELEMENT/ENV: 8476 / 3 Timber Walls****ELEM CATEGORY: Other Elements**

CONDITION STATE		PRIORITY
1, 2	MMS Quantity: 1 mh Element Estimated Quantity: 1 ft	3
WORK ORDER RECOMMENDATION: Repair deteriorated and leaning timber wall below Span 3.		
1, 2	MMS Quantity: 1 mh Element Estimated Quantity: 8 ft	3
WORK ORDER RECOMMENDATION: Repair displaced and separated timber wall at the south end between Piles 2-3 and 2-5 at Bent 2.		

UNIT: 0 SUBSTRUCTURE**ELEMENT/ENV: 8298 / 3 Pile Jacket Bare****ELEM CATEGORY: Substructure**

CONDITION STATE		PRIORITY
1, 2, 3	MMS Quantity: 1 mh Element Estimated Quantity: 1 (EA)	3
WORK ORDER RECOMMENDATION: Repair spall and delamination in the north quadrant at Pile Jacket 3-3.		

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK

Inspector Recommendations

<u>UNIT: 0</u>	<u>SUPERSTRUCTURE</u>		
<u>ELEMENT/ENV: 333 / 3</u>	<u>Other Bridge Railing</u>	<u>ELEM CATEGORY: Superstructure</u>	
CONDITION STATE			PRIORITY
1 , 2 , 3	MMS Quantity: 1 lf Element Estimated Quantity: 1 ft		3
WORK ORDER RECOMMENDATION: Install approach guardrails at all four corners pf the bridge.			
1 , 2 , 3	MMS Quantity: 1 lf Element Estimated Quantity: 1 ft		3
WORK ORDER RECOMMENDATION: Repair spalls in Posts 1-2 2-1 and 3-1 right.			
1 , 2 , 3	MMS Quantity: 1 lf Element Estimated Quantity: 4 ft		3
WORK ORDER RECOMMENDATION: Repair fractured area at the timber railing between Posts 1-1 and 1-2 right.			

Structure Notes

BRIDGE OWNER: INDIAN RIVER COUNTY

Structure inventoried from west to east.

Asphalt thickness = 2in.

This structure is on a 12 month inspection frequency due to CID Item 70, Bridge Posting, being coded a 4 or less. Element 38 Re Concrete Slab is the controlling element.

The inventory photos were last updated on 10/19/2017.

INSPECTION NOTES: MYLK 10/29/2019

Sufficiency Rating Calculation Accepted by KNTCCRP at 12/12/2019 08:30:00 AM

TRAFFIC RESTRICTIONS: This structure currently requires weight restriction posting as per the results of the most recent load analysis dated 04/13/2015. Posting is required for the SU and C type vehicles at or below the Operating ratings as follows: SU = 31 tons and C = 35 tons. The bridge is blanket posted for 30 Tons. Our inspection did not reveal significant deterioration to suggest the need for a new load rating analysis.

LOAD CAPACITY EVALUATION:

Since the current load rating dated 04/13/2015, there is no indication that deterioration, geometric changes or additional dead load have occurred that would warrant a new load rating analysis. This only applies to this inspection dated 10/29/2019 per R. Wayne McLennon, P.E..

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



SOUTH ELEVATION

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK




EAST APPROACH LOOKING WEST

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM Inspection/CIDR/Bridge Profile Report Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



LOCATION MAP

CR-508 (69th St) over Lateral A Canal - At CR-615 (66th Ave)

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM Inspection/CIDR/Bridge Profile Report Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK


Bridge # 884039		FDOT Bridge Load Rating Summary Form										Form Date 1/1/2014	
LFR using Part B													
Rating Level	Vehicle	Weight (tons)	LLDF per Wheel Line (M)	LLDF per Wheel Line (V)	Rating Factor	Tons	Controlling Span and Member	Controlling Location		Controlling Force		Bridge Management Value (Tons)	
								Distance (ft)	Percent (%)	Limit State	Type	Operating Rating (64)	Inventory Rating (66)
Design Operating	HS20-44	36.0	0.238	N/A	0.962	34.6	Interior Slab Unit	7.34	50.0	Strength I	Flexure	34.6	
Design Inventory			0.238	N/A	0.577	20.8	Interior Slab Unit	7.34	50.0	Strength I	Flexure	20.8	
Legal	SU2	17.0	0.238	N/A	1.400	23.8	Interior Slab Unit	7.34	50.0	Strength I	Flexure	23.8	
	SU3	33.0	0.238	N/A	0.962	31.7	Interior Slab Unit	7.34	50.0	Strength I	Flexure	31.7	
	SU4	35.0	0.238	N/A	0.959	33.6	Interior Slab Unit	7.34	50.0	Strength I	Flexure	33.6	
	C3	28.0	0.238	N/A	1.400	39.2	Interior Slab Unit	7.34	50.0	Strength I	Flexure	39.2	
	C4	36.7	0.238	N/A	0.962	35.3	Interior Slab Unit	7.34	50.0	Strength I	Flexure	35.3	
	C5	40.0	0.238	N/A	1.059	42.4	Interior Slab Unit	7.34	50.0	Strength I	Flexure	42.4	
	ST5	40.0	0.238	N/A	1.176	47.0	Interior Slab Unit	7.34	50.0	Strength I	Flexure	47.0	

Notes:

- This table is based on the requirements established in the 2014 FDOT Bridge Load Rating Manual.
- Controlling location is given both by the distance from the left support on that span and the fraction of that span. Ex: 28.5' - 50%
- Controlling force is provided as flexure, shear, or stress together with the corresponding limit state. Ex: Strength I - Flexure
- If a legal vehicle is not required for load rating, enter "N/A" as the rating factor. Bridge management value will automatically be "-1.0"
- Values in the shaded cells will automatically be calculated.
- LLDF: Live load distribution factor (per wheel line) is entered for the controlling span and the controlling case.
- If posting is not required, enter "99" tons.

Bridge Load Rating Manual & Bridge Management System (BMS) Coding Guide are available at:
<http://www.dot.state.fl.us/statemaintenanceoffice/divisions.shtm>

Bridge Management Information	Comments/Assumptions
Load Rating Date: 3/3/15	See Assumptions Page.
Reason for L.R.: Update	
Program Used & Version No.: MathCad v15.0	P.E. Information Performed by: KWL Date: 2/25/2015 Checked by: SLC Date: 3/3/2015 Reviewed by: TAL Date: 3/3/2015 Responsible Engineer: Sam Cullum P.E. License #: 71034 Telephone: 813-871-5331 e-mail: scullum@kisingercampo.com P.E. Seal
Load Rating Origination: (C) Field Measurements	
Design Method: (A) Working Stress	
Method of Calculation for LLDF: (1) AASHTO Formula	
LLDF (per wheel line): 0.238	
Impact Factor: 30.0	
Design Load (31): (0) Unknown (Describe in Structure Notes)	
Operating Type (63): (1) Load Factor (LF)	
Inventory Type (65): (1) Load Factor (LF)	
Main Type Material (43A): (1) Concrete	
Main Type Design (43B): (01) Slab	
Approach Type Material (44A):	
Approach Type Design (44B):	
Open/Posted/Closed (41): (B) Posting recommended	
Posting (70): (5) At/Above legal loads (1,000 up) (Not required)	
Spans in Main Unit (45): 3	
Approach Spans (46):	
Length of Max Span (ft) (48): 14.7	
Structure Length (ft) (49): 45.0	
Recommended Posting:	
SU	31.0 tons
C	35.0 tons
ST	99.0 tons



LOAD RATING ANALYSIS SUMMARY

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



WEIGHT LIMIT SIGN AT THE EAST APPROACH

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



WEIGHT LIMIT SIGN AT THE WEST APPROACH

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 38-S01 (Unit 0: Re Concrete Slab)

Spall with exposed corroded rebar with section loss in the south edge of Slab Unit 1-6, adjacent to Post 1-2 and near the cap at Bent 2.

REPAIR RECOMMENDATION:

Repair spalls and delaminations in Slab Units 1-6 2-1 2-2 2-3 3-1 and 3-2.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 38-S02 (Unit 0: Re Concrete Slab)

Spall with no exposed steel in Slab Unit 2-1, 2ft. from Bent 2.

REPAIR RECOMMENDATION:

Repair spalls and delaminations in Slab Units 1-6 2-1 2-2 2-3 3-1 and 3-2.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 38-S03 (Unit 0: Re Concrete Slab)

Spall with exposed corroded rebar in the north edge of Slab Unit 3-1 at Post 3-2 left.

REPAIR RECOMMENDATION:

Repair spalls and delaminations in Slab Units 1-6 2-1 2-2 2-3 3-1 and 3-2.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 38-S04 (Unit 0: Re Concrete Slab)

Spall/delamination with exposed corroded steel in the south edge of Slab Unit 3-1 at midspan. Note delaminated patch in the north edge of Slab Unit 3-2.

REPAIR RECOMMENDATION:

Repair spalls and delaminations in Slab Units 1-6 2-1 2-2 2-3 3-1 and 3-2.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 38-S05 (Unit 0: Re Concrete Slab)

Sound patch in Slab Units 2-2 and 2-3 at midspan.

REPAIR RECOMMENDATION:
None.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 38-S06 (Unit 0: Re Concrete Slab)

Delamination in the north face of Slab Unit 3-1 at Bent 3.

REPAIR RECOMMENDATION:

Repair spalls and delaminations in Slab Units 1-6 2-1 2-2 2-3 3-1 and 3-2.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 38-S07 (Unit 0: Re Concrete Slab)

Longitudinal crack in the asphalt overlay eastbound lane in Span 1.

REPAIR RECOMMENDATION:

Repair transverse and longitudinal cracks in the asphalt overlay throughout the bridge.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 8290-S01 (Unit 0: Channel)

Erosion with timber wall installed at End Bent 4.

REPAIR RECOMMENDATION:
None.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 8476-S01 (Unit 0: Timber Walls)

Displaced and separated timber wall at the south end between Piles 2-3 and 2-5 at Bent 2.

REPAIR RECOMMENDATION:

Repair displaced and separated timber wall at the south end between Piles 2-3 and 2-5 at Bent 2.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 8476-S02 (Unit 0: Timber Walls)

Leaning timber wall towards the channel below Span 3.

REPAIR RECOMMENDATION:

Repair deteriorated and leaning timber wall below Span 3.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 228-S01 (Unit 0: Timber Pile)

Decaying area in the north quadrant at Pile 2-3 at the groundline.

REPAIR RECOMMENDATION:
None.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 228-S02 (Unit 0: Timber Pile)

Splintered area in the east quadrant at Pile 2-4 at the cap.

REPAIR RECOMMENDATION:
None.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 234-S01 (Unit 0: Re Conc Pier Cap)

Delamination in the west face of the cap at Bent 3 adjacent to Pile 3-3.

REPAIR RECOMMENDATION:
None.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 235-S01 (Unit 0: Timber Pier Cap)

Weathering splits in the timber extension board at the cap at Bent 2 at Pile 2-3.

REPAIR RECOMMENDATION:
None.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 8298-S01 (Unit 0: Pile Jacket Bare)

Spall and delamination with exposed corroded steel in the north quadrant at Pile Jacket 3-3.

REPAIR RECOMMENDATION:

Repair spall and delamination in the north quadrant at Pile Jacket 3-3.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 8298-S02 (Unit 0: Pile Jacket Bare)

Vertical crack in the east quadrant of Pile Jacket 3-4.

REPAIR RECOMMENDATION:
None.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 333-S01 (Unit 0: Other Bridge Railing)

Spall in the west face of Post 1-2 right.

REPAIR RECOMMENDATION:

Repair spalls in Posts 1-2 2-1 and 3-1 right.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 333-S02 (Unit 0: Other Bridge Railing)

Fractured area at the timber railing between Post 1-1 and 1-2 right.

REPAIR RECOMMENDATION:

Repair fractured area at the timber railing between Posts 1-1 and 1-2 right.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



Photo 333-S03 (Unit 0: Other Bridge Railing)

No guardrail system provided at south approach.

REPAIR RECOMMENDATION:

Install approach guardrails at all four corners of the bridge.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



NORTH CHANNEL

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Inspection**

Structure ID: 884039

DISTRICT: D4 - Ft. Lauderdale

INSPECTION DATE: 10/29/2019 MYLK



SOUTH CHANNEL

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

**Inspection/CIDR/Bridge Profile Report
CIDR**

REPORT ID: INSP005

Structure ID: 884039

DATE PRINTED: 12/12/2019

Description

Structure Unit Identification

Bridge/Unit Key: 884039 0
 Structure Name:
 Description: MAIN SPAN 1
 Type: M - Main

Roadway Identification

NBI Structure No (8): 884039
 Position/Prefix (5): 1 - Route On Structure
 Kind Hwy (Rte Prefix): 4 County Hwy
 Design Level of Service: 1 Mainline
 Route Number/Suffix: 00508 / 0 N/A (NBI)
 Feature Intersect (6): LATERAL A CANAL
 Critical Facility: Not Defense-crit
 Facility Carried (7): CR-508 (69TH ST.)
 Mile Point (11): 1.988
 Latitude (16): 027d43'09.2" Long (17): 080d27'42.8"

Roadway Traffic and Accidents

Lanes (28): 2 Medians: 0 Speed: 45 mph
 ADT Class: 2 ADT Class 2
 Recent ADT (29): 950 Year (30): 2019
 Future ADT (114): 1647 Year (115): 2041
 Truck % ADT (109): 4
 Detour Length (19): 2.0 mi
 Detour Speed: 45 mph
 Accident Count: -1 Rate:

Roadway Classification

Nat. Hwy Sys (104): 0 Not on NHS
 National base Net (12): 0 - Not on Base Network
 LRS Inventory Rte (13a): 88 000 002 Sub Rte (13b): 00
 Functional Class (26): 07 Rural Mjr Collector
 Federal Aid System: ON
 Defense Hwy (100): 0 Not a STRAHNET hwy
 Direction of Traffic (102): 2 2-way traffic
 Emergency:

Roadway Clearances

Vertical (10): 99.99 ft Appr. Road (32): 19.5 ft
 Horiz. (47): 24 ft Roadway (51): 24 ft
 Truck Network (110): 0 Not part of natl netwo
 Toll Facility (20): 3 On free road
 Fed. Lands Hwy (105): 0 N/A (NBI)
 School Bus Route:
 Transit Route:

NBI Project Data

Proposed Work (075A): Not Applicable (P)
 Work To Be Done By (075B): Not Applicable (P)
 Improvement Length (076): 0 ft

Improvement Cost (094): \$ 0.00
 Roadway Improvement Cost (095): \$ 0.00
 Total Cost (096): \$ 0.00
 Year of Estimate (097):

NBI Rating

Channel (61): 7 Minor Damage
 Deck (58): 5 Fair
 Superstructure (59): 5 Fair
 Substructure (60): 5 Fair

Culvert (62): N N/A (NBI)
 Waterway (71): 7 Above Minimum
 Unrepaired Spalls: -1 sq.ft.
 Review Required:

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM

Inspection/CIDR/Bridge Profile Report

REPORT ID: INSP005

Structure ID: 884039

CIDR

DATE PRINTED: 12/12/2019

Structure Identification

Admin Area: Indian River County
 District (2): D4 - Ft. Lauderdale
 County (3): (88)Indian River
 Place Code (4): Vero Beach
 Location (9): CR-615 (66TH AVE.)
 Border Br St/Reg (98): Not Applicable (P) Share: 0 %
 Border Struct No (99):
 FIPS State/Region (1): 12 Florida Region 4-Atlanta
 NBIS Bridge Len (112): Y - Meets NBI Length
 Parallel Structure (101): No || bridge exists
 Temp. Structure (103): Not Applicable (P)
 Maint. Resp. (21): 2 County Hwy Agency
 Owner (22): 2 County Hwy Agency
 Historic Signif. (37): 5 Not eligible for NRHP

Structure Type and Material

Curb/Sidewalk (50): Left: 0.6 ft Right: 0.6 ft
 Bridge Median (33): 0 No median
 Main Span Material (43A): 1 Reinforced Concrete
 Appr Span Material (44A): Not Applicable
 Main Span Design (43B): 01 Slab
 Appr Span Design (44B): Not Applicable

Appraisal

Structure Appraisal

Open/Posted/Closed (41): P Posted for load
 Deck Geometry (68): 4 Tolerable
 Underclearances (69): N Not applicable (NBI)
 Approach Alignment (72): 8-No Speed Red thru Curv
 Bridge Railings (36a): 0 Substandard
 Transitions (36b): 0 Substandard
 Approach Guardrail (36c): 0 Substandard
 Approach Guardrail Ends (36d): 0 Substandard
 Scour Critical (113): 8 Stable Above Footing

Minimum Vertical Clearance

Over Structure (53): 99.99 ft
 Under (reference) (54a): N Feature not hwy or RR
 Under (54b): 0 ft

Schedule

Current Inspection

Inspection Date: 10/29/2019
 Inspector: KNTCCMR - Michael Rivera
 Bridge Group: C9S64
 Alt. Bridge Group:
 Primary Type: Regular NBI
 Review Required:

Geometrics

Spans in Main Unit (45): 3
 Approach Spans (46): 0
 Length of Max Span (48): 15 ft
 Structure Length (49): 45 ft
 Total Length: 45 ft
 Deck Area: 1139 sqft
 Structure Flared (35): 0 No flare

Age and Service

Year Built (27): 1961
 Year Reconstructed (106): 0
 Type of Service On (42a): 1 Highway
 Under (42b): 5 Waterway
 Fracture Critical Details: Not Applicable

Deck Type and Material

Deck Width (52): 25.3 ft
 Skew (34): 0 deg
 Deck Type (107): 2 Concrete Precast Panel
 Surface (108): 6 Bituminous
 Membrane: 0 None
 Deck Protection: None

Navigation Data

Navigation Control (38): Permit Not Required
 Nav Vertical Clr (39): 0 ft
 Nav Horizontal Clr (40): 0 ft
 Min Vert Lift Clr (116): 0 ft
 Pier Protection (111): Not Applicable (P)

NBI Condition Rating

Sufficiency Rating: 51.5
 Health Index: 80.93
 Structural Eval (67): 5 Above Min Tolerable
 Deficiency: Not Deficient

Minimum Lateral Underclearance

Reference (55a): N Feature not hwy or RR
 Right Side (55b): 0 ft
 Left Side (56): 0 ft

Next Inspection Date Scheduled

NBI: 10/29/2021
 Element: 10/29/2020
 Fracture Critical:
 Underwater:
 Other/Special: 10/29/2020
 Inventory Photo Update Due: 10/29/2027

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

**Inspection/CIDR/Bridge Profile Report
CIDR**

REPORT ID: INSP005

Structure ID: 884039

DATE PRINTED: 12/12/2019

Schedule Cont.

Inspection Types Performed

NBI Element Fracture Critical Underwater Other Special

Inspection Intervals Required (92) Frequency (92) Last Date (93) Inspection Resources

Fracture Critical	<input type="checkbox"/>	mos		Crew Hours: 8
Underwater	<input type="checkbox"/>	mos		Flagger Hours: 0
Other Special	<input checked="" type="checkbox"/>	12 mos	10/29/2019	Helper Hours: 0
NBI		24 mos (91)	10/29/2019 (90)	Snooper Hours: 0
				Special Crew Hours: 0
				Special Equip Hours: 0

Bridge Related

General Bridge Information

Parallel Bridge Seq:		Bridge Rail 1: Combination not defined
Channel Depth: 1 ft		Bridge Rail 2: Not applicable-No rail
Radio Frequency: -1		Electrical Devices: No electric service
Phone Number:		Culvert Type: Not applicable
Exception Date:		Maintenance Yard: Not FDOT Maintained
Exception Type: Unknown		FIHS ON / OFF: No Routes on FIHS
Accepted By Maint: 01/01/1961		Previous Structure:
Warranty Expiration: 00/00/0000		2nd Previous Structure:
Performance Rating: Fair		Replacement Structure:
Permitted Utilities: Power <input type="checkbox"/> Water <input type="checkbox"/> Gas <input type="checkbox"/> Fiber Optic <input type="checkbox"/> Sewage <input type="checkbox"/> Other <input type="checkbox"/>		

Bridge Load Rating Information

Inventory Type (065): 1 LF Load Factor	Inventory Rating (066): 20.8 tons
Operating Type (063): 1 LF Load Factor	Operating Rating (064): 34.6 tons
Original Design Load (031): 0 Unknown	FL120 Permit Rating: -1.0 tons
Date: 04/13/2015	HS20/FL120 Max Span Rating: 34.6 tons
Initials: SLC	Dynamic Impact in Percent: 30 %
Load Rating Rev. Recom.:	Governing Span Length: 14.8 ft
Load Rating Plans Status: Field Measurements	Minimum Span Length:
	Distribution Method: AASHTO formula
Load Rating Notes:	

LEGAL LOADS

SU2: 23.8 tons
 SU3: 31.7 tons
 SU4: 33.6 tons
 C3: 39.2 tons
 C4: 35.3 tons
 C5: 42.4 tons
 ST5: 47.0 tons
 Posting (070): 4 0.1-9.9%below
 Open/Posted/Closed (041): P Posted for load

POSTING

Recom. SU Posting: 31 tons
 Recom. C Posting: 35 tons
 Recom. ST5 Posting: 99 tons
 Actual SU Posting: 99 tons
 Actual C Posting: 99 tons
 Actual ST5 Posting: 99 tons
 Actual Blanket Posting: 30 tons
 Emergency Vehicle: 1 EV inapplicable

FLOOR BEAM (FB)

FB Present: No
 FB Span Length, Gov: 0.0 ft
 FB Spacing, Gov: 0.0 ft
 FB OPR Rating: 0.0 tons
 FB SU4 OPR Rating: 0.0 tons
 FB FL120 Rating: 0.0 tons

SEGMENTAL (SEG)

SEG Wing-Span: -1.0 ft
 SEG Web-to-Web Span: -1.0 ft
 SEG Transverse HL93 Operating: -1.00 RF

Bridge Scour and Storm Information

Pile Driving Record: Unknown	Scour Recommended I: Stop scour evaluations
Foundation Type: Unknown	Scour Recommended II: No recommendation
Mode of Flow: Riverine	Scour Recommended III: No recommendation
Rating Scour Eval: Low Risk - Low	Scour Elevation: 999 ft
Highest Scour Eval: Phase I completed	Action Elevation: 999 ft
Scour Evaluation Method: Unknown – Eval Not Comp	Storm Frequency: 999

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

**Inspection/CIDR/Bridge Profile Report
CIDR**

REPORT ID: INSP005

Structure ID: 884039

DATE PRINTED: 12/12/2019

Elements

Inspection Date: 10/29/2019 MYLK

DECKS : Decks/Slabs

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	38 / 3	Re Concrete Slab	1065	93.5	60	5.27	14	1.23	0	.	1139 sq.ft
0	1080 / 3	Delamination/Spall/Patched Area	0	.	60	84.51	11	15.49	0	.	71 sq.ft
0	1090 / 3	Exposed Rebar	0	.	0	.	3	100	0	.	3 sq.ft
0	510 / 3	Wearing Surfaces	1080	100	0	.	0	.	0	.	1080 sq.ft

MISCELLANEOUS : Channel

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	8290 / 3	Channel	0	.	1	100	0	.	0	.	1 (EA)
0	9150 / 3	Bank Erosion	0	.	1	100	0	.	0	.	1 (EA)

MISCELLANEOUS : Other Elements

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	8476 / 3	Timber Walls	54	87.1	8	12.9	0	.	0	.	62 ft
0	1020 / 3	Connection	0	.	8	100	0	.	0	.	8 ft

SUBSTRUCTURE : Substructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	215 / 3	Re Conc Abutment	52	100	0	.	0	.	0	.	52 ft

SUBSTRUCTURE : Substructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	228 / 3	Timber Pile	0	.	0	.	7	70	3	30	10 (EA)
0	1140 / 3	Decay/Section Loss	0	.	0	.	2	100	0	.	2 (EA)
0	1170 / 3	Split/Delamination (Timber)	0	.	0	.	5	100	0	.	5 (EA)

SUBSTRUCTURE : Substructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	234 / 3	Re Conc Pier Cap	50	96.15	2	3.85	0	.	0	.	52 ft
0	1080 / 3	Delamination/Spall/Patched Area	0	.	2	100	0	.	0	.	2 ft

SUBSTRUCTURE : Substructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	235 / 3	Timber Pier Cap	52	100	0	.	0	.	0	.	52 ft

SUBSTRUCTURE : Substructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	8298 / 3	Pile Jacket Bare	1	33.33	1	33.33	1	33.33	0	.	3 (EA)
0	1080 / 3	Delamination/Spall/Patched Area	0	.	0	.	1	100	0	.	1 (EA)
0	1130 / 3	Cracking (RC and Other)	0	.	1	100	0	.	0	.	1 (EA)

SUPERSTRUCTURE : Superstructure

Str Unit	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	T Qty
0	333 / 3	Other Bridge Railing	69	90.79	4	5.26	3	3.95	0	.	76 ft
0	1080 / 3	Delamination/Spall/Patched Area	0	.	0	.	3	100	0	.	3 ft
0	1220 / 3	Deterioration (Other)	0	.	4	100	0	.	0	.	4 ft

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM****Inspection/CIDR/Bridge Profile Report
CIDR**

REPORT ID: INSP005

Structure ID: 884039

DATE PRINTED: 12/12/2019

Total Number of Elements*: 9
*excluding defects/protective systems**Inspection Information****Inspection Date:** 10/29/2019**Type:** Regular NBI**Inspector:** KNTCCMR - Michael Rivera**Inspection Notes:** Sufficiency Rating Calculation Accepted by KNTCCRP at 12/12/2019 08:30:00 AM

TRAFFIC RESTRICTIONS: This structure currently requires weight restriction posting as per the results of the most recent load analysis dated 04/13/2015. Posting is required for the SU and C type vehicles at or below the Operating ratings as follows: SU = 31 tons and C = 35 tons. The bridge is blanket posted for 30 Tons. Our inspection did not reveal significant deterioration to suggest the need for a new load rating analysis.

LOAD CAPACITY EVALUATION:

Since the current load rating dated 04/13/2015, there is no indication that deterioration, geometric changes or additional dead load have occurred that would warrant a new load rating analysis. This only applies to this inspection dated 10/29/2019 per R. Wayne McLennon, P.E..

Structure Notes

BRIDGE OWNER: INDIAN RIVER COUNTY

Structure inventoried from west to east.

Asphalt thickness = 2in.

This structure is on a 12 month inspection frequency due to CID Item 70, Bridge Posting, being coded a 4 or less. Element 38 Re Concrete Slab is the controlling element.

The inventory photos were last updated on 10/19/2017.


Schedule Notes

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM


Inspection/CIDR/Bridge Profile Report

Bridge Profile

Left Profile by Inspection



Right Profile by Inspection



FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Bridge Profile

DATE PRINTED: 12/12/2019 4:02:21 PM

Profile Data - Numerical Summary

Inspection Date and Key: 10/29/2019	MYLK	Bent #	Left Height	Right Height	(All Heights are in Feet)
		1	1.00	1.00	
		2	6.90	7.50	
		2.5	9.90	9.90	
		3	7.00	6.40	
		4	1.00	1.50	

Air Temp: 80

Profile Notes:

Measurements were referenced from the top of the curb.
 Waterline at Bent 2.5: Left and Right = 8.9ft.

Inspection Date and Key: 10/19/2017 SZYJ

1	1.00	1.00
2	6.90	7.50
2.5	8.30	8.30
3	7.00	6.40
4	1.00	1.50

Air Temp: 86

Profile Notes:

Measurements were referenced from the top of the curb.
 Waterline at Bent 3: Left and Right = 8.9ft.

REPORT ID : INSP005
Structure ID : 884039

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM
Inspection/CIDR/Bridge Profile Report
Bridge Profile

DATE PRINTED: 12/12/2019 4:02:21 PM

Profile Data - Numerical Summary

Inspection Date and Key: 12/12/2001 ZHER		Bent #	Left Height	Right Height	(All Heights are in Feet)
		1	1.64	1.31	
		2	8.20	7.87	
		3	10.17	9.51	
		4	9.84	9.51	
		5	2.30	1.64	

Air Temp:

Profile Notes:

Measurements taken from top of bridge rail
