

STRUCTURE S-252C INSPECTION DATE: 4/3/2020



The Alexandre and the second sec

One Barrel, 60" Diameter x 288' Long

| Location: | USJRB South |
|--------------|--------------------|
| | Levee L-78 |
| Latitude: | 27.6407 N |
| Longitude: | 80.7046 W |
| Туре: | Culvert (No gates) |
| No. Barrels: | One |
| Inspection | |
| Start Date: | 4/2/2020 |
| End Date: | 4/2/2020 |

| TEAM MEMBERS | |
|-----------------|------------------------|
| Lead Engineer | Jeffrey O'Connor, P.E. |
| Dive Supervisor | Jordan Klingler |
| Diver | Aaron Willard |
| Diver – Standby | Ben Harpel |
| Dive Tender | Natasha Daniel |
| Dive Tender | |
| Animal Control | TJ McDonagh |
| SJRWMD Agent | |

Respectfully Submitted, UNDERWATER ENGINEERING SERVICES, INC.

3306 Enterprise Road Fort Pierce, FL 34982 (772) 337-3116 Lic. No. CA3703 Jeffrey O'Connor, P.E. (FL 50914) Vice President Project Manager



Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies.



St. Johns River Water Management District



Structure Inspections Underwater Diving Services Contract 34833

Aerial View of Structure



| No. | Item No. | Inspection Item | Rating | Deficiency |
|-----|----------|--------------------------------|--------|--|
| 1 | US115 | Culverts | C-4 | Major corrosion from 96' to 106' from south end, and at south end. |
| 2 | DS1000 | Additional Items | C-3 | The upstream staff gauge has missing numbers and hardware. |
| 3 | DS2 | Riprap | C-2 | Widely scattered riprap downstream of culvert. |
| 4 | DS3 | Exposed Erosion-Control Fabric | C-2 | One exposed area, 2 sf, at the end of the concrete overpour. |
| 5 | DS104 | Headwall | C-2 | The headwall has minor scaling up to 1/4" deep over 30% of the area. |
| 6 | DS114 | Structural Support | C-2 | The timber pier hardware below water has minor to moderate corrosion |
| | | | | |
| | | | | |

Inspection Date: 4/3/2020

S-252C - Page 2 of 7



Structure Inspections Underwater Diving Services Contract 34833

Structure Description and Method of Underwater Inspection

Structure S-252C is an ungated culvert comprised of one barrel, extending south to north under Levee L-78 and under SR-60. The barrel is CMP for the southern 120' and RCP for the northern 168' (under SR-60), for a total of 288'. The south end has an access pier that was out of the water. The north end has a timber access pier north of the structure.

The underwater inspection was performed by a 5-person dive team on April 3, 2020. The dive team worked from a dive trailer, using surface-supplied air, and accessed the structure areas from the bank.

The scope of services included the underwater inspection of the submerged structure components. The area extended 20 feet beyond the structure edges. There were no boat barriers.

The air temperature was 72 degrees F. and the weather was mostly clear. The underwater visibility ranged from 0 to 1 ft. Each side had a staff gauge. The water level was 25.5 Ft per the downstream staff gauge.

Rating System

- C-1: No action needed
- C-2: Monitor condition at next dive inspection (5 years)
- C-3: Schedule repair/replacement (for routine items)
- C-4: Schedule repair/replacement (for safety or operational items)
- C-5: Repair/replace immediately (for structural items)
- C-6: Critical Repair/replace immediately (for operational items)

Summary of Observations

Items Rated C-5 and Above

There were no items rated C-5 and above.

Items Rated C-4

- Item US115: (1) The CMP has heavy corrosion from 96' to 106' from the south end. Multiple corrosion holes from 03:00 to 05:00, typically 18" long x 2" wide with 3" maximum penetration to stone. (2) The CMP has one corrosion hole at 1' in from the south end, from the 07:00 to 10:00 position across the invert, 5" wide.
 - Recommended Action: Schedule repair of 10-ft-long corroded section from 96 ft to 106 ft and the southern 1 ft. Consider relining the CMP portion of the barrel.

Items Rated C-3

- Item DS1000: The upstream staff gauge has numbers missing from 26' and below and has hardware missing below the waterline.
 - Recommended Action: Replace the staff gauge numbers. Install hardware below waterline.



Items Rated C-2

- Item DS2: Widely scattered riprap found under soft to medium mud.
 - Recommended Action: Monitor the downstream area for scour. Consider scour countermeasures if channel bottom is scouring.
- Item DS3: Erosion control fabric was exposed for a 2 sf area at the end of the concrete overpour.
 - Recommended Action: Monitor the downstream area for scour. Consider scour countermeasures if channel bottom is scouring.
- Item DS104: The headwall has minor scaling up to 1/4" deep over 30% of the area.
 - Recommended Action: Monitor the headwall for advanced scaling.
- Item DS114: The timber pier hardware below water has minor to moderate corrosion with 15% metal loss.
 - Recommended Action: Monitor the timber hardware for advanced corrosion or section loss.
- Item US115: (1) At 120', there is a joint at the transition from CMP to RCP. The joint gasket has minor damage and is protruding out slightly. (2) C-2 The CMP, outside of the corrosion holes, has moderate corrosion over 100% of entire barrel with pitting of 1/64" deep. (3) The concrete culvert has minor scaling, up to 1/16" with exposed aggregate covering 100% of entire barrel.
 - Recommended Action: Monitor the CMP for advanced corrosion or section loss. Monitor the RCP for advanced scaling.



PHOTOGRAPHS

| Item No.: US115 | Rating: C-4 | Photo Description: | | |
|---|---|---|--|--|
| Culverts | | Heavy corrosion on barrels | | |
| Deficiency: The CMP has heavy corror to 05:00, typically 18" long x 2" wid corrosion hole at 1' in from the south | sion from 96' to 106' from the south e with 3" maximum penetration to end, from the 07:00 to 10:00 positi | end. Multiple corrosion holes from 03:00 stone [13:02]. (2)C-4: The CMP has one on across the invert, 5" wide | | |
| Probable Cause: The corrosion is due | to chemical attack from the water. | | | |
| Recommendation: Schedule repair of Consider relining the CMP portion of | of 10-ft-long corroded section from the barrel (120'). | n 96 ft to 106 ft and the southern 1 ft. | | |
| | | | | |
| | 04-03-2020 13:03:01 DIVER 2 | UPSTREAM BARREL SJRWMD S-252C UESI | | |



| Item No.: DS1000 | Rating: C-3 | Photo Description: |
|------------------|-------------|-----------------------------------|
| Additional Items | | Missing gauge numbers on US staff |
| | | gauge |

Deficiency: The upstream staff gauge has numbers missing from 26' and below and has hardware missing below the waterline.

Probable Cause: The missing numbers and hardware is due to corrosion from chemical attack from the water.

Recommendation: Replace the staff gauge numbers. Install hardware below waterline.





Structure Inspections Underwater Diving Services Contract 34833

APPENDIX

CHECKLISTS

Inspection Date: 4/3/2020

S-252C - Page 7 of 7

UPSTREAM EROSION CONTROL

| Finding # | Inspection Item | Rating | Comments | Recommended action | Probable cause |
|-----------|--|--------|-----------------------|--------------------|----------------|
| US1 | Slope/Banks of Channel | 1 | No deficiencies noted | | |
| US2 | Rip Rap | 1 | No deficiencies noted | | |
| US3 | Exposed erosion-Control Fabric | 1 | No deficiencies noted | | |
| US4 | Evidence of stone displacement (bedding stone) | 1 | No deficiencies noted | | |
| US5 | Channel Stabilization and erosion control | 1 | No deficiencies noted | | |

UPSTREAM GENERAL

| Finding # | Inspection Item | Rating | Comments | Recommended action | Probable cause |
|-----------|---|--------|-----------------------|--------------------|----------------|
| US50 | Structural - General Concrete Condition | NA | Item not present | | |
| US51 | Structural - General Metal Condition | 4 | See US115 | | |
| US52 | Structural - General Timber Condition | NA | Item not present | | |
| US53 | Construction Joints (Bolts, Welds) | NA | Item not present | | |
| US54 | Channels for Stoplogs or Flashboards | NA | Item not present | | |
| US55 | Settlement | 1 | No deficiencies noted | | |
| US56 | Shoaling/Scour | 1 | No deficiencies noted | | |
| US57 | Fouling/Marine Growth | 1 | No deficiencies noted | | |
| US58 | Debris | NA | Item not present | | |
| US59 | Stilling Wells | NA | Item not present | | |
| US60 | Underwater Controls/Instruments | NA | Item not present | | |
| US61 | Fenders | NA | Item not present | | |

UPSTREAM STRUCTURE

| Finding # | Inspection Item | Rating | Comments | Recommended action | Probable cause |
|-----------|---------------------------------------|--------|------------------|--------------------|----------------|
| US100 | Wingwalls | NA | Item not present | | |
| US101 | Buttresses (support arms for wall) | NA | Item not present | | |
| US102 | Abutments | NA | Item not present | | |
| US103 | Retention Walls | NA | Item not present | | |
| US104 | Headwall | NA | Item not present | | |
| US105 | Expansion/Construction Joints | NA | Item not present | | |
| US106 | Sheetpiles and Bulkheads | NA | Item not present | | |
| US107 | Wales/Tiebacks | NA | Item not present | | |
| US108 | Intake Bays | NA | Item not present | | |
| US109 | Piers | NA | Item not present | | |
| US110 | Foundation | NA | Item not present | | |
| US111 | Weir/Weir crest | NA | Item not present | | |
| US112 | Baffles | NA | Item not present | | |
| US113 | Underwater Apron Slabs | NA | Item not present | | |
| US114 | Structural Support, Bracing or Frames | NA | Item not present | | |

Structure No. S-252C

| | | | | | 1 |
|-------|----------|----|--|--|--|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | The culvert barrel has 120 ft of CMP from the | | |
| | | | downstream end, then transitions to an RCP to | | |
| | | | the downstream end. The inspection started at | | |
| | | | the upstream end (no gate). (1) C-4: The CMP has | | |
| | | | heavy corrosion from 96' to 106' from the south | | |
| | | | end. Multiple corrosion holes from 03:00 to 05:00, | | |
| | | | typically 18" long x 2" wide with 3" maximum | | |
| | | | penetration to stone [13:02]. (2)C-4: The CMP has | | |
| | | | one corrosion hole at 1' in from the south end, | | |
| | | | from the 07:00 to 10:00 position across the invert, | | |
| | | | 5" wide [12:42]. (3) C-2: At 120', there is a joint at | | |
| | | | the transition from CMP to RCP. The joint gasket | | |
| | | | has minor damage and is protruding out slightly. | | |
| | | | (4) C-2 The CMP, outside of the corrosion holes, | | |
| | | | has moderate corrosion over 100% of entire | | |
| | | | barrel with pitting of 1/64" deep [12:45]. (5)C-2: | | |
| | | | The concrete culvert has minor scaling, up to | Schedule repair of 10-ft-long corroded section | |
| | | | 1/16" with exposed aggregate covering 100% of | from 96 ft to 106 ft and the southern 1 ft. | |
| | | | entire barrel [13:26]. (6) Note: The RCP has 18 | Monitor the CMP for advanced corrosion or | The corrosion was due to chemical attack from |
| | | | typical bell and spigot joints with rubber gasket | section loss. Consider relining the CMP portion of | the water. The concrete scaling is due to chemical |
| | | | from 120' in from the south end and extending to | the barrel (120'). Monitor the RCP for advanced | attack from the water and possible long-term |
| US115 | Culverts | 4 | the north end. No deficiencies noted. | scaling. | abrasion from flowing water. |
| US116 | Risers | NA | Item not present | ~ | 5 |

UPSTREAM GATES

| Finding # | Inspection Item | Rating | Comments | Recommended action | Probable cause |
|-----------|--|--------|------------------|--------------------|----------------|
| US151 | Structure Gate(s) | NA | Item not present | | |
| US152 | Gate Guides and Gate Control | NA | Item not present | | |
| US153 | Gate Seals & Mating Surface | NA | Item not present | | |
| US154 | Cathodic Protection (entire structure) | NA | Item not present | | |
| US155 | Operator/Actuator Components | NA | Item not present | | |
| US156 | Emergency Closure Gates | NA | Item not present | | |
| US306 | Navigation Lock Miter Gates | NA | Item not present | | |

DOWNSTREAM EROSION CONTROL

| Finding # | Inspection Item | Rating | Comments | Recommended action | Probable cause |
|-----------|--|--------|--|---|---|
| DS1 | Slope/Banks of Channel | 1 | No deficiencies noted | | |
| | | | | Monitor the downstream area for scour. Consider | Riprap may be present, but just difficult to |
| | | | Widely scattered riprap found under soft to | scour countermeasures if channel bottom is | determine with the overlying mud, or it was not |
| DS2 | Rip Rap | 2 | medium mud [14:20]. | scouring. | placed during construction. |
| | | | | Monitor the downstream area for scour. Consider | |
| | | | Erosion control fabric was exposed for a 2 sf area | scour countermeasures if channel bottom is | The exposed area is most likely from construction |
| DS3 | Exposed erosion-Control Fabric | 2 | at the end of the concrete overpour [14:22]. | scouring. | or minor movement of riprap. |
| DS4 | Evidence of stone displacement (bedding stone) | 1 | No deficiencies noted | | |
| DS5 | Channel Stabilization and erosion control | 1 | No deficiencies noted | | |

DOWNSTREAM GENERAL

| Finding # | Inspection Item | Rating | Comments | Recommended action | Probable cause |
|-----------|---|--------|-----------------------|--------------------|----------------|
| DS50 | Structural - General Concrete Condition | 2 | See DS104 | | |
| DS51 | Structural - General Metal Condition | 2 | See DS114 | | |
| DS52 | Structural - General Timber Condition | 1 | No deficiencies noted | | |
| DS53 | Construction Joints (Bolts, Welds) | NA | Item not present | | |
| DS54 | Channels for Stoplogs or Flashboards | NA | Item not present | | |
| DS55 | Settlement | 1 | No deficiencies noted | | |
| DS56 | Shoaling/Scour | 1 | No deficiencies noted | | |
| DS57 | Fouling/Marine Growth | 1 | No deficiencies noted | | |
| DS58 | Debris | 1 | No deficiencies noted | | |
| DS59 | Stilling Wells | 1 | No deficiencies noted | | |
| DS60 | Underwater Controls/Instruments | 1 | No deficiencies noted | | |
| DS61 | Fenders | NA | Item not present | | |

DOWNSTREAM STRUCTURE

| Finding # | Inspection Item | Rating | Comments | Recommended action | Probable cause |
|-----------|---------------------------------------|--------|--|--|---|
| DS100 | Wingwalls | NA | Item not present | | |
| DS101 | Buttresses (support arms for wall) | NA | Item not present | | |
| DS102 | Abutments | NA | Item not present | | |
| DS103 | Retention Walls | NA | Item not present | | |
| DS104 | Headwall | 2 | The headwall has minor scaling up to 1/4" deep over 30% of the area [14:08]. | Monitor the headwall for advanced scaling. | The concrete scaling is due to chemical attack from the water and possible long-term abrasion from flowing water. |
| DS105 | Expansion/Construction Joints | NA | Item not present | | Ŭ |
| DS106 | Sheetpiles and Bulkheads | NA | Item not present | | |
| DS107 | Wales/Tiebacks | NA | Item not present | | |
| DS108 | Intake Bays | NA | Item not present | | |
| DS109 | Piers | NA | Item not present | | |
| DS110 | Foundation | NA | Item not present | | |
| DS111 | Weir/Weir crest | NA | Item not present | | |
| DS112 | Baffles | NA | Item not present | | |
| DS113 | Underwater Apron Slabs | NA | Item not present | | |
| | | | The timber pier hardware below water has minor | | |
| | | | to moderate corrosion with 15% metal loss | Monitor the timber hardware for advanced | The corrosion is due to chemical attack from the |
| DS114 | Structural Support, Bracing or Frames | 2 | [14:27]. | corrosion or section loss. | water. |

Structure Name/No.: S-252C

DS115 Culverts

1 No deficiencies noted

DOWNSTREAM GATES

| Finding # | Inspection Item | Rating | Comments | Recommended action | Probable cause |
|-----------|--|--------|--|--|--|
| DS151 | Structure Gate(s) | NA | Item not present | | |
| DS152 | Gate Guides and Gate Control | NA | Item not present | | |
| DS153 | Gate Seals & Mating Surface | NA | Item not present | | |
| DS154 | Cathodic Protection (entire structure) | NA | Item not present | | |
| DS155 | Operator/Actuator Components | NA | Item not present | | |
| DS156 | Emergency Closure Gates | NA | Item not present | | |
| DS157 | Navigation Lock Miter Gates | NA | Item not present | | |
| | | | | | |
| | | | The upstream staff gauge has numbers missing | | |
| | | | from 26' and below and has hardware missing | Schedule repair/replacement of staff gauge | The missing numbers and hardware is due to |
| DS1000 | Additional Items and Comments | 3 | below the waterline [14:59]. | numbers. Install hardware below waterline. | corrosion from chemical attack from the water. |