Application Number:
01-119005
DSA File Number:

KEV TO COLLIMNIS

School Name: LANEY COLLEGE LOCKER ROOM INTERIM HOUSING Increment Number: School District: PERALTA COMMUNITY COLLEGE DISTRICT Date Created: 2020-12-15 19:14:18

2019 CBC

IMPORTANT: This form is only a summary list of structural tests and some of the special inspections required for the project. Generally, the structural tests and special inspections noted on this form are those that will be performed by the Geotechnical Engineer of Record, Laboratory of Record, or Special Inspector. The actual complete test and inspection program must be performed as detailed on the DSA approved documents. The appendix at the bottom of this form identifies work NOT subject to DSA requirements for special inspection or structural testing. The project inspector is responsible for providing inspection of all facets of construction, including but not limited to, special inspections not listed on this form such as structural wood framing, high-load wood diaphragms, cold-formed steel framing, anchorage of non-structural components, etc., per Title 24, Part 2, Chapter 17A (2019 CBC).

**NOTE: Undefined section and table references found in this document are from the CBC, or California Building Code.

1. TYPE	2. PERFORMED BY
Continuous – Indicates that a continuous special inspection is required	GE – Indicates that the special inspection shall be performed by a registered geotechnical engineer or his or her authorized representative.
Periodic – Indicates that a periodic special inspection is required	LOR – Indicates that the test or special inspection shall be performed by a testing laboratory accepted in the DSA Laboratory Evaluation and Acceptance (LEA) Program. See CAC Section 4-335.
	PI – Indicates that the special inspection may be performed by a project inspector when specifically approved by DSA.
Test – Indicates that a test is required	SI – Indicates that the special inspection shall be performed by an appropriately qualified/approved special inspector.

Application Number:
01-119005
DSA File Number:

School Name: LANEY COLLEGE LOCKER ROOM INTERIM HOUSING Increment Number: School District: PERALTA COMMUNITY COLLEGE DISTRICT Date Created: 2020-12-15 19:14:18

Geotechnical Reports: Project does NOT have and does NOT require a geotechnical report

1. GENERAL:	Table 1705A.	Table 1705A.6		
Test or Special Inspection	Туре	Performed By	Code References and Notes	
 a. Verify that: Site has been prepared properly prior to placement of controlled fill and/or excavations for foundations. Foundation excavations are extended to proper depth and have reached proper material. Materials below footings are adequate to achieve the design bearing capacity. 	See Notes	PI	Refer to specific items identified in the Appendix listing exemptions for limitations. Placement of controlled fill exceeding 12" depth under foundations is not permitted without a geotechnical report.	

	2. SOIL COMPACTION AND FILL:	Table 1705A.6		Table 1705A.6		
	Test or Special Inspection	Туре	Performed By	Code References and Notes		
	a. Verify use of proper materials, densities and inspect lift thicknesses, placement and compaction during placement of fill.	Continuous	LOR*	* Under the supervision of a geotechnical engineer or LOR's engineering manager. Refer to specific items identified in the Appendix listing exemptions for limitations.		
V	b. Compaction testing.	Test	LOR*	* Under the supervision of a geotechnical engineer or LOR's engineering manager. Refer to specific items identified in the Appendix listing exemptions for limitations.		

3. DRIVEN DEEP FOUNDATIONS (PILES):

Table 1705A.7

Application Number:
01-119005
DSA File Number:

School Name: LANEY COLLEGE LOCKER ROOM INTERIM HOUSING Increment Number:

Test or Special Inspection	Туре	Performed By	Code References and Notes
a. Verify pile materials, sizes and lengths comply with the requirements.	Continuous	GE*	* By geotechnical engineer or his or her qualified representative.
b. Determine capacities of test piles and conduct additional load tests as required.	Test	LOR*	* Under the supervision of the geotechnical engineer.
c. Inspect driving operations and maintain complete and accurate records for each pile.	Continuous	GE*	* By geotechnical engineer or his or her qualified representative.
d. Verify locations of piles and their plumbness, confirm type and size of hammer, record number of blows per foot of penetration, determine required penetrations to achieve design capacity, record tip and butt elevations and record any pile damage.	Continuous	GE*	* By geotechnical engineer or his or her qualified representative.
e. Steel piles.	Provide tests and inspections per STEEL section below.		
f. Concrete piles and concrete filled piles.	Provide tests and inspections per CONCRETE section below.		
g. For specialty piles, perform additional inspections as determined by the registered design professional in responsible charge.	*	*	* As defined on drawings or specifications.

4. CAST-IN-PLACE DEEP FOUNDATIONS (PIERS):	Table 1705A.8	3	
 Test or Special Inspection	Туре	Performed By	Code References and Notes

Application Number:	
01-119005	
DSA File Number:	

School Name: LANEY COLLEGE LOCKER ROOM INTERIM HOUSING Increment Number:

a. Inspect drilling operations and maintain complete and accurate records for each pier.	Continuous		Continuous inspection to be provided by project inspector. Refer to specific items identified in the Appendix listing exemptions for limitations.
b. Verify pier locations, diameters, plumbness and lengths.Record concrete or grout volumes.	Continuous		Continuous inspection to be provided by project inspector. Refer to specific items identified in the Appendix listing exemptions for limitations.
c. Concrete piers.	Provide tests a	nd inspection	s per CONCRETE section below.

5. RETAINING WALLS:					
Test or Special Inspection	Туре	Performed By	Code References and Notes		
a. Placement, compaction and inspection of backfill.	Continuous	GE*	1705A.6.1. * By geotechnical engineer or his or her qualified representative. (See Section 2 above).		
b. Placement of soil reinforcement and/or drainage devices.	Continuous	GE*	* By geotechnical engineer or his or her qualified representative.		
c. Segmental retaining walls; inspect placement of units, dowels, connectors, etc.	Continuous	GE*	* By geotechnical engineer or his or her qualified representative. See DSA IR 16-3.		
d. Concrete retaining walls.	Provide tests and inspections per CONCRETE section below.				
e. Masonry retaining walls.	Provide tests and inspections per MASONRY section below.				

6. OTHER SOILS:			
Test or Special Inspection	Туре	Performed By	Code References and Notes

Application Number:	School Name:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING
DSA File Number:	Increment Number:

a. Soil Improvements	Test	GE*	Submit a comprehensive report documenting final soil improvements constructed, construction observation and the results of the confirmation testing and analysis to CGS for final acceptance. * By geotechnical engineer or his or her qualified representative.
b. Inspection of Soil Improvements	Continuous	GE*	* By geotechnical engineer or his or her qualified representative.
C.			

Table 1705A.3; ACI 318-14 Sections 26.12 & 26.13

Application Number:	School Name:	School District:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING	PERALTA COMMUNITY COLLEGE DISTRICT
DSA File Number:	Increment Number:	Date Created:
		2020-12-15 19:14:18

	7. CAST-IN-PLACE CONCRETE				
	Test or Special Inspection	Туре	Performed By	Code References and Notes	
Mate	rial Verification and Testing:				
V	a . Verify use of required design mix.	Periodic	SI	Table 1705A.3 Item 5, 1910A.1.	
V	b. Identifiy, sample, and test reinforcing steel.	Test	LOR	1910A.2 ; ACI 318-14 Section 26.6.1.2; DSA IR 17-10. (See Appendix for exemptions.)	
	c. During concrete placement, fabricate specimens for strength tests, perform slump and air content tests, and determine the temperature of the concrete.	Test	LOR	Table 1705A.3 Item 6; ACI 318-14 Sections 26.5 & 26.12.	
V	d. Test concrete (f'c).	Test	LOR	1905A.1.15 ; ACI 318-14 Section 26.12.	
Inspe	ction:				
	e. Batch plant inspection: Continuous	See Notes	SI	Default of 'Continuous' per 1705A.3.3 . If approved by DSA, batch plant inspection may be reduced to ' Periodic' subject to requirements in Section 1705A.3.3.1 , or eliminated per 1705A.3.3.2 . (See Appendix for exemptions.)	
	f. Welding of reinforcing steel.	Provide spec	Provide special inspection per STEEL, Category 19.1(d) & (e) and/or 19.2(g) & (h) below.		

8. PRESTRESSED / POST-TENSIONED CONCRETE (in addition to Cast-in-Place Concrete tests and inspections):

Table 1705A.3; ACI 318-14 Sections 26.12 & 26.13

Application Number:	School Name:	School District:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING	PERALTA COMMUNITY COLLEGE DISTRICT
DSA File Number:	Increment Number:	Date Created:
		2020-12-15 19:14:18

Test or Special Inspection	Туре	Performed By	Code References and Notes
a. Sample and test prestressing tendons and anchorages.	Test	LOR	1705A.3.4, 1910A.3
b. Inspect placement of prestressing tendons.	Periodic	SI	1705A.3.4, Table 1705A.3 Items 1 & 9.
c. Verify in-situ concrete strength prior to stressing of post-tensioning tendons.	Periodic	SI	Table 1705A.3 Item 11. Special inspector to verify specified concrete strength test prior to stressing.
d. Inspect application of post-tensioning or prestressing forces and grouting of bonded prestressing tendons.	Continuous	SI	1705A.3.4, Table 1705A.3 Item 9; ACI 318-14 Section 26.13

9. PRECAST CONCRETE (in addition to Cast-in-Place Concrete tests and inspections):					
Test or Special Inspection Type Performed By Code References and Notes					
a. Inspect fabrication of precast concrete members.	Continuous	SI	ACI 318-14 Section 26.13.		
b. Inspect erection of precast concrete members.	Periodic	SI*	Table 1705A.3 Item 10. * May be performed by PI when specifically approved by DSA.		

10. SHOTCRETE (in addition to Cast-in-Place Concrete tests and inspections):				
Test or Special Inspection	Туре	Performed By	Code References and Notes	

Table 1705A.3; ACI 318-14 Sections 26.12 & 26.13

Application Number:	School Name:	School District:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING	PERALTA COMMUNITY COLLEGE DISTRICT
DSA File Number:	Increment Number:	Date Created:
		2020-12-15 19:14:18

a. Inspect shotcrete placement for proper application techniques.	Continuous	SI	1705A.19, Table 1705A.3 Item 7, 1908A.6, 1908A.7, 1908A.8, 1908A.9, 1908A.11, 1908A.12. See ACI 506.2-13 Section 3.4, ACI 506R-16.
b. Sample and test shotcrete (f [*] c).	Test	LOR	1908A.5, 1908A.10.

	11. POST-INSTALLED ANCHORS:			
	Test or Special Inspection	Туре	Performed By	Code References and Notes
V	a. Inspect installation of post-installed anchors	See Notes	SI*	1617A.1.19 , Table 1705A.3 Item 4a (Continuous) & 4b (Periodic) , 1705A.3.8 (See Appendix for exemptions). ACI 318-14 Sections 17.8 & 26.13. * May be performed by the project inspector when specifically approved by DSA.
\checkmark	b. Test post-installed anchors.	Test	LOR	1910A.5. (See Appendix for exemptions.)

12. OTHER CONCRETE:			
Test or Special Inspection	Туре	Performed By	Code References and Notes
a.			

1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16

Application Number:	School Name:	Scho
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING	PERA
DSA File Number:	Increment Number:	Date
		2020

	17. STRUCTURAL STEEL, COLD-FORMED STEEL AND ALUMINUM USED FOR STRUCTURAL PURPOSES					
Mate	Material Verification and Testing:					
	Test or Special Inspection	Туре	Performed By	Code References and Notes		
	 a. Verify identification of all materials and: Mill certificates indicate material properties that comply with requirements. Material sizes, types and grades comply with requirements. 	Periodic	*	Table 1705A.2.1 Item 3a3c. 2202A.1; AISI S100-16 Section A3.1 & A3.2,AISI S240-15 Section A3 & A5, AISI S220-15 Sections A4 & A6. * By specialinspector or qualified technician when performed off-site.		
	b. Test unidentified materials	Test	LOR	2202A.1.		
	c. Examine seam welds of HSS shapes	Periodic	SI	DSA IR 17-3.		
Inspection:						
	d . Verify and document steel fabrication per DSA-approved construction documents.	Periodic		Not applicable to cold-formed steel light-frame construction, except for trusses (1705A.2.4).		

	18. HIGH-STRENGTH BOLTS: RCSC 2014				
Mate	Material Verification and Testing of High-Strength Bolts, Nuts and Washers:				
	Test or Special Inspection	Туре	Performed By	Code References and Notes	
	a. Verify identification markings and manufacturer's certificates of compliance conform to ASTM standards specified in the DSA-approved documents.	Periodic	SI	Table 1705A.2.1 Items 1a & 1b, 2202A.1; AISC 360-16 Section A3.3, J3.1, and N3.2; RCSC 2014 Section 1.5 & 2.1; DSA IR 17-8 & DSA IR 17-9.	

1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16

Application Number:	School Name:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING
DSA File Number:	Increment Number:

School District: PERALTA COMMUNITY COLLEGE DISTRICT Date Created: 2020-12-15 19:14:18

	b. Test high-strength bolts, nuts and washers.	Test	LOR	Table 1705A.2.1 Item 1c, 2213A.1; RCSC 2014 Section 7.2; DSA IR 17-8.
Inspe	ction of High-Strength Bolt Installation:			
	c. Bearing-type ("snug tight") connections.	Periodic	SI	Table 1705A.2.1 Item 2a, 1705A.2.6, 2204A.2; AISC 360-16 J3.1, J3.2, M2.5 & N5.6; RCSC 2014 Section 9.1; DSA IR 17-9.
	d. Pretensioned and slip-critical connections.	*	SI	Table 1705A.2.1 Items 2b & 2c, 1705A.2.6, 2204A.2; AISC 360-16 J3.1, J3.2, M2.5 & N5.6; RCSC 2014 Sections 9.2 & 9.3; DSA IR 17-9. * "Continuous" or "Periodic" depends on the tightening method used.

19. WELDING:	1705A.2.5, Table 1705A.2.1 Items 4 & 5; AWS D1.1 and AWS D1.8 for structural steel; AWS			
	D1.2 for Aluminum; AWS D1.3 for cold-formed steel; AWS D1.4 for reinforcing steel; DSA IR 17-			
	3 (See Appendix for exemptions.)			

Verification of Materials, Equipment, Welders, etc.:

Test or Special Inspection	Туре	Performed By	Code References and Notes
a . Verify weld filler material identification markings per AWS designation listed on the DSA-approved documents and the WPS.	Periodic	SI	DSA IR 17-3.
b. Verify weld filler material manufacturer's certificate of compliance.	Periodic	SI	DSA IR 17-3.
c. Verify WPS, welder qualifications and equipment.	Periodic	SI	DSA IR 17-3.

Application Number:	School Name:	School District:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING	PERALTA COMMUNITY COLLEGE DISTRICT
DSA File Number:	Increment Number:	Date Created:
		2020-12-15 19:14:18

19.1 SHOP WELDING:				
Test or Special Inspection	Туре	Performed By	Code References and Notes	
a. Inspect groove welds, multi-pass fillet welds, single pass fillet welds > 5/16", plug and slot welds.	Continuous	SI	Table 1705A.2.1 Items 5a.1 4; AISC 360-16 (and AISC 341-16 as applicable); DSA IR 17-3.	
b. Inspect single-pass fillet welds $\leq 5/16^{"}$, floor and roof deck welds.	Periodic	SI	1705A.2.2, Table 1705A.2.1 Items 5a.5 & 5a.6 ; AISC 360-16 (and AISC 341-16 as applicable); DSA IR 17-3.	
c. Inspect welding of stairs and railing systems.	Periodic	SI	1705A.2.1 ; AISC 360-16 (and AISC 341-16 as applicable); AWS D1.1 & D1.3; DSA IR 17-3.	
d . Verification of reinforcing steel weldability other than ASTM A706.	Periodic	SI	1705A.3.1 ; AWS D1.4; DSA IR 17-3. Verify carbon equivalent reported on mill certificates.	
e. Inspect welding of reinforcing steel.	Continuous	SI	Table 1705A.2.1 Item 5b, 1705A.3.1, Table 1705A.3 Item 2, 1903A.8; AWS D1.4; DSA IR 17-3.	

19.2 FIELD WELDING:				
Test or Special Inspection Type Performed Code References and Notes By By			Code References and Notes	
a. Inspect groove welds, multi-pass fillet welds, single pass fillet welds > 5/16", plug and slot welds.	Continuous	SI	Table 1705A.2.1 Items 5a.1 4; AISC 360-16 (AISC 341-16 as applicable); DSA IR 17-3.	
b. Inspect single-pass fillet welds $\leq 5/16''$.	Periodic	SI	Table 1705A.2.1 Item 5a.5; AISC 360-16 (AISC 341-16 as applicable); DSA IR 17-3.	

Application Number:	School Name:	School District:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING	PERALTA COMMUNITY COLLEGE DISTRICT
DSA File Number:	Increment Number:	Date Created:
		2020-12-15 19:14:18

c. Inspect end-welded studs (ASTM A-108) installation (including bend test).	Periodic	SI	2213A.2 ; AISC 360-16 (AISC 341-16 as applicable); AWS D1.1; DSA IR 17-3.
d. Inspect floor and roof deck welds.	Periodic	SI	1705A.2.2, Table 1705A.2.1 Item 5a.6 ; AISC 360-16 (AISC 341-16 as applicable); AWS D1.3; DSA IR 17-3.
e. Inspect welding of structural cold-formed steel.	Periodic	SI*	1705A.2.5; AWS D1.3; DSA IR 17-3. The quality control provisions of AISI S240-15 Chapter D shall also apply. * May be performed by the project inspector when specifically approved by DSA.
f. Inspect welding of stairs and railing systems.	Periodic	SI*	1705A.2.1 ; AISC 360-16 (AISC 341-16 as applicable); AWS D1.1 & D1.3; DSA IR 17-3. * May be performed by the project inspector when specifically approved by DSA.
g. Verification of reinforcing steel weldability.	Periodic	SI	1705A.3.1 ; AWS D1.4; DSA IR 17-3. Verify carbon equivalent reported on mill certificates.
h. Inspect welding of reinforcing steel.	Continuous	SI	Table 1705A.2.1 Item 5b, 1705A.3.1, Table 1705A.3 Item 2, 1903A.8; AWS D1.4; DSA IR 17-3.

20. NONDESTRUCTIVE TESTING: 1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16					
Test or Special Inspection	Туре	Performed By	Code References and Notes		
a. Ultrasonic	Test	LOR	1705A.2.1, 1705A.2.5; AISC 341-16 J6.2, AISC 360-16 N5.5; ANSI/ ASNT CP-189, SNT-TC-1A; AWS D1.1, AWS D1.8; DSA IR 17-2.		

Application Number:	School Name:	School District:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING	PERALTA COMMUNITY COLLEGE DISTRICT
DSA File Number:	Increment Number:	Date Created:
		2020-12-15 19:14:18

b. Magnetic Particle	Test	LOR	1705A.2.1, 1705A.2.5; AISC 341-16 J6.2, AISC 360-16 N5.5; ANSI/ ASNT CP-189, SNT-TC-1A; AWS D1.1, AWS D1.8; DSA IR 17-2.
c.	Test	LOR	

21. STEEL JOISTS AND TRUSSES: 1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16				
Test or Special Inspection	Туре	Performed By	Code References and Notes	
a. Verify size, type and grade for all chord and web members as well as connectors and weld filler material; verify joist profile, dimensions and camber (if applicable); verify all weld locations, lengths and profiles; mark or tag each joist.	Continuous	SI	1705A.2.3, Table 1705A.2.3; AWS D1.1; DSA IR 22-3 for steel joists only. 1705A.2.4; AWS D1.3 for cold-formed steel trusses.	

22. SPRAY APPLIED FIRE-PROOFING: 1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16				
Test or Special Inspection	Туре	Performed By	Code References and Notes	
a. Examine structural steel surface conditions, inspect application, take samples, measure thickness and verify compliance of all aspects of application with DSA-approved documents.	Periodic	SI	1705A.14.	
b. Test bond strength.	Test	LOR	1705A.14.6.	

Application Number:	School Name:	School District:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING	PERALTA COMMUNITY COLLEGE DISTRICT
DSA File Number:	Increment Number:	Date Created:
		2020-12-15 19:14:18

c. Test density. T	ſest	LOR	1705A.14.5.
------------------------	------	-----	-------------

23. ANCHOR BOLTS AND ANCHOR RODS:				
Test or Special Inspection	Туре	Performed By	Code References and Notes	
a. Anchor Bolts and Anchor Rods	Test	LOR	Sample and test anchor bolts and anchor rods not readily identifiable per procedures noted in DSA IR 17-11.	
b. Threaded rod not used for foundation anchorage.	Test	LOR	Sample and test threaded rods not readily identifiable per procedures noted in DSA IR 17-11.	

	Other Steel				
	Test or Special Inspection	Туре	Performed By	Code References and Notes	
√	 Installation of Telecom rack anchors, blocking and blocking attachment. 	Periodic	PI		
\checkmark	 Installation of blocking and blocking attachment for locker room lockers. 	Periodic	PI		

Application Number:
01-119005
DSA File Number:

School Name: LANEY COLLEGE LOCKER ROOM INTERIM HOUSING Increment Number:

	26. OTHER:				
	Test or Special Inspection	Туре	Performed By	Code References and Notes	
	a. Load test for identified product(s):	Test	LOR	1709A.2, 1709A.3 . Testing is not required for: 1) a product with a valid evaluation service report per DSA IR A-5, or 2) a product that can be justified by structural calculation.	
	b . Installation torque for non-HS bolts	Continuous	SI*	Applicable to communication towers identified as Essential Service Facility Projects (ESFP). Calibrated wrench use required, verified by SI during installation. DSA Policy PL 18-01: Communication Towers, Poles and Buildings Utilized by State Agencies for Essential Services Communications.*EXCEPTION: Non-ESFP may use PI without need for notification to DSA.	
V	c. Electrical grounding rods	Periodic	PI		

Appendix: Work Exempt from DSA Requirements for Structural Tests / Special Inspections

Application Number:	School Name:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING
DSA File Number:	Increment Number:

School District: PERALTA COMMUNITY COLLEGE DISTRICT Date Created: 2020-12-15 19:14:18

Exempt items given in DSA IR A-22 or the 2019 CBC (including DSA amendments) and those items identified below with a check mark by the design professional are NOT subject to DSA requirements for the structural tests / special inspections noted. Items marked as exempt shall be identified on the approved construction documents. The project inspector shall verify all construction complies with the approved construction documents.

SOILS:
1. Deep foundations acting as a cantilever footing designed based on minimum allowable pressures per CBC Table 1806A.2 and having no geotechnical report for the following cases: A) free standing sign or scoreboard, B) cell or antenna towers and poles less than 35'-0" tall (e.g., lighting poles, flag poles, poles supporting open mesh fences, etc.), C) single-story structure with dead load less than 5 psf (e.g., open fabric shade structure), or D) covered walkway structure with an apex height less than 10'-0" above adjacent grade.
2. Shallow foundations, etc. are exempt from special inspections and testing by a Geotechnical Engineer for the following cases: A) buildings without a geotechnical report and meeting the exception item #1 criteria in CBC Section 1803A.2 supported by native soil (any excavation depth) or fill soil (not exceeding 12" depth per CBC Section 1804A.6), B) soil scarification/recompaction not exceeding 12" depth, C) native or fill soil supporting exterior non-structural flatwork (e.g., sidewalks, site concrete ramps, site stairs, parking lots, driveways, etc.), D) unpaved landscaping and playground areas, or E) utility trench backfill.

CONCRETE/MASONRY:		
1. Post-installed anchors for the following: A) exempt non-structural components (e.g., mechanical, electrical, plumbing equipment - see item 7 for "Welding") given in CBC Section 1617A.1.18 (which replaces ASCE 7-16, Section 13.1.4) or B) interior nonstructural wall partitions meeting criteria listed in exempt item 3 for "Welding."		
2. Concrete batch plant inspection is not required for items given in CBC Section 1705A.3.3.2 subject to the requirements and limitations in that section.		

Appendix: Work Exempt from DSA Requirements for Structural Tests / Special Inspections

Application Number:	School Name:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING
DSA File Number:	Increment Number:

School District: PERALTA COMMUNITY COLLEGE DISTRICT Date Created: 2020-12-15 19:14:18

3. Non-bearing non-shear masonry walls may be exempt from certain DSA masonry testing and special inspection items as allowed per DSA IR 21-1.16. Refer to construction documents for specific exemptions accordingly for each applicable wall condition.			
	4. Epoxy shear dowels in site flatwork and/or other non-structural concrete.		
	5. Testing of reinforcing bars is not required for items given in CBC Section 1910A.2 subject to the requirements and limitations in that section.		

Welding:
1. Solid-clad and open-mesh gates with maximum leaf span or rolling section for rolling gates of 10' and apex height less than 8'-0" above lowest adjacent grade. When located above circulation or occupied space below, these gates are not located within 1.5x gate/fence height (max 8'-0") to the edge of floor or roof.
2. Handrails, guardrails, and modular or relocatable ramps associated with walking surfaces less than 30" above adjacent grade (excluding post base connections per the 'Exception' language in Section 1705A.2.1); fillet welds shall not be ground flush.
3. Non-structural interior cold-formed steel framing spanning less than 15'-0", such as in interior partitions, interior soffits, etc. supporting only self weight and light-weight finishes or adhered tile, masonry, stone, or terra cotta veneer no more than 5/8" thickness and apex less than 20'-0" in height and not over an exit way. Maximum tributary load to a member shall not exceed the equivalent of that occurring from a 10'x10' opening in a 15' tall wall for a header or king stud.
4. Manufactured support frames and curbs using hot rolled or cold-formed steel (i.e., light gauge) for mechanical, electrical, or plumbing equipment weighing less than 2000# (equipment only) (connections of such frames to superstructure elements using welding will require special inspection as noted in selected item(s) for Sections 19, 19.1 and/or 19.2 of listing above).
5. Manufactured components (e.g., Tolco, B-Line, Afcon, etc.) for mechanical, electrical, or plumbing hanger support and bracing (connections of such components to superstructure elements using welding will require special inspection as noted in selected item(s) for Sections 19, 19.1 and/or 19.2 of listing above).

DGS DSA 103-19 (Revised 07/16/2020)

Appendix: Work Exempt from DSA Requirements for Structural Tests / Special Inspections

Application Number:	School Name:
01-119005	LANEY COLLEGE LOCKER ROOM INTERIM HOUSING
DSA File Number:	Increment Number:

6. TV Brackets, projector mounts with a valid listing (see DSA IR A-5) and recreational equipment (e.g., playground structures, basketball backstops, etc.) (connections of such elements to superstructure elements using welding will require special inspection as noted in selected item(s) for section 19, 19.1 and/or 19.2 located in the Steel/Aluminum category).
7. Any support for exempt non-structural components given in CBC Section 1617A.1.18 (which replaces ASCE 7-16, Section 13.1.4) meeting the following: A) when supported on a floor/roof, <400# and resulting composite center of mass (including component's center of mass) \leq 4' above supporting floor/roof, B) when hung from a wall or roof/floor, <20# for discrete units or <5 plf for distributed systems.

Application Number:
01-119005
DSA File Number:

School Name: LANEY COLLEGE LOCKER ROOM INTERIM HOUSING Increment Number: School District: PERALTA COMMUNITY COLLEGE DISTRICT Date Created: 2020-12-15 19:14:18

Name of Architect or Engineer in general responsible charge:	Robert Simons		
Name of Structural Engineer (When structural design has been of	delegated):		
Signature of Architect or Structural Engineer:	Date: 12/15/2020		
Robert Mr. Anno	11.2		

Note: To facilitate DSA electronic mark-ups and identification stamp application, DSA recommends against using secured electronic or digital signatures.

DSA STAMP			
IDENTIFICATION STAMP DIV. OF THE STATE ARCHITECT			
APP: 01-119005 INC: REVIEWED FOR			
SS 🗹 FLS 🗌 ACS 🔲			
DATE: <u>12/24/2020</u>			

DSA 103-19: LIST OF REQUIRED VERIFIED REPORTS, CBC 2019

Application Number: 01-119005 DSA File Number: School Name: LANEY COLLEGE LOCKER ROOM INTERIM HOUSING Increment Number: School District: PERALTA COMMUNITY COLLEGE DISTRICT Date Created: 2020-12-15 19:14:18

1. Structural Testing and Inspection: Laboratory Verified Report Form DSA 291

2. Concrete Batch Plant Inspection: Laboratory Verified Report Form DSA 291

3. Post-installed Anchors: Laboratory Verified Report Form DSA 291, or, for independently contracting SI, Special Inspection Verified Report Form DSA 292