

ESPCP GENERAL NOTES

The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land-disturbing activities.

plotborder-V8i-PO.tbl

Erosion and sedimentation control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective control, additional erosion and sedimentation control measures shall be implemented to control or treat the sediment source.

PLAN ALTERATIONS

This Erosion. Sedimentation, and Pollution Control Plan (ESPCP) is provided by the Department. It addresses the staged construction of the project on the basis of common construction methods and techniques. If the Contractor elects to alter the staged construction from that shown in the plans or utilize construction techniques that render this plan ineffective, the Contractor shall revise the plans in accordance to Special Provision 161 of the contract.

The Contractor, the Certified Design Professional, and the WECS shall carefully evaluate this plan prior to commencing land-disturbing activities. A major modification or deletion of structural BMP's with a hydraulic component requires a formal revision of the ESPCP and the signature of a GSWCC Level-II Certified Design Professional. Additional BMP's may be added per Special Provision 161-Control of Soil Erosion and Sedimentation.

TEMPORARY MULCHING

EPD General Permit GAR 100002 states that any disturbed area where construction activities have temporarily or permanently ceased shall be stabilized within 14 days of such cessation as soon as practicable with a suitable material listed in Standard Specification (or Special Provision) Sections 163, 700, or 711. However in special cases, the Project Engineer may require the contractor to perform stabilization more often than 14 days.

VEGETATION AND PLANTING SCHEDULE

All temporary and permanent vegetative practices including plant species, planting dates, seeding, fertilizing, liming, and mulching for this project can be found in Section 700 of the current edition of the Department's Standard Specifications (or special provisions) and other applicable contract documents, or landscaping plans.

SEQUENCE OF MAJOR ACTIVITIES

The Contractor is responsible for developing the construction schedule for the project. The construction schedule for this project shall be submitted after the project is awarded along with the NOI. A copy of the construction schedule shall be maintained at the project site.

The project budget includes sufficient funds for the payment of construction exits. The Contractor is responsible for establishing at least one (I) construction exit per the specifications of the construction exit detail included in this ESPCP. To facilitate project logistics, the Contractor is also responsible for selecting the location(s) of the construction exit(s).

This is a multi-stage project that will require multiple phases. The initial phase of this project includes the installation of perimeter silt fences for the fill sections of Relocated Klondike Road that will be constructed in Stage I. The intermediate phase of Stage I will include the construction of the new alignment portions of Klondike Road except for the center of the roundabout intersection. Inlet sediment traps will be installed on the proposed drop inlets and catch basins. Ditch checks will be installed in ditches that are constructed as part of Stage I. Traffic will remain open on existing McDaniel Mill and Klondike. The final phase of stage I and the initial phase of Stage 2 will coincide. Traffic will be detoured away from the proposed roundabout. A culvert will be installed under McDaniel Mill Road to convey stormwater to the intermittent stream on the west side of McDaniel Mill. Ditch checks will be installed in the ditches that are constructed as part of Stage 2. Inlet sediment traps will be installed on all drop inlets and catch basins. After Stage 2 has been implemented, with through traffic detoured from McDaniel Mill Road, the vertical crest north of the intersection with Hurst Road will be lowered to improve sight distance. This work will be done in Stage 2 and Stage 3, and access to existing driveways will be maintained. The final stage of the project will include permanent grassing.

PETROLEUM STORAGE. SPILLS AND LEAKS

These plans expressly delegate the responsibility of proper on-site hazardous material management to the Contractor. The Contractor shall at a minimum provide an action plan and keep the necessary materials on site for the capture, clean up, and disposal of any petroleum product, or other hazardous material, leaks or spills associated with the servicing, refueling or operation of any equipment utilized at the site. A copy of the action plan shall be submitted to the Project Engineer and maintained on the project site. All personnel operating or servicing equipment shall be familiar with the action plan. The Contractor shall not park, refuel, or maintain equipment within stream buffers.

If the Contractor elects to store petroleum products on site, the Contractor shall prepare an ESPCP addendum that addresses the additional BMPs needed for onsite storage and spill prevention for petroleum products. This plan shall be prepared by a Certified Design Professional as required by GAR100002 for inclusion with these plans. The Contractor's attention is specifically directed to Standard Specification 107-Legal Regulations and Responsibility to the public for additional requirements.

SOIL SERIES INFORMATION

A project-specific soil survey and geotechnical investigation was performed for this project and can be made available upon request. Soil characteristics have been given full consideration in the hydrologic analysis, the design of channels and linings, selection of temporary BMP's, design of energy dissipaters, and in the selection of permanent vegetation and fertilizers.

The following is a summary of the soils that are expected to be found on the project site:

Newton and Rockdale Counties, Georgia (GA649)								
Soil Symbol	Soil Name							
AcB	Alcow loamy sand, 2 to 6 percent slopes							
AwC	Ashlar-Pacolet-Wedowee complex, 4 to 15 percent slopes							
GeC	Gwinnett sandy loam, 6 to 10 percent slopes							
GwC2	Gwinnett sandy clay loam, 6 to 10 percent slopes, eroded							
HeB	Hiwassee sandy loam, 2 to 6 percent slopes							
PaC	Pacolet sandy loam, 6 to 10 percent slopes							
WeB	Wedowee sandy loam, 2 to 6 percent slopes							
WuC	Wedowee-Urban land-Ashlar complex, 6 to 15 percent slopes							

Due to the size and scope of this project and the nature of soil series maps, it is not reasonably practical to delineate the precise locations of the above listed soils on the construction plans. The NRCS soil survey and soil series maps for the project site are also available online at http://websoilsurvey.sc.egov.usda.gov/App/HomePage.htm.

POSTCONSTRUCTION BMP'S FOR STORMWATER MANAGEMENT

All permanent postconstruction BMP's are shown in the construction plans and in the ESPCP plan. The postconstruction BMP's for this project consist of vegetation, riprap at pipe outlets for velocity dissipation and outlet stabilization, vegetated ditches where practical, channel/ditch stabilization with turf reinforcing mats, riprap and concrete ditch lining where necessary. The postconstruction BMP's will provide permanent stabilization of the site and prevent abnormal transportation of sediment and pollutants into receiving waters.)

SILT FENCE INSTALLATION WITH J HOOKS AND SPURS

Silt fence should never be run continuously. The silt fence should turn back into the fill or slope to create small pockets that trap silt and force stormwater to flow through the silt fence. This technique is called using J hooks (or spurs). The J hooks shall be utilized on all silt fences that are located around the perimeter of the project and along the toe of embankments or slopes. The J hooks shall be spaced in accordance with GDOT Construction Detail D-24C. The maximum J-hook spacing is reached when the top of the J hook is at the same elevation as the bottom of the immediately upgradient J hook. J Hooks shall be paid for as silt fence items per linear foot. All costs and other incidental items are included in cost of installing and maintaining the silt fence.

SITE STABLIZATION AND BMP MAINTENANCE MEASURES

See the Department's Standard Specifications (or Special Provisions) 161, 163, 165, 700, 711, and other contract documents for stabilization and maintenance measures.

WASTE DISPOSAL

Where attainable, locate waste collection areas, dumpsters, trash cans and portable toilets at least 50 feet away from streets, gutters, watercourses and storm drains. Secondary containment shall be provided around liquid waste collection areas to minimize the likelihood of contaminated discharges. The Contractor shall comply with applicable state and local waste storage and disposal regulations and obtain all necessary permits. Solid materials, including building materials, shall not be discharged to Waters of the State, unless authorized by a Section 404 Permit.

NONSTORMWATER DISCHARGES

Nonstormwater discharges defined in Part III. A. 2 of the NPDES Permit will be identified after construction has commenced. These discharges shall be subject to the same requirements as storm water discharges required by the Georgia Erosion and Sedimentation Control Act, the NPDES Permit, the Clean Water Act, the Manual for Erosion and Sediment Control in Georgia, Department Standards, and other contract documents. The NPDES does not authorize the discharge of soaps or solvents used in vehicle and equipment washing or the discharge of wastewater containing stucco, paint, oils, curing compounds, and other construction materials.

INSPECTIONS

The primary permittee (GDOT) must retain the design professional who prepared the ESPCP, or an alternative design professional approved by EPD in writing, to inspect the installation of the initial sediment storage requirements and perimeter control BMPs within seven (7) days of installation over the entire infrastructure project. Alternatively, for linear infrastructure projects, the permittee must retain either of these personnel to inspect the initial sediment storage requirements and perimeter control BMPs for the initial segment, as defined by Part IV. A. 5. of the current GAR100002 Permit, within seven (7) days of installation and all sediment basins within the entire linear infrastructure project within seven (7) days of installation. The inspecting design professional shall report the results to the primary permittee within seven (7) days, and the permittee must correct all deficiencies within two (2) business days of receipt of the inspection report, unless on-site weather conditions are such that more time is required. Additionally, the Department's Construction Project Engineer will be responsible for all subsequent seven-day inspections for all new BMP installations.

All other inspections shall be documented on the appropriate Department inspection forms. See Standard Specification (or Special Provision) 167 and other contract documents for inspection requirements. These inspections shall continue until the Notice of Termination (NOT) is submitted.

Failure to perform inspections as required by the contract documents and the NPDES permit shall result in the cessation of all construction activities with the exception of Traffic Control and Erosion Control. Continued failure to perform inspections shall result in non-refundable deductions as specified in the contract documents.

DEWATERING AND PUMPING ACTIVITIES

Any pumped discharge from an excavation or disturbed area shall be routed through an appropriately sized sediment basin, silt filter bag, or shall be treated equivalently with suitable BMP's. The contractor shall ensure the post BMP treated discharge is sheet flowing. Failure to create sheet flow will obligate the contractor to perform water quality sampling of pumped discharges. The contractor shall prepare sampling plans in accordance with the current GAR100002 NPDES permit by utilizing a Certified Design Professional. No separate payment will be made for water quality sampling of pump discharges.

OTHER CONTROLS


The Contractor shall follow this ESPCP and ensure and demonstrate compliance with all applicable State and/or local regulations for waste disposal, sanitary sewer and septic systems, and petroleum storage.

The Contractor shall control dust from the site in accordance with Section 161 of the current edition of the Department's Standard Specifications.

RETENTION OF RECORDS

The Department will retain all records related to the implementation of this ESPCP in accordance with Part IV. F of the General Permit GAR100002.





<u>REVISION DA</u>	<u>ITES</u>]	ESPCP GE	NFRAI NO	TFS
]		<i>'''L''''L '''</i> C	,, L J
]			
		CHECKED:	[DATE:	DRAWING No.
		BACKCHECKED:	L	DATE:	
		CORRECTED:	E	DATE:	151-(((()
		VERIFIED:	L	DATE:	

 1/31/2019
 9:48:19 AM
 GPLOT-V8
 006932_51-0001-6.dgn

 aballerstedt
 9:48:19 AM
 GPLOT-V8
 006932_51-0001-6.dgn

SEDIMENT STORAGE

The site has a total disturbed area of 9.3 acres. The following table summarizes the required and available sediment storage for every outfall on this project. The Contractor shall provide and maintain the storage volumes for the BMP's specified in this table.

Four of the seven outfalls, plus the sheet flow area provide sediment storage in excess of the required sediment storage volume. The remaining three outfalls (D,E,G) do not provide as much storage volume as required based on their total drainage area. This is caused by the location of this project within the watershed of Honey Creek. Each of these three outfalls drain areas above the actual project limits that are in far excess of the actual disturbed areas. The predominant land use of these areas are wooded/undeveloped and low density residential. There is not enough available right-of-way to provide sediment storage for the entire drainage area above the project. In order to mitigate this situation, numerous check dams, rock dams, and inlet sediment traps are included in the BMP plan to store sediment that passes through the project area. The available sediment storage is still greater than would be needed to accommodate sedimate storage for the disturbed areas alone. In addition, exposed areas will have temporary mulching applied as soon as practical and leave exposed for a period of time no longer than 14 days as per the EPD General Permit.

u	ge Area)	a (acres)	a (acres)	Sediment olume (yd³)	y Volume (yd³)		am @ 3% d ³ /each)	6	Dam @ % 1 ³ /each)		Dam (3/each)	Traps (2	ediment Eft sump) /each)	Traps (2.	ediment 5ft sump) /each)		Tence yd ³ /ft)
Location	Total Drainag (acres)	Disturbed Are	Bypassed Area	Required Sedim Storage Volume	Total Storage Provided (# of Devices	Total Volume (yd³)	# of Devices	Total Volume (yd ³)	# of Devices	Total Volume (yd³)	# of Devices	Total Volume (yd ³)	# of Devices	Total Volume (yd ³)	Length of Fence (ft)	Total Volume (yd ³)
Outfall A	0.03	0.03	0	2.01	66.3		0		0		0		0		0	221	66.3
Outfall B	0.36	0.27	0	24.12	26	1	12.5	3	13.5		0		0		0		0
Outfall C	0.43	0.43	0	28.81	45.5	2	25	1	4.5		0	2	8	1	8		0
Outfall D	20.70	4.70	0	1386.9	527	9	112.5	64	288	3	13.5	11	44	6	48	70	21
Outfall E	18.60	2.00	0	1246.2	391.5	20	250	10	45	2	9	3	12	1	8	225	67.5
Outfall F	0.18	0.18	0	12.06	16		0		0		0	2	8	1	8		0
Outfall G	5.19	0.53	0	347.73	112.5	9	112.5		0		0		0		0	0	0
Outfall H	0.56	0.28	0	37.52	73.5	3	37.5		0		0		0		0	120	36
Total Sheet Flow	0.88	0.88	0	58.96	552		0		0		0		0		0	1840	552

To prevent runoff from bypassing inlet sediment traps, a temporary sump shall be installed around all inlet sediment traps that are not located in a low point or an excavated sump. Construct temporary sumps in accordance with Construction Detail D-24C. Temporary sumps shall be installed in a manner that ensures stormwater does not bypass the inlet. The Contractor may submit alternate temporary containment berm designs to the Project Engineer for approval.

TEMPORARY SEDIMENT BASIN DETAILS:

10/23/2015 Rev.01/18/2017 GPLN Due to size and location of this project, sediment basins are not proposed for this project.

USE OF ALTERNATIVE AND/OR ADDITIONAL BMPS:

No alternative or additional BMPs will be used on this project.

DISCHARGES INTO OR WITHIN ONE LINEAR MILE UPSTREAM OF AND WITHIN THE SAME WATERSHED AS ANY PORTION OF A BIOTA IMPAIRED STREAM SEGMENT

All outfalls are either located further than I linear mile upstream or outside of the watershed of an impaired stream segment that has been listed for criteria violated, "Bio F" (impaired fish community) and/or "Bio M" (impaired macro invertebrate community), within Category 4a, 4b or 5, and the potential cause is either "NP" (nonpoint source) or "UR" (urban runoff).

READY MIX CHUTE WASH DOWN

The washing of ready-mix concrete drums and dump truck bodies used in the delivery of Portland cement concrete is prohibited on this site.

In accordance with Standard Specification 107: Legal Regulations and Responsibility to the Public, only the discharge chute utilized in the delivery of Portland cement concrete may be rinsed free of fresh concrete remains. The Contractor shall excavate a pit outside of State water buffers, at least 25 feet from any storm drain and outside of the travelled way, including shoulders, for a wash-down pit. The pit shall be large enough to store all wash-down water without overtopping. Immediately after the wash-down operations are completed and after the wash-down water has soaked into the ground, the pit shall be filled in, and the ground above it shall be graded to match the elevation of the surrounding areas. Alternate wash-down plans must be approved by the Project Engineer.

Wash-down plans describe procedures that prevent wash-down water from entering streams and rivers. Never dispose of wash-down water down a storm drain. Establish a wash-down pit that includes the following: (I) a location away from any storm drain, stream, or river, (2) access to the vehicle being used for wash down, (3) sufficient volume for wash-down water, and (4) permission to use the area for wash down.

On sites where permission or access to excavate a wash-down pit is unavailable, the Contractor may have to wash-down into a sealable 55-gallon drum or other suitable container and then transport the container to a proper disposal site. For additional information, refer to the Georgia Small Business Environmental Assistance Program's "A Guide for Ready Mix Chute/Hopper Wash-down".

STATE-WATER BUFFER IMPACTS

State-water buffers, as defined by O.C.G.A. 12-7-1, are impacted by this project.

Non-exempt activities shall not be conducted within the 25- or 50-foot undisturbed stream buffers as measured from the point wrested vegetation or within 25-feet of the coastal marshland buffer as measured from the Jurisdictional Determination Line without first acquiring the necessary variances and permits.

The Contractor is not authorized to enter into stream buffers, except as described in the table below:


Name or Number of Stream or Other	Location of B	Suffered Streams and St	ate Waters**	Stream Type (Warm/Cold	Buffer Variance
Water Body Type	Roadway Alignment	Begin Station and Offset	End Station and Offset	Water)*	Required? (Yes/No)
Stream 1	McDaniel Mill Rd	STA 98+95, 95'LT	STA 100+86, 115'LT	Warm	No
The contractor is a	llowed to install the	new culverts and co	nstruct slopes.		
Stream 1	McDaniel Mill Rd	STA 94+40, 30'LT	STA 96+65, 50' LT	Warm	Yes

The contractor is allowed to construct slopes and install silt fence.

Unless noted otherwise, utility companies will be submitting the required permits/variances in conjunction with the impacts caused by their activities. If utility impacts are covered by the Department's stream buffer variance, this shall be noted in the buffer-variance-required column.

* Warm water streams have a 25-foot minimum buffer as measured from the wrested vegetation. Cold Water streams have a 50-foot buffer as measured from the wrested vegetation.

**Locations are approximate, a detailed location of stream buffers and authorized work areas are shown on the individual BMP sheets



 1/31/2019
 9:49:16 AM
 GPLOT-V8
 006932_51-0001-6.dgn

 aballerstedt
 gplotborder-V8i-P0.tbl
 0006932

SAMPLING GENERAL NOTES

Representative sampling may be utilized on this project as explained here. The individual outfall drainage basins along the project corridor have been carefully evaluated and compared on the basis of four characteristics: the type of construction activity, the disturbed acreage, the average slope about the outfall, and the soil erosion index 0-10, 10 being the most erodible soil. The construction activity types are new road on fill, new road in cut, road widening, and maintenance/safety. The disturbed area classes are less than or equal to 1 acre, greater than 1 acre to less than 2 acres, and equal to or greater than 2 acres. The average outfall slope is mild if it is equal to or less than 0.03, and steep if it is greater than 0.03. The soil erosion index is low if it is less than or equal to 5 and high if it is greater than 5. After evaluation of these characteristics as presented in the project's drainage area map, hydrology and hydraulic studies, construction plans, geotechnical soil survey, and erosion sedimentation and pollution control plans, the Department has determined that the representative sampling scheme shown below is valid for the duration of the project. The table shows the groups of similar outfall drainage basins.

The increase in turbidity at the specified locations in the table below will be representative of the alternate outfall drainage basins when similar outfall drainage basins exist. Approved primary and alternate representative sampled features are identified in the table below.

Note: The	ote: The Total site area is 13.3 acres.										Representative Sampling Scheme					
	SAMPLING INFORMATION										OUTFALL CHARACTERISTICS					
Primary Sampled Feature	Location (Station and Offset)	Name of Receiving Water	Applicable Construction Stage for Sampling	Sampling Type (Outfall or Receiving water)	Drainage Area for Receiving Water (mi ²)	Upstream Disturbed Area (acres)		Appendix B NTU Value (Outfall Sampling only)	Allowable NTU Increase (Receiving water sampling only)	Location Description	Construction Activity	Disturbed Area (acres)	Average Outfall Slope (Rise/Run)	Soil Erosion Index	Represented Outfall Drainage Basins	
Ditch	94+10, 17' RT	Honey Creek	All	Outfall	13.0	0.53	Warm	50	25	New Location- Fill	Road Widening	0-1	0.042	5	Str # I-4	
Ditch	528+00, 22' LT	Honey Creek	All	Outfall	13.0	0.25	Warm	50	25	New Location- Cut	Road Widening	0-1	0.019	5	N/A	
Spillway	7+00, 16' LT	Honey Creek	All	Outfall	13.0	0.07	Warm	50	25	Widening	Road Widening	0-1	0.0287	5	ditch	
Str # C-6	99+22, 85' LT	Honey Creek	All	Outfall	13.0	6.18	Warm	50	25	New Location- Fill	Road Widening	>2	0.038	5	N/A	

The primary sampled features specified should be used as the initial sampling locations. An alternate sampled feature may be used if additional sampling is required or to replace a primary sampled feature that is no longer located within the active phase of construction.

WATER QUALITY INSPECTING AND SAMPLING PROCEDURES

See Special Provision 167 and other contract documents for the inspecting and sampling procedures.

RIPRAP OUTLET PROTECTION


Structure #, Outfall ID#, or	Pipe Diameter	Q25	V25	Tailwater Condition	Width at Drainage Structure	Apron Length	Downstream Width	Average Stone Diameter	Apron Thick ness	Riprap Type	Quantity
Station and Offset	Do (ft)	(ft ³ /s)	(ft/s)	(TW<0.5 Do TW>0.5 Do)	W1=3Do (ft)	La (ft)	W2=Do+La (ft)	ds0 (ft)	D (ft)	(Type 3 or Type 1)	(yd²)
A-9	2.5	38.8	15.2	TW<0.5 Do	7.50	16	18.50	0.67	1.50	Туре 3	29
G-3	1.5	1.5	4.2	TW<0.5 Do	4.50	10	11.50	0.67	1.50	Туре 3	9
B-2	2.5X2	28.4	5.8	TW>0.5 Do	7.50	12	17.00	0.67	1.50	Туре 3	75
F-4	1.5	0.6	4.2	TW<0.5 Do	4.50	10	11.50	0.67	1.50	Туре 3	10
F-2	1.5	0.7	6.5	TW<0.5 Do	4.50	10	11.50	0.67	1.50	Туре 3	8
K-2	1.5	0.8	8.3	TW<0.5 Do	4.50	10	11.50	0.67	1.50	Туре 3	9
J-2	1.5	0.6	4.3	TW<0.5 Do	4.50	10	11.50	0.67	1.50	Туре 3	10
I-4	1.5	2.0	10.5	TW<0.5 Do	4.50	10	11.50	0.67	1.50	Туре 3	10
D-5	3.0	51.5	18.6	TW<0.5 Do	9.00	16	19.00	0.67	1.50	Туре 3	29
C-6	3.5	69.1	19.7	TW<0.5 Do	10.50	16	19.50	0.67	1.50	Туре 3	31
H-4	3.0	1.2	4.3	TW<0.5 Do	9.00	10	13.00	0.67	1.50	Туре 3	11
L-2	1.5	0.3	4.7	TW<0.5 Do	4.50	10	11.50	0.67	1.50	Туре 3	9
E-5	1.5	3.1	6.3	TW<0.5 Do	4.50	10	11.50	0.67	1.50	Туре 3	20

CHANNEL PROTECTION

All channels may be stabilized exclusively with permanent grassing except as noted otherwise in the table below.


Begin Station and Offset	End Station and Offset	Q25 (ft ³ /s)	V25 (ft/s)	Type of Channel Lining	Channel Bottom Width (ft)	Depth of Protection Dp (ft)	Quantity (yd²)
102+70 RT	103+75 RT	40.6	9.83	Type-3 Riprap	4.0	1.50	100
103+75 RT	104+75 LT	40.2	9.77	Type-3 Riprap	2.0	1.50	86
104+75 RT	106+00 RT	36.7	8.92	Type-3 Riprap	2.0	1.50	75
512+80 LT	101+80 RT	47.9	8.56	Type-3 Riprap	4.0	1.50	50





REVISION DATES	F	SPCP GENERAL	NOTES
		JI CI ULNLINAL	HUILS
	CHECKED:	DATE:	DRAWING No.
	BACKCHECKED:	DATE:	= 1 0000
	CORRECTED:	DATE:	
	VERIFIED:	DATE:	\neg \cup \cup \cup \cup \cup

Fig.
Second Company Seco
Project Name
Project Name
Company Comp
Name Second Information Conference Con
Part
The company of the
The company of the
Section Continue of the section Contin
Automatical content of the content of personal processing of content of personal processing of the content
Autor Comment Commen
CCCCC To
Section Control Cont
Secure of the Contraction of t
Section of the first and the data servery section and section and cross and first content of the first and the fir
Stration V Observation and the strategy of the content of the strategy o
Science Scie
Section Sect
Processed Contents 1 - 400 Contents per Policy Contents per Po
Price combined near NV ago 24 of the person. 5.0001 Y 10 Design protectory clear from protein and parameters of SAPC Share conduct for an appropriate and comprehensive protected from from protein and comprehensive protected from from the foliation protein and comprehensive protected from from the foliation protein and comprehensive protected from from from from from from from from
So 1000 Y 1 2 being problemated secretary and agreement an
and campeles are spekmen diffile and a sample of the spekmen is stated on Part IV page of or the part IV page of page of or the part IV page of page of or the pag
surging an skeled mile MY MA C(2) page 27 of the purities applicable. S1-0001 Y 4 Charry note to distance that "The deep provisions and violation of the specificable 25 of the specifical transfer of the specificable 25 of
S 1 0001 Y 14 Clearly note the statement and "The design protessment who prepared the ESRPC Plan is inspect for institution of the applicable 25-botic 50-bot undisturbed buffers adjacent to Sales washrs and any additional buffers and designed statement and the sta
inited sectiments barrage requirements, permeter control EMPs, and sediment basin within 7 stys ster installation." Si County note has selement has "Non-accorplantations shall not be contacted within the 25 or 50-bott undisurbed stream butters as a resourced from the point of created vegetation or within 25 or 50-bott undisurbed stream butters as a resourced from the point of created vegetation or within 25 or 50-bott undisurbed stream butters as a resourced from the point of created vegetation or within 25 or 50-bott undisurbed stream butters as a resourced from the point of created vegetation or within 25 or 50-bott undisurbed stream butters as a resourced from the point of created vegetation or within 15 decidence Determination in the without this accurring to the coossary various as an epsage of Contributing drainage basins on the project site. Si 1,0002 Y 15 Cearty note the stellment that "Amendmentative visions to the ESSPO Pan which have a sign fraint effect of the project site. Si 1,0001 Y 15 Cearty note the stellment that "Amendmentative visions to the ESSPO Pan which have a sign fraint effect of the project site and their delineation. Si 1,0001 Y 25 Cearty note the stellment flat." The contract of the State, except as sulfocited by a certain and project site and their delineation. Si 1,0001 Y 25 Cearty note the stellment flat. "The contract of the State stream flat." The contract of the State stream flat." The contract of the State stream flat." The contract of the State stream flat. "The contract of the State stream flat." The contract of the State stream flat. "The contract of the State stream flat." The contract of the State stream flat." The contract of the State stream flat. "The contract of the State st
51-0002 Y 15 Clearly note the stetement teat "Non-excomptact-vides shall not be conducted within the 25 or 50-bott undisturbed stream before the unset from the project shall not be designed from the unset from the project shall not be designed in a resigned from the unset from the project shall not be designed in a resigned from the unset from the project shall not be designed in a resigned from the unset from the project shall not be designed in a resigned from the unset from the project shall not be designed in a resigned from the unset f
from the Jurisdictional Determination Line without first acquairing the necessarry variances and permits." 51-0002 Y 16 Provide a description of any buffer encroachments and indicate whether a buffer variance is required. 51-0001 Y 17 Clearly note the sistement that "Amendments versions by the ESSRPC abundance of the State, except as sufficient effect on BMPs with a normalization of the State principle of th
51-0002 Y 16 Provide a description of any buffer encroachments and indicate whether a buffer variance is required. 51-0001 Y 17 Clearly note the statement that "Amendments/revisions to the ES&PC Plan which have a significant effect on BMPs with a hydraulic component must be certified by the design professional." 51-0001 Y 18 Clearly note the statement that "Waste materials shall not be discharged to waters of the State, except as authorized by a section 404 permit." 51-0001 Y 19 Clearly note statement that "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing activities." 51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved. 51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved.
51-0001 Y 17 Clearly note the statement that "Amendments'revisions to the ES&PC Plan which have a significant effect on BMPs with a hydraulic component must be certified by the design professional." 51-0001 Y 18 Clearly note the statement that "Waste materials shall not be discharged to waters of the State, except as authorized by a section 404 permit." 51-0001 Y 19 Clearly note statement that "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing activities." 51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved. 51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved. 51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved. 51-0001 Y 40 The limits of disturbance for each phase of construction.
hydraulic component must be certified by the design protessional." 51-0001 Y 18 Clearly note the statement that "Waste materials shall not be discharged to waters of the State, except as authorized by a section 404 permit." 51-0001 Y 19 Clearly note statement that "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing activities." 51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved 51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved 51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved 51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved Y 20 Clearly note statement that "Erosion control measures will be m
section 404 permit." Section 404 permit. The escape of sediment finat "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing activities." Soll early note statement that "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing activities." Soll series for the project site and their delineation. Sediment control measures and practices prior to land disturbing activities." Soll to 54-0001 to 54-0060 Y 48 The limits of disturbance for each phase of construction.
sediment control measures and practices prior to land disturbing activities." 51-0001 Y 47 Soil series for the project site and their delineation. 51-0001 Y 48 The limits of disturbance for each phase of construction.
51-0001 Y 20 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved
Plan does not provide for effective erosion control, additional erosion and sediment storage per acre drained using a temporary sediment basin.
retrofitted detention pond, and/or excavated inlet sediment traps for each common drainage location. Sediment storage 51-0001 Y 21 Clearly note the statement "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch
achieved. A written justfication explaining the decision to use equivalent controls when a sediment basin is not attainable
N/A N 22 Any construction activity which discharges storm water into an Impaired Stream Segment, or within 1 linear mile upstream must be included in the plan for each common drainage location in which a sediment basin is not provided. A written of and within the same watershed as, any portion of an Biota Impaired Stream Segment must comply with Part III. C. of the
Permit. Include the completed Appendix 1 listing all the BMPs and all calculations used by the design professional to obtain the required sediment storage
to the Impaired Stream Segment * when using equivalent controls. When discharging from sediment basins and impoundments, permittees are required to N/A N/A 23 If a TMDL Implementation Plan for sediment has been finalized for the Impaired Stream Segment (identified in item 22) utilize outlet structures that withdraw water from the surface, unless infeasible. If outlet structures that withdraw water from
above) at least six months prior to submittal of NOI, the ES&PC Plan must address any site-specific conditions or
requirements included in the TMDL Implementation Plan.* 54-0001 to 54-0060 Y 24 BMPs for concrete washdown of tools, concrete mixer chutes, hoppers and the rear of the vehicles. Washout of the drum
Sediment Control in Georgia. Use uniform coding symbols from the Manual, Chapter 6, with legend. at the construction site is prohibited.*
51-0001 Y 51 Provide detailed drawings for all structural practices. Specifications must, at a minimum, meet the guidelines set forth in the Manual for Erosion and Sediment Control in Georgia.
51-0001 Y 26 Description of the measures that will be installed during the construction process to control pollutants in storm water that will occur after construction operations have been completed.* 51-0001 Y 52 Provide vegetative plan, noting all temporary and permanent vegetative practices. Include species, planting dates and
seeding, fertilizer, lime and mulching rates. Vegetative plan shall be site specific for appropriate time of year that seeding
will take place and for the appropriate geographic region of Georgia. Y 28 Description of the practices that will be used to reduce the pollutants in storm water discharges.*
The site (i.e., initial perimeter and sediment storage PMDs, description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the site (i.e., initial perimeter and sediment storage PMDs, description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the site (i.e., initial perimeter and sediment storage PMDs, description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the sediment storage PMDs, description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the sediment storage PMDs, description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the sediment storage PMDs, description and chart or timeline of the intended sequence of major activities are sediment storage.
the site (i.e., initial perimeter and sediment storage BMPs, clearing and grubbing activities, excavation activiti
Y 30 Provide complete requirements of inspections and record keeping by the primary permittee.*
REVISION DATES ESPCP GENERAL NOTES
• Engineering • Planning
4 10 No. 15268
145 Technology Parkway NW
145 Technology Parkway NW Suite 210 Peachtree Corners, GA 30092 (404) 329–5900 CHECKED: DATE: DRAWING No.
GSWCC LEVEL II # 0000071642 OPTE : DATE :



EC-L(sheets 1-7).dgn

//:08:40 AM GPLOT-V8

CODE	PRACTICE STD OR DETAIL SPEC. SECT.	DETAIL	DESCRIPTION
Ds3	PERMANENT GRASSING SECTION 700	SYMBOL D\$3	THE SOWING OF PERMANENT VEGETATION, SUCH AS GRASS, SUITABLE TO THE AREA AND SEASON. PERMANENT VEGETATION SHALL BE USED ON ALL PROJECTS ACCORDING TO THE STANDARD SPECIFICATION. THE BMP SYMBOL FOR APPLICABLE AREAS AND/OR A NOTE SHALL BE INCLUDED ON APPLICABLE SHEETS IN SECTION 54.
Ds4	SODDING CONSTRUCTION DETAIL D-54 SECTION 700,890	PATTERN DS4	THE INSTALLATION OF A SPECIES OF GRASS SODDING SUITABLE TO THE AREA AND SEASON TO PROVIDE IMMEDIATE PERMANENT VEGETATION. SODDING MAY BE SHOWN FOR HIGHLY SENSITIVE AREAS, TO IMPROVE AESTHETICS, OR FOR SPECIAL PLANTING REQUIREMENTS ON THE BASIS OF ENVIRONMENTAL COMMITMENTS OR LANDSCAPING REQUIREMENTS. THE BMP PATTERN FOR APPLICABLE AREAS AND/OR A NOTE SHALL BE INCLUDED ON APPLICABLE SHEETS IN SECTION 54.
F1-Co		SYMBOL FI-CO YACRYLAMIDE	FLOCCULANTS AND COAGULANTS ARE USED TO SETTLE SUSPENDED SEDIMENT, HEAVY METALS, AND HYDROCARBONS (TSS) IN SLOW MOVING RUNOFF FROM CONSTRUCTION SITES FOR WATER CLARIFICATION. ANIONIC POLYACRYLAMIDES (PAM) MAY BE USED IN CONJUNCTION WITH BMPS WITHIN CHANNELS UPSTREAM OF A POST-CONSTRUCTION POND, TEMPORARY SEDIMENT BASIN, OR TEMPORARY SEDIMENT TRAP. FLOCCULANTS SHALL NOT BE USED DOWNSTREAM OF AFOREMENTIONED BMPS! FLOCCULANTS/COAGULANTS ARE TO BE SHOWN ON PLANS WITH APPLICABLE BMP IF NEEDED. PAYMENT FOR PAM AS A FLOCCULANT WILL BE INCLUDED IN THE PRICE FOR THE INSTALLATION AND/OR MAINTENANCE OF THE BMP IT IS USED IN CONJUNCTION WITH. NO SEPARATE PAYMENT WILL BE MADE.
Sb	STREAMBANK STABILIZATION SECTION 702 P	PATTERN	STREAMBANK STABILIZATION IS THE USE OF READILY AVAILABLE NATIVE PLANT MATERIALS TO MAINTAIN AND ENHANCE STREAMBANKS, OR TO PREVENT, OR RESTORE AND REPAIR SMALL STREAMBANK EROSION PROBLEMS. STREAMBANK STABILIZATION AREAS SHOULD BE SHOWN ON THE PLANS WHEN APPLICABLE TO THE PROJECT. REFER TO THE PROJECT'S STREAM AND STREAM BUFFER MITIGATION PLANS FOR PLANT SPECIES, LOCATIONS, AND OTHER PLANTING DETAILS.


- GB9:1: -


0006932


- I. DO NOT USE EROSION CONTROL ITEMS IN A FLOWING STREAM OR IN A TIDAL AREA BELOW HIGH TIDE.
- 2. FOR ADDITIONAL INFORMATION ON THE DESIGN AND APPLICATION OF EROSION AND SEDIMENT CONTROL BEST MANAGEMENT PRACTICES (BMPs), REFER TO THE LATEST EDITION OF THE GEORGIA SOIL AND WATER CONSERVATION COMMISSION'S, "MANUAL FOR EROSION AND SEDIMENT


	REVIS	SION DATES		FROSIO	N CONTROL L	FGFND
	3/2/2017			LNOSTO	N CONTINUE E	LULIU
				UNIF	ORM CODE SH	EET
$M \cap C \cap M \cap C$,		
$N(I) \supset (AIF$			CHECKED:	D. EAGLETON	DATE: 01/01/16	DRAWING No.
			BACKCHECKED:		DATE:	F 0 0 0 0 1
			CORRECTED:		DATE:	1 52 - 0001
			VERIFIED:		DATE:	104 0001


II/28/2018 deagleton	10:52:37 AM GPLOT-V8 gplotborder-v8i-P0.tbl	EC-L(sh	neets I-7).dgn				
	PRACTICE CODE STD OR DETAIL SPEC. SECT.	DETAIL L	DESCRIPTION	CODE	PRACTICE STD OR DETAIL SPEC. SECT.	DETAIL	DESCRIPTION
	SLOPE STABILIZATION	COVERING USED TO PREVENT	OSION CONTROL MATTING) IS A PROTECTIVE TEROSION AND ESTABLISH TEMPORARY OR STEEP SLOPES, SHORE LINES, OR CHANNELS.		STONE CHECK DAM OR SANDBAG CHECK DAM		STONE CHECK DAMS ARE CONSTRUCTED OF TYPE-3 RIP-RAP WITH GEOTEXTIL UNDERLINER. STONE CHECK DAMS ARE PREFERRED IN ROADWAY DITCHES OUTSIDE THE CLEAR ZONE. CONSIDERATION SHOULD BE GIVEN TO USING OTHER APPROPRIATE CHECK DAMS AND/OR BMPs WITHIN THE CLEAR ZONE.
	SS CONSTRUCTION DETAIL D-35 SECTION 716	OR A HYDRAULIC EROSION C SLOPE STABILIZATION SHAL	LL BE USED ON ALL CUT OR FILL SLOPES OF	Cd-S	CONSTRUCTION DETAIL D-56 SECTION 163,603		SANDBAG CHECK DAMS ARE RECOMMENDED IN CONCRETE LINED CHANNELS FOR TEMPORARY VELOCITY CONTROL ONLY. ENSURE DISCHARGE POINT IS PROPERLY STABILIZED AND INCLUDE APPROPRIATE BMPs FOR SEDIMENT
	PATTERN	CULVERTS. NOTE: ONLY COCONUT FIBER	THIN 50 FEET OF ALL CROSS DRAINS AND BLANKET OR WOOD FIBER BLANKET SHALL BE ILIZATION WITHIN BUFFERED AREAS.			SYMBOL (cd-S)	STORAGE UPSTREAM AND/OR DOWNSTREAM OF CONCRETE LINED CHANNELS. IF THIS ITEM IS USED IN AN AREA WITH FLOWS GREATER THAN 2.0-CFS WITHOUT A SEDIMENT BASIN, A MINIMUM OF ONE ROCK FILTER DAM SHALL USED AT THE DOWNSTREAM DISCHARGE POINT.
	TACKIFIERS	TACKIFIERS HYDRATE IN WAT	TER AND READILY BLEND WITH OTHER SLURRY O TIE-DOWN FOR SOIL, COMPOST, SEED, STRAW	,	VEGETATED CHANNEL		A NEW OR EXISTING CHANNEL MAY BE LINED WITH PERMANENT VEGETATION ONLY FOR VELOCITIES UP TO 5.0 fps. THIS MEASURE SHALL BE DESIGNED IN ACCORDANCE WITH THE GDOT CHANNEL LINING DESIGN PROGR
	SECTION 163, 700, 895	TACKIFIERS REQUIREMENTS, ADDRESSED BY STANDARD SPE THE PLANS. PAM IS TYPICA	SUCH AS ANIONIC POLYACRYLAMIDES (PAM) AF ECIFICATIONS AND ARE NOT TYPICALLY SHOWN ALLY USED BY THE CONTRACTOR FOR TEMPORAR)	PE ON Ch-1	STABILIZATION SECTION 700		ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED. TYPICALLY NOT SHOWN IN PLANS.
	SYMBOL	OR PERMANENT GRASSING. REFER TO THE LATEST EDITE CONTROL IN GEORGIA" FOR C	ION OF THE "MANUAL FOR EROSION AND SEDIME CRITERIA.			INE CODE	
	POLY ACRY LAMI	A CHECK DAM COMPOSED OF	SYNTHETIC FIBER FABRIC, WIRE REINFORCED,		CHANNEL		THIS ITEM CONSISTS OF LINING A CHANNEL WITH TYPE I RIP-RAP 24"
	CHECK DAM CONSTRUCTION DETAIL D-24D	PLACED IN DITCHES IN A S DISSIPATION AND FILTRATI	D TURF REINFORCEMENT MATTING (TRM) SPLASH SPECIAL CONFIGURATION WHICH CONTROLS ENER ION OF STORM WATER. SEE CONSTRUCTION DET FORMATION AND SPACING REQUIREMENTS.	GY	STABILIZATION RIP-RAP, TYPE I CONSTRUCTION DETAIL D-49		THICK (UNLESS SPECIFIED OTHERWISE) PLACED ON TOP OF A GEOTEXTILE UNDERLINER. THE RIP-RAP SHALL PROTECT THE CHANNEL FLOWING TO A DEPTH "Dp" RECOMMENDED BY THE GDOT CHANNEL LINING PROGRAM. ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED.
	SECTION 171 SYMBOL	OF INFRASTRUCTURE CONSTR IF THIS ITEM IS USED IN	OR USE IN ROADSIDE DITCHES THAT ARE PART RUCTION PROJECTS AND WITHIN THE CLEAR ZON AN AREA WITH FLOWS GREATER THAN 2.0-CFS	OR	SECTION 603	INE CODE	"Dp" SHALL BE IDENTIFIED IN A TABLE LOCATED ON THE SUMMARY OF QUANTITIES SHEETS AND IN THE EROSION, SEDIMENTATION, AND POLLUTION CONTROL PLAN.
	Cd-F	WITHOUT A SEDIMENT BASIN USED AT THE DOWNSTREAM D	N, A MINIMUM OF ONE ROCK FILTER DAM SHALL DISCHARGE POINT.	BE	00000000000000000000000000000000000000	Ch-2RI ::::::::::::::::::::::::::::::::::::	
	COMPOST FILTER SOCK CHECK DAM	BIODEGRADABLE KNITTED ME	ECK DAM IS COMPOSED OF A PHOTODEGRADABLE SH MATERIAL CONTAINING A WEED FREE FILLE WELL-DECOMPOSED SOURCE OF ORGANIC MATTER TAKED FOR DITCH APPLICATIONS.	?	CHANNEL STABILIZATION RIP-RAP, TYPE 3		THIS ITEM CONSISTS OF LINING A CHANNEL WITH TYPE 3 RIP-RAP 24" - THICK (UNLESS SPECIFIED OTHERWISE) PLACED ON TOP OF A GEOTEXTILE UNDERLINER. THE RIP-RAP SHALL PROTECT THE CHANNEL FLOWING TO A DEPTH "Dp" RECOMMENDED BY THE GDOT CHANNEL LINING PROGRAM. ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED.
	Cd-Fs CONSTRUCTION DETAIL D-52 SECTION 163 SYMBOL	CONTROL IN GEORGIA" FOR I	AN AREA WITH FLOWS GREATER THAN 2.0-CFS	OR (Ch-2R3)		INE CODE	"Dp" SHALL BE IDENTIFIED IN A TABLE LOCATED ON THE SUMMARY OF QUANTITIES SHEETS AND IN THE EROSION, SEDIMENTATION, AND
	Cd-Fs	WITHOUT A SEDIMENT BASIN, USED AT THE DOWNSTREAM D	, A MINIMUM OF ONE ROCK FILTER DAM SHALL	BE	0 000000000000000000000000000000000000	Ch-2R3	POLLUTION CONTROL PLAN.
	BALED STRAW CHECK DAM	WIRE OR NYLON INSTEAD OF BALE ENDS TIGHTLY ABUTTION	S COMPOSED OF BALES PREFERABLY BOUND WITH TWINE. BALES SHOULD BE PLACED IN ROWS NO NG ADJACENT BALES. THE DOWNSTREAM ROW OF A TRENCH TO ALLOW THE TOP OF THE BALE'S	/ I TH			
	CONSTRUCTION DETAIL D-52 SECTION 163	LONG, WIDE SIDE TO BE LEVEL PAD. PROPER STAKING IS	VEL WITH THE GROUND AS A NON-ERODIBLE SP. ALSO REQUIRED FOR DITCH APPLICATIONS. AN AREA WITH FLOWS GREATER THAN 2.0-CFS	ASH I. DO NOT USE E			N A TIDAL AREA BELOW HIGH TIDE. OF EROSION AND SEDIMENT CONTROL BEST MANAGEMENT PRACTICES (BMP
	SYMBOL (Cd-Hb)	WITHOUT A SEDIMENT BASIN, USED AT THE DOWNSTREAM D	, A MINIMUM OF ONE ROCK FILTER DAM SHALL		LATEST EDITION OF TH		CONSERVATION COMMISSION'S, "MANUAL FOR EROSION AND SEDIMENT
			1			1 050	ICION DATEC
						3/2/2017 11/28/2018	EROSION CONTROL LEGEND UNIFORM CODE SHEET
					NO SCA	ALE =	SHEET 2 OF 7 CHECKED: D. EAGLETON DATE: 01/01/16 DRAWING I BACKCHECKED: DATE: 52-000

















































































































































































































SINGLE ROW TYPE C SILT FENCE WITH WOVEN WIRE SUPPORT

FENCE TYPE	POST LENGTH	Н	D	W	TYPICAL USES
TYPE "A"	4 FT.	2'-4"	l'-6"	3′-0"	
TYPE "C"	4 FT.	2'-4"	l'-6"	3′-0"	AT BRIDGE END ROLLS, DOUBLE ROW ALONG STREAMS, WETLANDS AND ENVIRONMENTALLY SENSITIVE AREAS FOR USE OF THIS MATERIAL IN FABRIC CHECKDAMS SEE D-24D.

NOTES:

- I. WIRE STAPLES SHALL BE AT LEAST 17 GAUGE, WITH LEGS AT LEAST 1/2 INCHES LONG AND A CROWN AT LEAST 3/4INCHES WIDE.

 NAILS SHALL BE AT LEAST 14 GAUGE, LINCH LONG , WITH BUTTON HEADS AT LEAST 3/4 INCHES WIDE.
- 2. NAILS OR STAPLES SHALL BE EVENLY PLACED WITH AT LEAST 5 PER POST FOR TYPE A FENCE AND 4 PER POST FOR TYPE C FENCE.
- 3. THE VERTICAL WIRES FOR THE WOVEN WIRE SUPPORT FENCE SHALL HAVE A MAXIMUM SPACING OF 12 INCHES. THE TOP AND BOTTOM WIRES SHALL BE AT LEAST 10 GAUGE AND ALL OTHER WIRES SHALL BE AT LEAST 121/2 GAUGE.
- 4. TEMPORARY SILT FENCE INSTALLATION IS DIFFERENT THAN THE SILT RETENTION BARRIER INSTALLATION.
- 5. SEE SECTION 171 FOR SILT FENCE SPECIFICATIONS.
- 6. SEE SECTION 894 FOR FENCING SPECIFICATIONS.
- 7. SEE QPL-36 FOR A LIST APPROVED SILT FENCE FABRIC.
- 8. TEMPORARY SILT FENCE SHALL NOT BE PLACED WITHIN STATE WATERS UNLESS PERMITTED.

	DATE	DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA
		CONSTRUCTION DETAILS
	REVISION	TEMPORARY SILT FENCE
		NO SCALE REV. AND REDRAWN JAN. 2011
	ВҮ	NUMBER D-24A (SHEET 1 OF 4)

POST LENGTH

4 FT. | 2'-4" | 1'-6" | 3'-0"


4 FT. | 2'-4" | 1'-6" | 3'-0"


1/1872071-2:04:43 PM \\GDOT-DSNI\GOPLOT\QCF\GO_Kip8000.qcf_gowens V:\GARY\Rev. Construction Details\D-24B\D-24B\p-2fb.prf

FENCE TYPE

TYPE "A"

TYPE "C"





DEPARTMENT OF TRANSPORTATION

CONSTRUCTION DETAILS

TEMPORARY SILT FENCE


BERM DITCH, INSTALLATION, BRUSH BARRIER

NO SCALE

REV. AND REDRAWN JAN. 2011

NUMBER D-24B

STATE OF GEORGIA



SILT FENCE


PERIMETER INSTALLATION ALONG DITCH SECTION


PLAN

ELEVATION


TYPICAL USES

AT BRIDGE END ROLLS, DOUBLE ROW ALONG STREAMS, WETLANDS AND ENVIRONMENTALLY SENSITIVE AREAS FOR USE OF THIS MATERIAL IN FABRIC CHECKDAMS SEE D-24D.






TYPICAL FABRIC CHECK	DAM SPACING
GRADE OF DITCH	MINIMUM SPACING (FEET)
LESS THAN I%	100′ ±
1% TO 3%	75′ ±
3% TO 6%	50′ ±
6% TO 8%	25′ ±



NOTE: CROSS-SECTION SHOWN IS AN EXAMPLE OF A TYPICAL CUT SECTION WITH A 4-FT FLAT BOTTOM DITCH. ACTUAL FABRIC CHECK DAMS SHALL BE INSTALLED SIMILARLY ACCORDING TO ROADWAY CROSS-SECTIONS.



NOTE: TURF REINFORCEMENT MATTING SHALL BE ANCHORED WITH 8-GAUGE METAL STAPLES OR ROUND TOP ANCHORS. ANCHORS SHALL BE LONG ENOUGH TO PROVIDE SUFFICIENT GROUND


PENETRATION TO RESIST PULL OUT.

NOTES:

STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA.	0006932		


- FABRIC CHECK DAMS MAY BE USED FOR FLOWS UP TO 2.0-CFS. A ROCK FILTER DAM SHALL BE USED AT THE DOWNSTREAM POINT FOR FLOWS GREATER THAN 2.0-CFS.
- 2. FABRIC CHECK DAMS SHALL NOT BE PLACED WITHIN FLOWING STATE WATERS.
- 3. FABRIC CHECK DAMS MAY BE USED IN DITCHES WITH DEPTHS AT LEAST 26-IN. IF DITCH DEPTH IS LESS THAN 26-IN, THE WEIR INVERT MAY BE LOWERED SLIGHTLY IN THE FIELD TO PROVIDE 6-IN MINIMUM FREEBOARD ABOVE POINT-A OR TO MATCH SPACING OF WIRE SUPPORT. THE WEIR HEIGHT SHALL BE NO LESS THAN 15-IN. THE DESIGNER SHALL CONSIDER OTHER APPROPRIATE BMPs FOR CONCENTRATED FLOW FOR DITCH DEPTHS LESS THAN 26-IN.
- 4. THE FOLLOWING STEPS ARE RECOMMENDED FOR PROPER FABRIC CHECK DAM INSTALLATION:
 - A) DETERMINE DITCH CENTERLINE AND USE A LINE LEVEL OR OTHER MEANS TO FIND POINT-B WITHIN THE DITCH FORESLOPE AND BACKSLOPE TO PROVIDE 6-IN MINIMUM FREEBOARD ABOVE POINT-A.
 - CREATE TRENCH 6-IN BELOW DITCH GRADE TO FIT LAYOUT FROM STEP-A WITH MINIMAL SOIL DISTURBANCE.
 - C) LAYOUT TURF REINFORCEMENT MATTING (TRM), TYPE-6 TO PROVIDE PROTECTION A MINIMUM LENGTH OF 8-FT DOWNSTREAM OF CENTER POST TO FUNCTION AS A SPLASH PAD TO PREVENT SCOURING. ADDITIONAL NECESSARY TRM SHALL BE OVERLAPPED 3-FT. THE WIDTH SHALL BE THE DISTANCE BETWEEN POINT-B ON THE DITCH FORESLOPE AND POINT-B ON BACKSLOPE.
 - D) INSTALL FENCE POSTS THROUGH TRM WITHIN TRENCH. CENTER POST AND POSTS WITHIN WEIR AREA SHALL BE INSTALLED FLUSH WITH WEIR. CUT TRM WITHIN TRENCH FOLLOWING CHECK DAM LAYOUT AND SAVE UPSTREAM PORTION OF TRM FOR FURTHER USE.
 - PROPERLY INSTALL TYPE-C SILT FENCE. TRENCH BACKFILL SHALL BE COMPACTED WITH A HAND TAMPER, JUMPING JACK COMPACTOR, OR PLATE COMPACTOR TO PREVENT UNDERMINING.
 - F) INSTALL PREVIOUSLY CUT TRM FROM STEP-D UPSTREAM AGAINST CHECK DAM. INSTALLING UPSTREAM AND DOWNSTREAM TRM ACCORDING TO DETAIL D-35 FOR THIS TEMPORARY APPLICATION IS NOT REQUIRED. HOWEVER, TRM SHALL HAVE PROPER CONTACT WITH GROUND SURFACE, ANCHORED 6-IN MAXIMUM SPACING ALONG THE EDGES, AND ADEQUATELY WITHIN THE MATTED AREA.
- 5. TEMPORARY INSTALLATION OF TRM WITH FABRIC CHECK DAMS SHALL BE INCLUDED IN THE LINEAR COST OF THE CONSTRUCTION, REMOVAL, AND MAINTENANCE OF EACH FABRIC CHECK DAM. NO ADDITIONAL PAYMENT WILL BE MADE.


PAY ITEMS: 163-0528 CONSTRUCT & REMOVE FABRIC CHECK DAM, TYPE-C SILT FENCE (LF) 165-0041 MAINTENANCE OF CHECK DAMS - ALL TYPES (LF)




DATE	DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA
	CONSTRUCTION DETAILS TEMPORARY SILT FENCE
REVISION	FABRIC CHECK DAM
	NO SCALE REV. AND REDRAWN, JULY 2015
ВУ	NUMBER D-24D


(SHEET 4 OF 4)







ENTRANCE ELEVATION



GENERAL NOTES:

- AVOID LOCATING CONSTRUCTION EXITS ON STEEP SLOPES OR AT SHARP CURVES ON PUBLIC ROADS. CONSTRUCTION EXITS ARE NOT REQUIRED FOR DIRT PUBLIC ROADS.
- REMOVE ALL VEGETATION AND OTHER UNSUITABLE MATERIAL FROM THE FOUNDATION AREA AND GRADE FOR POSITIVE DRAINAGE.
- AGGREGATE SIZE SHALL BE COARSE NO. 3 AGGREGATE WITH 0.0% PASSING THE 1.06 INCH U.S. STANDARD SIEVE.
- GRAVEL PAD SHALL HAVE A MINIMUM THICKNESS OF 6 INCHES AND PLACED ON APPROVED PLASTIC FILTER FABRIC.
- GRAVEL PAD WIDTH SHALL BE EQUAL FULL WIDTH AT ALL POINTS OF VEHICULAR EGRESS, BUT NO LESS THAN 20'.
- PROVIDE A TRAVERSABLE DIVERSION RIDGE CONSTRUCTED OF AGGREGATE 6 INCHES TO 8 INCHES HIGH WHEN GRADE TOWARD PAVED AREA IS GREATER THAN 2%.
- 7. INSTALL CULVERT UNDER THE ENTRANCE IF NEEDED TO MAINTAIN DRAINAGE DITCHES.
- IF THE ACTION OF THE VEHICLE TRAVELING OVER THE GRAVEL PAD DOES NOT SUFFICIENTLY REMOVE THE MUD PRIOR TO ENTERING PUBLIC ROADS, THE CONTRACTOR SHALL ADD A CONSTRUCTION EXIT TIRE WASH ASSEMBLY TO AN EXISTING CONSTRUCTION EXIT WHEN DIRECTED BY THE ENGINEER. THE CONSTRUCTION EXIT TIRE WASH ASSEMBLY INCLUDES: TIRE WASH AREA, WATER SOURCE, AND SEDIMENT TRAP OR OTHER ACCEPTABLE SEDIMENT STORAGE DEVICE.


THE WASHING SHALL BE DONE ON AN AREA STABILIZED WITH AGGREGATE THAT DRAINS INTO A SEDIMENT TRAP OR OTHER ACCEPTABLE SEDIMENT STORAGE DEVICE, DIVERT ALL SURFACE RUNOFF AND DRAINAGE FROM THE CONSTRUCTION EXIT TO THE SEDIMENT CONTROL DEVICE. ACCEPTABLE SEDIMENT STORAGE DEVICE EXAMPLES INCLUDE TEMPORARY SEDIMENT TRAPS. HAY BALES OR STONE FILTER RING WITH THE SEDIMENT STORAGE SIZED FOR 67 CUBIC YARDS PER ACRE OF DRAINAGE. TIRE WASHING SHALL BE DONE MANUALLY OR BY EQUIPMENT SUITABLE FOR TRUCK TRAFFIC THAT REMOVES MUD AND DIRT.

- AGGREGATE SHALL BE KEPT LOOSE OR SCARIFIED WHEN AGGREGATE BECOMES CONSOLIDATED.
- IO. CONSTRUCTION EXIT SHALL BE MAINTAINED IN A CONDITION THAT PREVENTS TRACKING AND/OR FLOW OF MUD ONTO PUBLIC RIGHTS-OF-WAYS. THIS MAY REQUIRE TOP DRESSING, REPAIR, AND/OR CLEAN OUT OF ANY MEASURES USED TO TRAP SEDIMENT, MAINTENANCE OF CONSTRUCTION EXIT WILL BE PAID ON THE BASIS OF HAVING OR NOT HAVING A CONSTRUCTION EXIT TIRE WASH ASSEMBLY WHEN DIRECTED BY THE ENGINEER. ALL MUD AND DEBRIS SPILLED, DROPPED, WASHED, OR TRACKED FROM VEHICLES OR SITE ONTO ROADWAYS OR INTO STORM DRAINS MUST BE REMOVED IMMEDIATELY.

SEE STANDARD SPECIFICATION 163, AND SUPPLEMENTS THERETO FOR THE CONSTRUCTION AND REMOVAL OF CONSTRUCTION EXITS. SEE STANDARD SPECIFICATION 165, AND SUPPLEMENTS THERETO FOR THE MAINTENANCE OF CONSTRUCTION EXITS.


PAY ITEM:		
163-0300	CONSTRUCTION EXIT	(EA)
163-0310	CONSTRUCTION EXIT TIRE WASH ASSEMBLY	(EA)
165-0101	MAINTENANCE OF CONSTRUCTION EXIT	(EA)
165-0310	MAINTENANCE OF CONSTRUCTION EXIT TIRE WASH ASSEMBLY	(EA)

04-18-18 04-22-16 01-19-11 DATE	DEPARTMENT OF TRANSPORTAT STATE OF GEORGIA	ION
& NOTES MANUAL LABELS	CONSTRUCTION DETAILS	
TIRE WASH & GSWCC 2016 CONSTR. EXIT	CONSTRUCTION EXIT	
REV. REV.	NO SCALE FEBRUAR	RY 2001
DLE DLE TPC BY	DESIGNED DRAWN _DLE TRACED CHECKED	MBER -4




STATE PROJECT NUMBER SHEET TOTAL SHEETS

GA. 0006932



SECTION A-A



BE 50-ACRES.

RS


NNEL BANKS OR ADVERSELY IMPACT UPSTREAM PROPERTY OR STATE WATERS WITH BACKWATER. 9-INCHES LOWER THAN THE OUTER EDGES OF THE ROCK FILTER DAM AT THE CHANNEL BANKS.


SURFACE WITH METAL FILTER FABRIC STAPLES 12-INCHES FROM THE EDGE AND NO GREATER THAN 12-INCHES APART.

F THE ROCK FILTER DAM. WOVEN PLASTIC FILTER FABRIC SHALL BE REPLACED WHEN DAMAGED OR DETERIORATED.

	DATE	DEPARTMENT OF TRANSPORT	TATION
	REVISION	CONSTRUCTION DETAIL ROCK FILTER DAM	S
-		NO SCALE	1-22-2016
	ВҮ		NUMBER D-43







EMERGENCY

SPILLWAY

BERM WIDTH

SECTION B-B

(TYPICAL) MAXIMUM STORAGE HEIGHT FLOW -5.5′ MAX. **GROUND MAY BE EXCAVATED TO PROVIDE PLASTIC FILTER FABRIC ENTRENCHED 12" MIN. MAXIMUM STORAGE DEPTH OF 4 FEET. TYPE-3 RIPRAP

#57 STONE

12" MIN. LAYER

GENERAL NOTES:

- I. A TEMPORARY SEDIMENT TRAP IS DESIGNED TO STORE A MINIMUM OF 67 CUBIC YARDS OF SEDIMENT PER UPSTREAM DRAINAGE ACRE. IT INCLUDES AN EMERGENCY SPILLWAY TO SAFELY CONVEY THE 10-YEAR STORM EVENT. THE MAXIMUM DRAINAGE AREA IS 5 ACRES.
 - A TEMPORARY SEDIMENT BASIN SHALL BE EVALUATED PRIOR TO CONSIDERING A TEMPORARY SEDIMENT TRAP.
- 2. THE NATURAL TOPOGRAPHY SHOULD BE USED AS THE SEDIMENT STORAGE AREA. COMPACTED EARTHEN BERMS SHOULD BE CONSTRUCTED IN AREAS SHOWN IN THE EROSION, SEDIMENT AND POLLUTION CONTROL PLAN (ESPCP) TO PROVIDE THE REQUIRED SEDIMENT STORAGE NOTED IN THE SEDIMENT STORAGE TABLE OF THE ESPCP.

AN EXCAVATED AREA WITH A MINIMUM LENGTH TO WIDTH RATIO OF 2:1 AND MAXIMUM STORAGE DEPTH OF 4 FEET MAY BE CONSTRUCTED TO PROVIDE THE REQUIRED SEDIMENT STORAGE NOTED IN THE SEDIMENT STORAGE TABLE OF THE ESPCP. BAFFLES ARE REQUIRED WHEN THE LENGTH TO WIDTH RATIO IS LESS THAN 2:1 TO PROVIDE THE REQUIRED EFFECTIVE LENGTH. BAFFLES SHALL BE MADE OF EXTERIOR GRADE 1/2" THICK PLYWOOD MOUNTED ON 4"x4" HARDWOOD POSTS ADEQUATELY ANCHORED.

EARTHEN BERMS SHALL BE CONSTRUCTED AND COMPACTED IN 6 INCH MAXIMUM LAYERS TO A 5.50 FEET MAXIMUM HEIGHT MEASURED FROM THE DOWNSTREAM TOE OF SLOPE TO THE TOP OF THE BERM. CONSTRUCT EARTHEN BERMS WITH SOIL MATERIAL THAT CAN BE COMPACTED TO A UNIFORM DENSITY AS DIRECTED BY THE ENGINEER TO PREVENT SEEPAGE OR FAILURE OF THE EARTHEN BERM.


- 3. SLOPES SHALL NOT EXCEED 2:1 FOR ANY EXCAVATIONS AND COMPACTED EARTHEN BERMS. AN AREA WITH A 3:1 MAXIMUM SLOPE SHOULD BE PROVIDED TO ALLOW EASY ACCESS FOR MAINTENANCE. APPROVED EROSION CONTROL MATTING SHALL BE INSTALLED ON EARTHEN SLOPES GREATER THAN 2.5:1
- 4. THE CLEANOUT VOLUME IS ONE-THIRD OF THE TOTAL STORAGE VOLUME. THE CLEANOUT VOLUME SHALL BE CALCULATED AND MARKED WITH A STAKE AT THE OUTLET.
- 5. THE ROCK OUTLET AND EMERGENCY SPILLWAY SHALL BE MADE OF TYPE-3 RIPRAP FACED WITH #57 STONE ON THE UPSTREAM FACE. PLASTIC FILTER FABRIC IS REQUIRED UNDERNEATH RIPRAP. THE PLASTIC FILTER FABRIC SHOULD BE ENTRENCHED A MINIMUM OF 12" AT THE TOE OF THE UPSTREAM FACE AND EXTENDED 5' BEYOND DOWNSTREAM TOE OF SLOPE.
- 6. THE DESIGNER SHALL PROVIDE THE LOCATION, LENGTH, WIDTH, Q10, AND CLEANOUT ELEVATION FOR EACH TEMPORARY SEDIMENT TRAP IN THE ESPCP. THE DRAINAGE AREA AND SEDIMENT STORAGE VOLUME SHALL BE PROVIDED IN THE SEDIMENT STORAGE TABLE. REFER TO THE LATEST EDITION OF GSWCC'S "MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA" FOR ADDITIONAL INFORMATION ON TEMPORARY SEDIMENT TRAPS.
- 7. ALL ITEMS SHOWN AND INCIDENTAL ITEMS NECESSARY FOR THE CONSTRUCTION, REMOVAL, AND MAINTENANCE OF THE TEMPORARY SEDIMENT TRAP ARE TO BE INCLUDED IN THE RESPECTIVE OVERALL BID PRICE OF EACH TEMPORARY SEDIMENT TRAP.
- 8. TEMPORARY SEDIMENT TRAPS SHALL NOT BE PLACED WITHIN FLOWING STREAMS OR IN A TIDAL AREA BELOW HIGH TIDE.

PAY ITEMS:

163-0535 CONSTRUCT AND REMOVE TEMPORARY SEDIMENT TRAP, STA NO- (EA) 165-0107 MAINTENANCE OF TEMPORARY SEDIMENT TRAP. STA NO-(EA)

EMERGENCY SPILLWAY WIDTH (Ws)

Qio (CFS)	≤20	20 <q≤24< th=""><th>25<q≤29< th=""><th>30<0≤33</th><th>34<q<38< th=""></q<38<></th></q≤29<></th></q≤24<>	25 <q≤29< th=""><th>30<0≤33</th><th>34<q<38< th=""></q<38<></th></q≤29<>	30<0≤33	34 <q<38< th=""></q<38<>
Ws (FT)	8	10	12	14	16



METAL FILTER


FABRIC STAPL

EXTEND PLASTIC FILTER FABRIC BEYOND TOE

	L	DAIE	DEPAR	STATE OF GEORGIA	TATION
			CC	NSTRUCTION DETAIL	.S
		REVISION	T E	ROCK OUTLET Emporary sediment tra	ΛP
			NO SCAL	E	4-22-2016
	>	ا ا	DESIGNED DLE DRAWN DLE TRACED CHECKED		NUMBER D-53


STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA.	0006932		

SOD LAYOUT




NOTE: SOD MAY BE EITHER 12" WIDE BY 22" LONG BLOCKS OR 21" WIDE BY 52' LONG ROLLS.

ABUTTING SOD



SOD APPEARANCE



GENERAL NOTES:

- I. SOD SHALL MEET SECTIONS 700 AND 890 OF THE STANDARD SPECIFICATIONS AND SUPPLEMENTS THERETO. SOD SHALL BE CUT INTO 12"W×22"L BLOCKS OR 21"W×52'L ROLLS.
- 2. PLACE SOD IN A STAGGERED PATTERN ENSURING FIRM CONTACT WITH THE SOIL. BUTT THE STRIPS TIGHTLY AGAINST EACH OTHER WITH THE AUTOMATIC SOD CUTTER ANGLES CORRECTLY MATCHED WITHOUT SPACES OR OVERLAP.
- 3. PLACE THE LONG SIDE OF SOD PERPENDICULAR TO DRAINAGE FLOW IF INSTALLED IN DITCHES.
- 4. STAKE SOD PLACED IN DITCHES OR SLOPES STEEPER THAN 2:10R ANY OTHER AREAS WHERE SOD SLIPPING MAY OCCUR. USE WOOD STAKES THAT ARE A MINIMUM OF 8" LONG AND A MAXIMUM OF 1" WIDE. DRIVE STAKES FLUSH WITH THE TOP OF SOD AND USE A MINIMUM OF 8 STAKES PER SQUARE YARD TO HOLD SOD IN PLACE.
- 5. ROLL SOD IMMEDIATELY TO ACHIEVE FIRM CONTACT WITH THE SOIL.
- 6. WATER THE SOD IMMEDIATELY AFTER INSTALLATION AND WATER TO A DEPTH OF 4" AS NEEDED.
- 7. MOW ESTABLISHED SOD TO A HEIGHT NOT LESS THAN 2"-3" AS NECESSARY.


PAY ITEM: 700-9300 SOD (SY)

DATE	DEPAR	TMENT OF TRANSPORT	TATION		
	(CONSTRUCTION DETAILS	S		
REVISION	SOD INSTALLATION				
	NO SCALE		4-22-2016		
ВҮ	DESIGNED DRAWNDLE_ TRACED CHECKED		NUMBER D-54		


W2 = WI

TOP OF \ BACKSLOPE

OUTLET PERPENDICULAR TO WELL-DEFINED CHANNEL



OUTLET TO FLAT AREA





PLAN VIEW TOP OF BACKSLOPE OR DEPTH OF PROTECTION (Dp) (SEE NOTE#3) OUTLET STRUCTURE DESIGN STORM NORMAL DEPTH FLOW DRAINAGE PIPE PLASTIC FILTER FABRIC (TYPICAL) -BOTTOM -

GENERAL NOTES:

- I. RIPRAP OUTLET PROTECTION SHOULD BE USED TO REDUCE A DRAINAGE STRUCTURE'S DISCHARGE VELOCITY. RIPRAP OUTLET PROTECTION IS SHOWN FOR GEORGIA STANDARD 1120, BUT IS INSTALLED SIMILARLY FOR OTHER DRAINAGE OUTLET STRUCTURES.
- 2. RIPRAP OUTLET PROTECTION SHALL BE DESIGNED IN ACCORDANCE WITH THE "MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA". THE DESIGNER SHALL PROVIDE THE FOLLOWING IN THE PLANS: PIPE DIAMETER (Do), FLOW RATE OF DESIGN STORM (Q), VELOCITY (V), TAILWATER CONDITION (Tw), APRON LENGTH (La), APRON WIDTH AT DRAINAGE STRUCTURE (WI), APRON WIDTH DOWNSTREAM (W2), AVERAGE STONE DIAMETER (d50), INSTALLATION DEPTH (D), AND TYPE OF RIPRAP WITH QUANTITY.

THE MINIMUM DESIGN FOR RIPRAP OUTLET PROTECTION SHALL BE THE 25-YEAR STORM EVENT, BUT LARGER STORMS ARE RECOMMENDED.

- 3. THE APRON WIDTHS SHALL BE THE SAME WHEN THE DRAINAGE STRUCTURE DISCHARGES PERPENDICULAR INTO A WELL-DEFINED CHANNEL. THE LENGTH SHALL EXTEND ACROSS THE CHANNEL AND UP TO THE TOP OF THE CHANNEL BACKSLOPE OR I-FOOT ABOVE THE NORMAL DEPTH OF THE CHANNEL'S DESIGN STORM (WHICHEVER IS LESS). THE DESIGNER SHALL PROVIDE THE DEPTH OF PROTECTION (Dp) IF THE APRON DOES NOT EXTEND TO THE TOP OF THE BACKSLOPE.
- 4. IF THE OUTLET HYDRAULICS REQUIRE A d50<=0.70 FEET, TYPE-3 RIPRAP MAY BE USED. IF THE OUTLET HYDRAULICS REQUIRE A d50<=1.20 FEET, TYPE-I RIPRAP SHOULD BE USED. IF THE OUTLET HYDRAULICS REQUIRE A d50>1.20 FEET, THE DESIGNER SHALL DESIGN AND PROVIDE A SPECIAL DETAIL FOR APPROPRIATE OUTLET PROTECTION.
- 5. PLASTIC FILTER FABRIC IS REQUIRED UNDERNEATH RIPRAP APRON.
- 6. PAYMENT FOR RIPRAP SHALL BE MEASURED IN SQUARE YARDS FOR SPECIFIED INSTALLATION DEPTH. PAYMENT FOR PLASTIC FILTER FABRIC SHALL BE MEASURED IN SQUARE YARDS CONSISTENT WITH RIPRAP QUANTITY AND PAID FOR SEPARATELY.

Do = PIPE DIAMETER

= DESIGN STORM FLOW RATE

DESIGN STORM VELOCITY

Tw = TAILWATER CONDITION/DESIGN STORM NORMAL DEPTH

PROFILE VIEW

La = APRON LENGTH

= APRON WIDTH UPSTREAM W2 = APRON WIDTH DOWNSTREAM d50 = AVERAGE STONE DIAMETER

D = INSTALLATION DEPTH Dp = DEPTH OF PROTECTION

RIPRAP TYPE	REQUIRED d50 (FT)	MIN. DEPTH "D" (IN)
1	≤1.2Ø	36
3	≤Ø . 67	18

DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA CONSTRUCTION DETAILS

RIPRAP OUTLET PROTECTION

(SHEET | OF 2)

NO SCALE

NUMBER DESIGNED DLE DRAWN DLE

4-22-2016

TRACED

OUTLET STRUCTURE

DRAINAGE

FLOW

