

Project Title: Laney College Interim Campus - Measure A & Measure G
Project No. Bid No. 20-21/09 Laney College Locker Room Improvements Interim Campus

PCCD Bid Calendar

- Scope of work

The scope of work consists of installation of 2 locker room, 3 offices, 3 classrooms and 2 restroom stockpile relocatable buildings to the existing campus tennis courts located on the 10th street side of the Laney campus. The relocatables are to serve as interim housing. The project includes but not limited to:

1. Selective Demolition
2. Electrical work including making an electrical connection to the existing distribution panel located in Building B
3. Data Work
4. Civil and site improvements work
5. Minor landscaping work

▪ Specs & Plans Available	March 17, 2021
▪ Place Ad	March 17, 2021
▪ Advertisement – 1 st Ad	March 19, 2021
▪ Advertisement – 2 nd Ad	March 26, 2021
▪ Mandatory Pre-bid Meeting	March 31, 2021, 10am (Zoom Meeting ID: 962 7858 1530)
▪ Pre-bid Walk	April 1, 2021, 10am Laney College Campus, 900 Fallon St. Oakland, CA 94607 (Project site located at tennis courts along 10th Street).
▪ Last day of questions	April 7, 5pm (Addendum April 9, 2021 5pm)
▪ Bids Due	April 16, 2021 2pm (Bid Opening – Zoom Meeting ID: 969 2598 4911)
▪ Board Agenda Item	April 21, 2021
▪ Award Bid (Board Meeting)	May 25, 2021
▪ Contracts out	May 26, 2021
▪ Contracts due back	June 1, 2021
▪ Notice to Proceed	June 8, 2021
▪ Work Completed	September 30, 2021