

(4) Modular Classrooms – Site Work at Mesa Elementary School and Relocation of Existing Modular Classrooms from Sierra Vista Middle School to Mesa Elementary School Bid 18-19-105

Mandatory Job Walk: Wednesday, April 3, 2019, 1:00PM

Bid Opening: Friday, April 19, 2019, 10:00AM

Estimated Board Approval Date: May 6, 2019

Estimated Start Date: May 15, 2019 or as soon as the agreement, bonds and other required paperwork is received.

SCOPE OF WORK

The Scope of Work to include, but not limited to: Removal, transport and installation of four (4) DSA approved 24' x 40' District relocatable classroom buildings currently located at Sierra Vista Middle School, associated site work, electrical, power and signal, and fire hydrant. Restroom upgrades to Building B, men's and women's and Building D, boy's and girl's restrooms.

REQUEST FOR INFORMATION/QUESTIONS – DEADLINE: APRIL 12, 2019 AT 2:00PM

All questions must be submitted in writing to the offices of Richard Rebenstorff, Director of MOFT at rrebenstorff@c-vusd.org Subject line MUST read RFI Bid 18-19-105. Any RFI/Question received after the deadline of April 12, 2019 at 2:00pm will not be considered.

Richard Rebenstorff, Director of MOFT / rrebenstorff@c-vusd.org
Covina-Valley Unified School District
Maintenance, Operations, Facilities and Transportation
519 E. Badillo Street, Covina, CA 91723
(626) 974-7000 x 800150

PREVAILING WAGE AND CERTIFIED PAYROLL RECORDS

Prevailing wage is required for projects over \$1,000. Maintaining certified payroll records is required. The threshold for electronic submittal of certified payroll records to DIR is \$15,000 for Maintenance Projects and \$25,000 for new construction.

SUBSTITUTION REQUESTS

Substitution requests must be turned in with the bid on the form provided in the bid documents. Contractor must be willing to move forward with materials specified in the bid documents if the substitution request is denied.

OBTAIN BID DOCUMENTS, PLANS AND SPECIFICATIONS

The bid documents and plans/specs are available on the District website at www https://www.c-vusd.org/Page/758.

REQUIREMENTS

Class B License & DIR Registration

COMPLETION TIME

90 Days

BONDS REQUIRED

10% bid bond required with bid, 100% payment and performance bond due with signed contract.

ADDENDUM NO. 1

Addendum No. 1 is posted on our District website. There are significant changes in this addendum including wood foundation instead of concrete foundation.