

Ground Section> F:\5 projects\2017\2017-071 FCPS Parking Lot\20200224existbus.sct
 Final Section> F:\5 projects\2017\2017-071 FCPS Parking Lot\20200224designbus.sct

Processing 0+50.00 to 5+75.00
 Total Cut : 36557.36 C.F., 1353.98 C.Y.
 Total Fill: 300543.37 C.F., 11131.24 C.Y.
 Cut to Fill Ratio: 0.12

Station	Cut(sf)	Fill(sf)	Interval	Cut (cy)	Fill (cy)	Run Cut (cy)	Run
0+50.00	5.61	1023.54					
			25.00	79.48	944.44	79.48	944
0+75.00	166.05	1016.44					
			25.00	170.33	909.26	249.81	185
1+00.00	201.87	947.56					
			25.00	185.52	845.66	435.33	269
1+25.00	198.86	879.07					
			25.00	190.20	790.74	625.53	349
1+50.00	211.97	828.92					
			25.00	182.27	731.64	807.80	422
1+75.00	181.74	751.43					
			25.00	131.46	625.43	939.26	484
2+00.00	102.21	599.51					
			25.00	75.20	494.99	1014.46	534
2+25.00	60.22	469.68					
			25.00	29.55	610.37	1044.01	595
2+50.00	3.61	848.71					
			25.00	3.37	851.11	1047.38	680
2+75.00	3.67	989.69					
			25.00	3.95	905.40	1051.34	770
3+00.00	4.88	965.97					
			25.00	3.24	838.15	1054.58	854
3+25.00	2.13	844.44					
			25.00	1.11	786.00	1055.69	933
3+50.00	0.27	853.31					
			25.00	0.17	701.13	1055.86	100
3+75.00	0.11	661.14					
			25.00	2.10	492.18	1057.96	105
4+00.00	4.42	401.96					
			25.00	19.04	235.95	1077.00	107
4+25.00	36.71	107.69					
			25.00	43.83	87.55	1120.84	108
4+50.00	57.97	81.41					
			25.00	58.70	69.75	1179.54	109
4+75.00	68.83	69.25					
			25.00	60.39	63.73	1239.93	109
5+00.00	61.61	68.41					
			25.00	45.63	68.72	1285.55	110
5+25.00	36.94	80.03					
			25.00	23.76	58.04	1309.31	111
5+50.00	14.37	45.34					
			25.00	44.66	20.99	1353.98	111
5+75.00	82.10	0.00					