

OFFICIAL BID FORM - Revised 11/8/2021
SANDY CREEK DRIVE - CULVERT REPLACEMENT
WILSON, NC

DESCRIPTION	QUANTITY	UNIT	UNIT PRICE	TOTAL
MOBILIZATION, BOND, INSURANCE	1	LS		
CLEARING, GRUBBING & GENERAL REMOVALS/DEMOLITION	1	LS		
SAWCUT, REMOVE & REPLACE EXISTING ASPHALT & STONE BASE, REPLACE W/ 8" CABC & 3" SF9.5B (2-LIFTS)	620	SY		
SAWCUT, REMOVE & REPLACE EXISTING CONCRETE CURB & GUTTER	227	LF		
REMOVE EXISTING STORM DRAIN	1	LS		
5'X8' BOTTOMLESS PRE-CAST CONCRETE CULVERT W/ FOOTINGS (92 LF) INCLUDING WING WALLS	1	LS		
8" DIP SEWER (0'-6')	184	LF		
16" STEEL PIPE CASING	20	LF		
4" PVC SEWER SERVICE W/ CLEANOUT	1	EA		
40"X40"X40" 3,000PSI CONCRETE ENCASEMENT	1	LS		
4' STANDARD MANHOLE (0'-6')	2	EA		
CONNECT TO EXISTING MANHOLE	1	EA		
PLUG & BLOCK EXISTING MH #165 SW INVERT	1	EA		
8" DIP WATERLINE	80	LF		
1" WATER SERVICE	2	EA		
TRENCH BEDDING	50	TN		
SELECT BACKFILL (INCLUDES DISPOSAL OF UNSUITABLE MATERIAL)	500	CY		
STONE STABILAZATION (INCLUDES TRENCH EXCAVATION & DISPOSAL)	80	TN		
TRAFFIC CONTROL	1	LS		
INLET PROTECTION	2	EA		
SEED & MULCH	1	LS		
TEMPORARY EROSION CONTROL MEASURES	1	LS		
			TOTAL	

ONLY BIDS SUBMITTED ON THIS FORM WILL BE CONSIDERED BY THE CITY OF WILSON.

CONTRACTOR: _____ LICENSE # _____

ADDRESS: _____

SIGNATURE: _____

TITLE: _____ DATE: _____

ADDENDUM NUMBERS ACKNOWLEDGED: _____

EMAIL: _____ PHONE: _____