



April 15, 2022

Project Name: Training Center for Kernersville Police Department
Project #: 21-171
Address: 7385 Goodwill Church Rd, Kernersville, NC 27284
RFI #: 1 , Questions provided by contractor in Pre-bid meeting and through email

1. Tile spec

CEILING TILE SHALL BE ARMSTRONG WHITE, 2x4, MODEL #944 OR EQUIVALENT

2. Carpet spec?

CARPET TILES SHALL BE ARMSTRONG PAISAJE BRICKANS MODEL# COO 1811-04 PLOW ROCK (50CMx 50CMx 6.5MM) OR EQUIVALENT (VERIFY COLOR WITH TOKNC PRIOR TO ORDERING)

3. Wall Tile spec?

NO WALL TILE IN RESTROOM. RESTROOM FINISH SHALL BE MOISTURE GRADE GWB PAINTED W/ VINYL BASE AND ARMSTRONG VCT TILE FLOORING AS SELECTED BY OWNER ALLOW \$4.00 PER SQ/FT.

4. Electrical riser diagram?

ELECTRICAL DRAWING SHALL BE REVISED FOR A SIMPLE ONE-LINE DIAGRAM .

5. ACT

- a. The RCP, A.4, Notes states 2x4 Vinyl Ceiling Tile.
- b. The RCP, A.4/1, shows a 2x2 grid.
- c. The Finish Schedule, A5, has 2x2 ceiling.
- d. Please also supply Specifications for the Acoustical Ceiling Tile and Grid.

SEE REPLY TO NOTE 1. ALSO CEILING GRID SHALL BE ARMSTRONG PRELUDE SYSTEM, EXPOSED TEE FACE PROFILE 15/16"

6. ALSO SEE REVISED SITE LAYOUT PROVIDED