

Request for Proposals
Saginaw Public School District
550 Millard St., Saginaw, MI 48607
I.T. Server Room HVAC Replacement

Scope of Work

Complete replacement of existing Liebert system to be converted to (3) mini- split style systems. Evaporators to be mounted inside the server room and condensers to be roof mounted.

*Must include 5 years of bi-annual maintenance and all warranty information.

Propose to furnish and install the following:

Mitsubishi PUY-A42NKA7 (Outdoor Unit) with PCA-A42KA7-TH (Indoor Unit) **Quantity of 3 Units. Units are good for cooling to -40 deg. F.**

*Alternate manufacturers may be considered

All Units ... 3.5 Ton Capacity Each.

14/4 control wire between indoor and outdoor units.

Refrigerant Line Sets.

Units Stands leveled out on the roof. Deck - Tite Roof Flashings for each penetration.

Condensate Drains.

Include All Electrical Wiring.

Demo and Removal of the existing equipment.

Permits Taxes and Insurances.

Bids should include explanations of the contractor recommended HVAC system and fixtures to be installed and any supporting materials.

If any unforeseen issues shall arise that will incur any additional charges above the proposal amount, work shall cease, and changes must be negotiated and approved between the contractor and representatives of the Saginaw Public School District.

Site Tour

Optional site tour will be held Tuesday, September 6th at 2:00 PM at the jobsite below.

Service Center 2 - 420 S. Warren St., Saginaw, MI 48602

Bids

Only sealed bids will be accepted and must be delivered to the District Administration Building at 550 Millard St. Saginaw MI 48S607 by Tuesday, September 13th at 1:00 PM where there will be a public opening.

District Contact

Tim Furtaw II

Executive Director of Facilities

tfurtaw@spsd.net