

# UTILITY COORDINATION FINAL STATUS REPORT

To: Russell W. Cornette Jr., PE

From: Stantec Consulting Services, Inc.

Date: July 11, 2019

Project: Parkwood Drive (S-8-340) Sidewalk Ext. between Simmons Ave. and Central Ave.

We have identified the following providers with utility facilities within the project limits:

- Summerville CPW
- Dominion Energy
- AT&T
- Spirit Communications
- Wide Open West (W.O.W.) Cable

## INDIVIDUAL UTILITY SUMMARIES:

- Summerville CPW maintains underground sanitary sewer and structures along the length of the project. It is anticipated that the following sanitary structures are to be adjusted such that:
  - STA. 23+80.46' RT transitioning curb & gutter to suit sanitary sewer lid.
  - STA. 25+21.80' RT sanitary sewer lid to be rotated/adjusted to suit sidewalk.
  - STA. 27+32.16' RT transition ramp landing to suit sanitary sewer lid.
  - STA. 30+20.08' RT sanitary sewer lid to be rotated/adjusted to suit sidewalk.
  - STA. 33+24.58' RT raise sanitary sewer lid to suit sidewalk.
  - STA. 36+80.43' RT raise/lower sanitary sewer lid to suit finished grade.
  - STA. 39+09.48' RT raise/lower sanitary sewer lid to suit finished grade.
  - STA. 41+76.01' RT transition ramp landing to suit sanitary sewer lid.
  - STA. 43+56.79' RT raise sanitary sewer lid to suit sidewalk.
  - STA. 46+25.03' RT raise sanitary sewer lid to suit sidewalk.
  - STA. 49+25.80' RT raise sanitary sewer lid to suit sidewalk.
  - STA. 50+80.74' RT raise sanitary sewer lid to suit sidewalk.
  - STA. 51+52.83' RT raise sanitary sewer lid to suit sidewalk.

Summerville CPW also maintains underground watermain and structures along the length of the project. It is anticipated that the following watermain valves/leads are to be adjusted such that:

- STA. 27+59.03' RT raise/adjust watermain valve to suit sidewalk ramp.
- STA. 35+71.67' RT adjust watermain lead and valve at proposed storm sewer crossing.

Attached is a copy of the no cost letter.

- Dominion Energy maintains underground and overhead electrical lines along Parkwood Dr. corridor between Simmons Ave. and Central Ave. It is anticipated the following underground electrical lines will potentially be in line with the proposed construction area.
  - STA. 32+68.04' RT underground electrical duct crossing proposed crosswalk ramp. This electrical conduit is assumed to satisfy the vertical clearance needed to carry out the proposed work.

Attached is a copy of the no conflict letter.

Dominion Energy also maintains underground gas lines along the Parkwood Dr. corridor. It is anticipated that the following gas lines are to be adjusted such that:

- STA. 41+66.92' RT lower gas main to minimum vertical clearance between gas and proposed storm sewer.

Attached is a copy of the no cost letter.

- AT&T maintains underground and above ground telecom structures along the Parkwood Dr between Simmons Ave. and Central Ave. It is anticipated that the following telecom boxes are to be relocated.
  - STA. 36+76.11' RT
  - STA. 38+92.27' RT
  - STA. 41+77.25' RT

Attached is a copy of the no cost letter.

- Spirit Communications maintains overhead communication lines on power poles along Central Ave. corridor. There does not appear to be any impact to the power poles in which these lines are attached to. Attached is an e-mail confirmation from the utility owner stating the telecom lines fall outside of the proposed limit of construction.
- W.O.W Cable maintains underground and overhead cable lines along the Parkwood Dr. corridor. There does not appear to be any cable lines in conflict with the improvements. Attached is a copy of the no conflict letter.

## **RECOMMENDATIONS:**

We recommend that the utility plans be approved. From a utilities point of view, Stantec recommends this project be let for contract.

Respectfully,

**STANTEC CONSULTING SERVICES INC.**



Daniel Huisman  
Engineering Technologist, Transportation  
Tel: (843) 740-6360  
Mobile: (843) 415-7720  
Dan.huisman@stantec.com

**THE COMMISSIONERS OF PUBLIC WORKS  
of the  
TOWN OF SUMMERVILLE**

**Staff**

R. Christopher Kahler, PE, General Manager  
Belinda Harper, CPA, Deputy GM - Finance  
Michael Priester, Deputy GM - Engineering  
Cale Schweitz, Deputy GM - Customer Svc/Billing  
Alicia T. Wilson, PE, BCEE, Deputy GM - Operations



**Commissioners**

George L. Tupper, III, Chairman  
Stephen W. Mueller, Vice Chairman  
Charles L. Cuzzell, III

May 22, 2019

Ms. Yvette Oliver  
SCDOT  
6355 Fain Boulevard  
North Charleston, SC 29406-4989

Dear Ms. Oliver:

Reference: S-18-340 (Parkwood Drive)  
Sidewalk Extension

Please be advised that the existing Summerville CPW water and gravity sewer mains within the limits of the referenced project will remain in place. After our review of the project plans and subsequent meeting with your consulting engineer, Stantec, it has been determined that there will be minimal if any relocation work required on our utilities to accommodate this sidewalk project. Any work performed by Summerville CPW on these utilities to facilitate the road improvements will be performed at no cost to the SCDOT.

If you have any questions or require further information, feel free to contact me at 843-875-8795 or [bbonge@summervillecpw.com](mailto:bbonge@summervillecpw.com).

Sincerely,

A handwritten signature in blue ink, appearing to read "B.K. Bonge Jr.", with a long horizontal stroke extending to the right.

B.K. Bonge Jr., P.E.  
Engineer

cc: C. Kahler, P.E.  
Engineering Dept.



June 20, 2019

Dan Huisman  
Engineering Technologist, Transportation  
Stantec  
4969 Centre Pointe Drive, Suite 200  
North Charleston, SC 29418

**Re: Town of Summerville  
S-18-340 (Parkwood Drive)  
Dorchester County  
GAS Operations**

Dear Dan:

The plans submitted for improvements to the above-referenced project have been reviewed by Dominion GAS Operations. Dominion will relocate/redesign our GAS facilities that are in conflict with this project at **NO COST** to the Town of Summerville, unless the plans change for this project.

If you have any questions or need further information, please feel free to contact me at (803) 217-4733 or Steve Rodgers at (843) 576-8925.

Sincerely,

A handwritten signature in black ink that reads "Connie J. Beall". The signature is written in a cursive, flowing style.

Connie J. Beall  
Highway Coordinator  
Dominion Right of Way  
220 Operations Way (MC: J29)  
Cayce, SC 29033

CC: Steve Rodgers, Dominion GAS Operations



June 13, 2019

Mr. Daniel Huisman  
Transportation Designer  
Stantec Consulting Services Inc.  
4969 Centre Pointe Drive Suite 200  
North Charleston SC 29418-6952

Re: Dorchester County Parkwood Drive Sidewalk Extension

Dear Mr. Huisman:

The plans submitted for improvements to the above-referenced project have been reviewed by Dominion Energy Operations. Dominion Energy has determined that there should not be a conflict between our underground infrastructure and the Town of Summerville's proposed design.

If you have any questions or need further information, please feel free to contact me at (843) 851-4954.

Sincerely,

Timothy A. Ridgell  
Summerville Engineer

cc: Richard Gilbert – Dominion Energy (Summerville Local Manager)



Andrew J Folz  
Manager  
OSP Planning &  
Engineering Design  
Southeast Engineering

AT&T Southeast  
3246 Fortune Drive  
North Charleston, SC 29418

T: 843-513-7408  
F: 843-760-0163  
af1896@att.com

May 7, 2019

Mr. Daniel Huisman  
Stantec  
4969 Centre Pointe Drive Suite 200  
North Charleston SC 29418-6952

RE: Sidewalk Extension Parkwood Dr (S-18-340)– Town of Summerville

Mr. Huisman:

The existing AT&T underground telephone facilities within the road right-of-way for the above-mentioned project will be relocated at no cost to the Town of Summerville.

If you have any questions concerning this project, please contact me at (843) 552-7279 or email address af1896@att.com.

Sincerely,

A handwritten signature in blue ink, appearing to read "Andrew J Folz", written over a light blue circular stamp.

Andrew J Folz  
Manager-OSP Planning & Design  
AT&T Southeast Engineering

**From:** [Huisman, Dan](#)  
**To:** [Baker, Scott](#)  
**Subject:** FW: Parkwood Dr. Utility Drawings  
**Date:** Friday, February 1, 2019 10:35:07 AM  
**Attachments:** [image002.png](#)  
[image003.png](#)


---

FYI

---

**From:** Meyerhoff, Bill <Bill.Meyerhoff@segra.com>  
**Sent:** Friday, February 1, 2019 10:33 AM  
**To:** Huisman, Dan <Dan.Huisman@stantec.com>  
**Cc:** Chambers, Mark <Mark.Chambers@segra.com>  
**Subject:** RE: Parkwood Dr. Utility Drawings

We are aerial going down Central Ave on SCE&G poles. WE should be out of your way.



**Bill Meyerhoff**  
OSP Design Engineer  
SEGRA Communications  
[Bill.Meyerhoff@Segra.com](mailto:Bill.Meyerhoff@Segra.com)  
Office:843-737-7039  
Cell:843-834-2828  
5900 Core Dr. Suite 300  
North Charleston, SC.  
29406

**SEGRA**<sup>SM</sup>  
<http://www.segra.com>

---

**From:** Huisman, Dan [<mailto:Dan.Huisman@stantec.com>]  
**Sent:** Friday, February 1, 2019 10:19 AM  
**To:** Meyerhoff, Bill <[Bill.Meyerhoff@segra.com](mailto:Bill.Meyerhoff@segra.com)>  
**Subject:** RE: Parkwood Dr. Utility Drawings

Hi Bill,

I am currently working on a project in the Dorchester county area for the Town of Summerville with regards to a sidewalk extension. The sketch below shows the approx. area of which Stantec will be tasked for the design of a proposed sidewalk extension along the Parkwood Dr. corridor, and will be trying to locate underground utilities in the process. I'd like to coordinate with whomever may be in charge of utilities in this area so we may identify any potential conflicts in the preliminary and final design. Any as-built information would also be greatly appreciated for any buried utilities on site.





**WOW!Business**  
INTERNET/VOICE/DATA

July 5, 2019

Daniel Huisman  
Stantec  
S C  
4969 Centre Pointe Drive Suite 200  
North Charleston, SC 29418

Subject: Parkwood Dr. Sidewalk Extension Project

Mr. Huisman,

In response to your request for a "no conflict" statement, please accept this letter as such.  
WOW does not have any conflicts with the work that will be performed based on site maps.  
If there are any further questions, I can always be reached at 843-614-1731.

Thank you.

Sincerely,

A handwritten signature in blue ink, appearing to read 'H. Driggers', with a long horizontal flourish extending to the right.

Herbert Driggers  
Construction Coordinator  
WOW of Charleston