

CONTRACT #: C24-4004-WS  
J&P CONSTRUCTION COMPANY, INC.  
NEW SEMINOLE WELL HIGHWAY 20 & CEDAR STREET  
EXPIRATION: 10/30/2025

### CHANGE ORDER FORM

Date: 5/27/25 Contract No.: C24-4004-WS Change Order No.: 02  
Owner: OKALOOSA COUNTY BOARD OF COUNTY COMMISSIONERS  
Contractor: J & P Construction Co., Inc. dba Jamison Construction Co.

CHANGE TO CONTRACT PRICE	
DESCRIPTION	AMOUNT
Original Contract Price:	\$3,075,000.00
Net change by previously authorized Change Orders:	\$ 868.00
Present Contract Price:	\$3,075,868.00
This Change Order will (add/deduct):	\$ 0.00
New Contract Price:	\$3,075,868.00

CHANGE TO CONTRACT TIME	
DESCRIPTION	DATE or NUMBER OF DAYS
Original Contract Time:	365 days Substantial Completion
Original Substantial Completion Date:	August 1, 2025
Net change by previously authorized Change Orders:	0
This Change Order will (add/deduct):	90
New Contract Time:	455
New Substantial Completion Date:	October 30, 2025

#### APPROVALS

REQUESTED BY: Michael Hackett  
PROJECT ENGINEER: Michael C. Pano  
CONTRACTOR: Baumgardner  
OWNER: Jayson

DATE: \_\_\_\_\_  
DATE: 5/28/25  
DATE: 5/27/25  
DATE: 6.10.25

This Change Order is an amendment to the Contract/Agreement between Contractor and the Owner, and all other contract provisions shall remain in full force and effect unless specifically amended in writing, signed by both parties.

OFFICE OF COUNTY ADMINISTRATION: [Signature]

BOARD OF COUNTY COMMISSIONERS: [Signature]

PAUL MIXON, CHAIRMAN  
7/1/2025





**CONSTRUCTION CO., INC.**  
CONTRACTORS AND ENGINEERS

POST OFFICE DRAWER 3147  
TUSCALOOSA, ALABAMA 35403

TELEPHONE 205 / 345-6631  
FAX 205 / 345-6652

June 2, 2025

Robyn Egan, P.E.  
Okaloosa County Water & Sewer  
1802 Lewis Turner Blvd  
Ft Walton Beach, FL 32547

Project: Okaloosa Co. Seminole Well  
Contract No. C24-4004-WS

Robyn,


We hereby request a contract time extension of 90 days on this project with no additional compensation. We request this due to the below delays:

1. Delays in Johnson Well Drilling starting construction from initial plan start date – 30 days.
2. Delays caused by the retest for Odor in original water analysis – 60 days.

We appreciate your consideration of this time extension request. As noted above, we are requesting time only and no additional compensation.

Sincerely,

*J & P Construction Co., Inc.*  
*Db a Jamison Construction Co.*

  
Barry Atkinson, P.E.  
President

2550 39th STREET • TUSCALOOSA, AL 35405