

CONTRACT, LEASE, AGREEMENT CONTROL FORM

Date: 04/12/2024

Contract/Lease Control #: C22-3176-WS

Procurement#: RFP WS 64-21

Contract/Lease Type: AGREEMENT

Award To/Lessee: J&P CONSTRUCTION CO., INC./DBA JAMISON CONSTRUCTION
COMPANY

Owner/Lessor: OKALOOSA COUNTY

Effective Date: 01/11/2024

Expiration Date: 10/22/2024

Description of: APWRF SOLIDS HANDLING EXPANSION PROJECT

Department: WS

Department Monitor: HACKETT

Monitor's Telephone #: 850-651-7172

Monitor's FAX # or E-mail: MHACKETT@MYOKALOOSA.COM

Closed: _____

CC: BCC RECORDS

CONTRACT: C22-3176-WS
 J&P Construction Co., Inc. dba Jamison Const
 APWRF Solids Handling Expansion Project
 EXPIRES:10/22/2024

CHANGE ORDER FORM

Date: 03/19/2024 Contract No.: C22-3176-WS Change Order No.: 07

Owner: OKALOOSA COUNTY BOARD OF COUNTY COMMISSIONERS

Contractor: J&P Construction Company Inc

CHANGE TO CONTRACT PRICE	
DESCRIPTION	AMOUNT
Original Contract Price:	\$ 8,725,000
Net change by previously authorized Change Orders:	\$ 207,975.00
Present Contract Price:	\$ 8,932,975.00
This Change Order will (add/deduct):	\$ 79,490.00
New Contract Price:	\$ 9,012,465.00

CHANGE TO CONTRACT TIME	
DESCRIPTION	DATE or NUMBER OF DAYS
Original Contract Time:	750 days
Original Substantial Completion Date:	April 20, 2024
Net change by previously authorized Change Orders:	125 days
This Change Order will (add/deduct):	60 days
New Contract Time:	935 days
New Substantial Completion Date:	October 22, 2024

APPROVALS

REQUESTED BY: Michael Hackett
Digitally signed by Michael Hackett
 DN: cn=Michael Hackett, o=Board of County
 Commissioners, ou=Water and Sewer,
 email=hackett@okaloosacounty.com, c=US
 Date: 2024.03.22 09:25:33 -0500

DATE: 3/22/24

PROJECT ENGINEER: Joseph H. Cooney

DATE: 3/21/24

CONTRACTOR: Baumgardner

DATE: 3/21/24

OWNER: Craig Coffey
Digitally signed by Craig Coffey
 Date: 2024.04.11 06:18:33
 -0500

DATE: _____

This Change Order is an amendment to the Contract/Agreement between Contractor and the Owner, and all other contract provisions shall remain in full force and effect unless specifically amended in writing, signed by both parties.

CHANGE ORDER - SUPPORT DOCUMENTATION



CM NO.:	07
DESCRIPTION	HOPPER DISCHARGE CHUTE
DATE:	March 19, 2024
PROJECT:	Arbennie Pritchett WRF Solids Expansion Project
PROJECT NO.:	100558
CONTRACTOR:	J&P Construction Company, Inc.

Scope of Work:

This Change Order is for the addition of trash chutes for hopper discharge.

This Change Order is for the additional \$ 79,490 of work that will be added to the total contract price.

The change order will add 60 days to the contract time for **C22-3176-WS** for a total of 935 days, with substantial completion date of October 22, 2024, and a final completion date of January 20, 2025.

Reasons:

These are required for the proper disposal from the hopper. This change order also includes compensation for emergency repairs made to the existing chutes recently.