

CHANGE ORDER FORM

Date: 03-24-2022 Contract No.: C21-3038-PW Change Order No.: 04

Owner: OKALOOSA COUNTY BOARD OF COUNTY COMMISSIONERS

Contractor: Brightview Landscape Services, Inc.

The Contract/Agreement is modified as follows upon execution of this Change Order:

Description - Repair damage to landscaping in median of State Road 293 caused by motor vehicle accident on March 5, 2022. All plants to be in accordance with the approved project specifications. Comply with FDOT permit requirements for work with in the right of way. Contractor to segregate the invoicing for this repair work from other work covered by this contract. The Invoice should reference the contract number and this change order. Payment will be made in full (no retainage) once the work is complete and field verified. Work to be complete by May 1, 2022.

Background: All work required by this contract was inspected and found to be complete on March 1, 2022. During the evening of March 5, 2022 a motor vehicle left the highway and damaged and/or destroyed the recently installed landscaping (plants, trees and irrigation system). Attachments: Quotation (1 page) from Brightview Landscape Services dated March 21, 2022 outlining the work required to restore the medial to the original condition in the amount of \$11,559.25. Note - work authorized by this change order is not eligible for reimbursement under the funding agreement with FDOT. Okaloosa County Risk Management has authorization from the motorist's insurance company and will reimburse the County directly for the work.

CHANGE TO CONTRACT PRICE	
DESCRIPTION	AMOUNT
Original Contract Price (Including Concurrent C.O. 1):	\$252,767.51
Net change by previously authorized Change Orders:	-\$14,806.87
Present Contract Price:	\$237,960.64
This Change Order will add:	\$11,559.25
New Contract Price:	\$249,519.89
CHANGE TO CONTRACT TIME	
DESCRIPTION	DATE or NUMBER OF DAYS
Original Contract Time:	180 Days to Substantial; 225 Days to Final
Original Substantial & Final Completion Dates:	9/27/2021 & 11/11/2021
Net change by previously authorized Change Orders:	311 days to Substantial and 425 days to Final Completion
This Change Order will add:	No Change
Curent Contract Time:	311 days to Substantial and 425 days to Final Completion
Current Substantial Completion Date:	5-Feb-22
New Final Completion Date:	30-May-22

REQUESTED BY: **Roy Petrey** Digitally signed by **APPROVALS**
 Date: 2022.03.28 09:44:38 -05'00'

PROJECT ENGINEER: Jason T. Autrey, P.E., C.P.M. Digitally signed by Jason T. Autrey, P.E., C.P.M.
 Date: 2022.03.28 11:13:32 -05'00'

CONTRACTOR: *[Signature]* Digitally signed by **Jeffrey A Hyde**
 Date: 2022.03.28 11:20:31 -05'00'

OWNER: **Jeffrey A Hyde** Digitally signed by Jeffrey A Hyde
 Date: 2022.03.28 11:20:31 -05'00'

DATE: _____
 DATE: _____
 DATE: 3/23/22
 DATE: _____

This Change Order is an amendment to the Contract/Agreement between Contractor and the Owner, and all other contract provisions shall remain in full force and effect unless specifically amended in writing, signed by both parties.



Proposal for Extra Work at Emerald Coast Gateways

Property Name	Emerald Coast Gateways	Contact	Regan Mccarthy
Property Address	Mary Esther and Destin, FL Destin, FL 32541	To	Okaloosa County Board of County Comm
		Billing Address	1250 N Eglin Pkwy Shalimar, FL 32579

Project Name Emerald Coast Gateways - Accident Change Order
 Project Description Landscape and Irrigation Additions and Adjustments Due to Car Accident

Scope of Work

QTY	UoM/Size	Material/Description	Total
Landscape Replacement			\$11,309.25
1.00	LUMP SUM	Labor to Remove Washingtonia Palms	
1.00	LUMP SUM	Debris Removal	
70.00	EACH	Lantana - 1 gal. Shrub Installed	
5.00	EACH	Juniper - 3 gal. Shrub Installed	
40.00	EACH	Bulbine - 1 gal. Shrub Installed	
3.00	EACH	Washingtonia Palm - 22' OA HT Palm Installed	
3.00	EACH	Palm Tree Staking	
15.00	EACH	Pine Straw - Bales of Mulch Installed	
1.00	LUMP SUM	MOT Lane Closure	
1.00	LUMP SUM	Mobilization	
Irrigation			\$260.00
1.00	LUMP SUM	Irrigation Repairs	

For Internal use only

SO# 7758747
 JOB# 381700420
 Service Line 130

Total Price \$11,559.25

THIS IS NOT AN INVOICE

This proposal is valid for 60 days unless otherwise approved by BrightView Landscape Services, Inc.
 9986 State Hwy 20 W Bldg 100, Freeport, FL 32439 ph. (850) 280-7040 fax (850) 287-0216