

## CONTRACT, LEASE, AGREEMENT CONTROL FORM

Date: 05/20/2022

Contract/Lease Control #: C21-3088-PW

Procurement#: ITB 46-21

Contract/Lease Type: AGREEMENT

Award To/Lessee: EMPIRE BUILDERS GROUP, INC.

Owner/Lessor: OKALOOSA COUNTY

Effective Date: 07/06/2021

Expiration Date: 05/30/2022

Description of: VETERANS PARK

Department: PW

Department Monitor: AUTREY

Monitor's Telephone #: 850-689-5772

Monitor's FAX # or E-mail: JAUTREY@MYOKALOOSA.COM

Closed:

Cc: BCC RECORDS

## CHANGE ORDER FORM

Date: May 17, 2022 Contract No.: C21-3088-PW Change Order No.: 2

Owner: OKALOOSA COUNTY BOARD OF COUNTY COMMISSIONERS

Contractor: EMPIRE BUILDERS GROUP, INC.


CHANGE TO CONTRACT PRICE	
DESCRIPTION	AMOUNT
Original Contract Price:	\$1,619,514.79
Net change by previously authorized Change Orders:	\$18,341.88
Present Contract Price:	\$1,637,856.67
This Change Order will (no change):	\$0.00
New Contract Price:	\$1,637,856.67

CHANGE TO CONTRACT TIME	
DESCRIPTION	DATE or NUMBER OF DAYS
Original Contract Time:	120 and 150 days
Original Substantial Completion Date:	11/26/21 Substantial / 12/26/21 Final
Net change by previously authorized Change Orders:	15 Days
This Change Order will (add/deduct):	60 Days Substantial/140 Days Final
New Contract Time:	195 and 305 days
New Substantial Completion Date:	2/09/22 Substantial / 5/30/2022 Final

### APPROVALS

REQUESTED BY: *[Signature]* DATE: 8-May-2022  
 PROJECT ENGINEER: *[Signature]* DATE: 5/18/22  
 CONTRACTOR: *Michael Macchia* DATE: 4/27/2022  
 OWNER: *[Signature]* DATE: May 17, 2022  
 Mel Ponder, Chairman

This Change Order is an amendment to the Contract/Agreement between Contractor and the Owner, and all other contract provisions shall remain in full force and effect unless specifically amended in writing, signed by both parties.



CONTRACT: C21-3088-PW  
 EMPIRE BUILDERS GROUP, INC.  
 VETERANS PARK  
 EXPIRES: 05/30/2022

This change order adjusts contract time. All original scope of this project was complete within the allotted contract time which allowed for the unveiling on Veterans Day (November 11, 2021). However, the electrical panel box for the park as specified by the engineer was on back order and remained an outstanding punchlist item but as an interim measure and to facilitate the unveiling, the contractor installed a temporary panel box. The specified panel was received in early February and installed February 7<sup>th</sup>. Immediately prior to the delivery and installation of the specified panel box, staff became aware of the possibility of receiving a new feature to be added to the Revolutionary War statue and informed the contractor the County would like the opportunity to add its installation to the scope of work. The feature eventually did not materialize and no additional work was negotiated or performed. This change order adds time to account for the supply chain delay for the electrical panel box and for the time the contract has been left open while it was anticipated additional scope was to be negotiated.