

CONTRACT: C23-3291-PW
Dalton Brothers, Inc.
 Construction of Bob White Drive Stormwater Improve
 EXPIRES: 240 Days from NTP

CHANGE ORDER FORM

Date: 15 Feb 23 Contract No.: C23-3291-PW Change Order No.: 2

Owner: OKALOOSA COUNTY BOARD OF COUNTY COMMISSIONERS

Contractor: Dalton Bros.

The Contract/Agreement is modified as follows upon execution of this Change Order:
 Additional costs and delays due to unforeseen site conditions (Okaloosa Gas line not marked, additional tests of new water line not originally incorporated in project).


Attachments: Contractor proposal

CHANGE TO CONTRACT PRICE	
DESCRIPTION	AMOUNT
Original Contract Price:	\$ 1,084,425.15
Net change by previously authorized Change Orders:	\$ 9,394.13
Present Contract Price:	\$ 1,093,819.28
This Change Order will (add/deduct):	\$ 7,245.56
New Contract Price:	\$ 1,101,064.84
CHANGE TO CONTRACT TIME	
DESCRIPTION	DATE or NUMBER OF DAYS
Original Contract Time:	180 days; 240 days
Original Substantial Completion Date:	July 29, 2023; September 28, 2023
Net change by previously authorized Change Orders:	0
This Change Order will (add/deduct):	20
New Contract Time:	200 days; 260 days
New Substantial Completion Date:	August 18, 2023; October 17, 2023

APPROVALS

REQUESTED BY: Jason T. Autrey, P.E., C.P.M. Digitally signed by Jason T. Autrey, P.E., C.P.M. Date: 2023.07.13 09:49:18 -05'00' DATE: _____

PROJECT ENGINEER: Stephen Blalock Digitally signed by Stephen Blalock Date: 2023.07.12 14:53:05 -05'00' DATE: 07/21/2023

CONTRACTOR:  DATE: 07/21/2023

OWNER: Faye Douglas Digitally signed by Faye Douglas Date: 2023.08.11 14:57:25 -05'00' DATE: _____

Insert Name and Title as per Purchasing Manual Thresholds

This Change Order is an amendment to the Contract/Agreement between Contractor and the Owner, and all other contract provisions shall remain in full force and effect unless specifically amended in writing, signed by both parties.

DESCRIPTION	QTY	UNIT	MATERIAL UNIT RATE	UNIT RATE	LINE TOTAL
MOT for Unforeseen Delay	17	Days	\$	\$ 23.95	\$ 407.15
Unforeseen Delay Caused By Okaloosa Gas	12	Days	\$	\$	\$
Unforeseen Delay Caused By Okaloosa County Water & Sewer	1	Days	\$	\$	\$
Delay Caused By Weather Events	7	Days	\$	\$	\$
Excavation required for installation of testing equipment on waterline.	16	SY	\$	\$ 20.69	\$ 331.04
Remove and dispose of sidewalk for Okaloosa W&S to make final Waterline connections.	22	SY	\$	\$ 39.10	\$ 860.20
48 Hour Pressure Test Water Line and Bac- T Test Per Okaloosa W&S Specifications Testing Administrator & Supervision	1	LSUM	\$	\$	\$ 3,600.00
48 Hour Pressure Test Water Line Per Okaloosa W&S Specifications		LSUM	\$	\$ 1,380.00	\$ 1,380.00
Okaloosa County Potable Water Hydrant Tap		LSUM	\$	280.79	\$ 280.79
2" Potable Water Hose and Fittings & Sanitized for Potable Water	1	LSUM	\$	\$ 386.38	\$ 386.38
Final Cost					\$ 7245.56

Total Days

20