

CHANGE ORDER NO. 008

TO: Rebecca Jones  
Santa Rosa County Engineer  
6051 Old Bagdad Hwy  
Milton , Fl 32583

DATE: 2/25/22

PROJECT NAME: Pea Ridge Connector Road

Project No. G0811

Under our AGREEMENT dated August 17, 2020.

.....  
You hereby are authorized and directed to make the following change(s) in accordance with terms and conditions of the Agreement:

- 1) Mr. Kelly's driveway was redesigned from asphalt to 6" concrete (+2 days)
- 2) Added 6" driveway at STA 174+00 LT
- 3) Revised crosswalk crossing at roundabout from asphalt to 6" concrete
- 4) Remove and replace unsuitable soils under box culvert S-2 (+ 2 days)
- 5) Weather days requested (+4)

FOR THE ADDITIVE Sum of:  
Eleven thousand six hundred and sixteen dollars and 04/100 (\$11,616.04).

Original Agreement Amount	<u>\$9,375,669.04</u>
Sum of Previous Changes (1-6)	-\$133,035.42 (deductive)
This Change Order ADD	<u>\$11,616.04</u>
Present Agreement Amount	<u>\$9,254,249.66</u>

The time for completion shall be (increased) by **8 calendar days** due to this Change Order. Accordingly, the Contract Time is now **(837) calendar days** and the final completion date is **FEB 10, 2023**. Your acceptance of this Change Order shall constitute a modification to our Agreement and will be performed subject to all the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. The adjustment, if any, to the Agreement shall constitute a full and final settlement of any and all claims arising out of or related to the change set forth herein, including claims for impact and delay costs.

Accepted: February 25<sup>th</sup>, 2022.

SANTA ROSA COUNTY, FLORIDA

By: \_\_\_\_\_  
Rebecca Jones, County Engineer

CONTRACTOR

Robert M

Digitally signed by  
Robert M Long  
Date: 2022.02.25  
14:14:37 -06'00'

By: Long  
Owner or Authorized Representative

Mike Long  
Panhandle Grading & Paving, Inc.

SANTA ROSA COUNTY, FLORIDA

By: \_\_\_\_\_  
Robert A. "Bob" Cole, Chair

ATTEST



By: \_\_\_\_\_  
Clerk of Courts



# Board of County Commissioners

## Agenda Item

**Meeting Date:** March 10, 2022  
**Department:** Engineering  
**Staff:** Rebecca Jones, County Engineer  
**Item:** Engineering - Pea Ridge Connector Change Order # 8  
**Attachment(s)** Change Order No. 08\_Signed

---

### **ACTION NEEDED**

Discussion and approval of Change Order #8 for Pea Ridge Connector in the amount of \$11,616.04 to add an additional 8 days to the existing contract.

Authorize the Chairman to sign all related documents and authorize an additional \$100,000 in contingencies for future change orders. Authorize the County Administrator to approve any individual change orders under \$35,000 within the \$100,000 contingency limit.

### **SUMMARY/BACKGROUND**

Change Order #8 adds \$11,616.04 and eight (8) days to the existing contract to modify an asphalt crosswalk to 6-inch concrete, an asphalt driveway to 6-inch concrete, installation of an additional driveway connection and removal of unsuitable materials located under box culvert S-2. Additionally, we are requesting a contingency for \$100,000 for future change orders to be approved by the County Administrator with any change orders over \$35,000 still requiring board action.

### **RECOMMENDATION**

Recommend approval of Change Order #8 for Pea Ridge Connector in the amount of \$11,616.04; authorize the Chairman to sign all related documents to Change Order #8; authorize an additional \$100,000 in contingencies for future change orders, and authorize the County Administrator to approve any individual change orders under \$35,000 within the \$100,000 contingency limit.

### **FISCAL IMPACTS**

\$11,616.04 with \$100,000 contingency - LOST Fund

### **NEXT STEPS**

Execute Change Order