

CONTRACT, LEASE, AGREEMENT CONTROL FORM

Date: 03/23/2022

Contract/Lease Control #: C19-2836-PW

Procurement#: ITB PW 55-19

Contract/Lease Type: CONTRACT

Award To/Lessee: C.W. ROBERTS CONTRACTING, INC.

Owner/Lessor: OKALOOSA COUNTY

Effective Date: 08/20/2019

Expiration Date: 06/17/2023

Description of: PJ ADAMS WIDENDING PROJECT

Department: PW

Department Monitor: AUTREY

Monitor's Telephone #: 850-689-5772

Monitor's FAX # or E-mail: JAUTREY@MYOKALOOSA.COM

Closed:

Cc: BCC RECORDS

CHANGE ORDER FORM

Date: 03-15-2022 Contract No.: C19-2836-PW Change Order No.: 3

Owner: OKALOOSA COUNTY BOARD OF COUNTY COMMISSIONERS

Contractor: CW Roberts Contracting, Inc.

The Contract/Agreement is modified as follows upon execution of this Change Order:

Description: This change order provides for the addition of Graded Aggregate Base in lieu of limerock base in Segment 2 where groundwater was encountered. The change order also adjusts quantities to the City of Crestview Utility Adjustments brought about by field conditions. Finally, the change order also adds a total of 66 days to the construction contract for weather (43d) and holidays (23d) earned for the period 2-15-2021 through 12-31-2021.

Attachments: See 2 page breakdown and summary of costs.

| CHANGE TO CONTRACT PRICE | |
|--|--|
| DESCRIPTION | AMOUNT |
| Original Contract Price: | \$14,906,503.45 |
| Net change by previously authorized Change Orders: | \$5,273,596.96 |
| Present Contract Price: | \$20,180,100.41 |
| This Change Order will add: | \$151,179.53 |
| New Contract Price: | \$20,331,279.94 |
| CHANGE TO CONTRACT TIME | |
| DESCRIPTION | DATE or NUMBER OF DAYS |
| Original Contract Time: | Substantial Completion - 820 days; Final Completion 910 days |
| Original Substantial Completion Date: | Substantial: 12/03/2021; Final 3/03/2022 |
| Net change by previously authorized Change Orders: | 405 days |
| This Change Order will add: | 66 days |
| New Contract Time: | Substantial Completion - 1291 days; Final Completion 1381 days |
| New Substantial Completion Date: | Substantial: 3/19/2023; Final 6/17/2023 |

APPROVALS

REQUESTED BY: Asa G Hunt Digitally signed by Asa G Hunt
DN: cn=Asa G Hunt, o=OKALOOSEA COUNTY BOARD OF COUNTY COMMISSIONERS, ou=OKALOOSEA COUNTY BOARD OF COUNTY COMMISSIONERS, email=asa.g.hunt@okaloosa.com, date=2022.02.24 18:54:58 -0500 DATE: _____

PROJECT ENGINEER: JEREMY W. VAUGHN Digitally signed by JEREMY W. VAUGHN
DN: cn=JEREMY W. VAUGHN, ou=PROJECT MACDONALD P.L.L.C., email=JEREMY.VAUGHN@MACDONALD.COM, date=2022.02.24 18:52:19 -0500 DATE: _____

CONTRACTOR: Timothy Kruger Digitally signed by Timothy Kruger
DN: cn=Timothy Kruger, ou=CONTRACTOR, email=TKRUGER@CWRCONTRACTING.COM, date=2022.02.24 18:52:19 -0500 DATE: _____

OWNER: [Signature] DATE: 3/15/2022
Commissioner, Chairman

This Change Order is an amendment to the Contract/Agreement between Contractor and the Owner, and all other contract provisions shall remain in full force and effect unless specifically amended in writing, signed by both parties.



Roadwork - PJ Adams from Key Lime to Ashley (FPN 421997-7-58-01)

| Item No. | FDOT Pay Item | Item Description | Unit | Quantity | Unit Price | Total | Rev. Seg. Qty |
|---|---------------|--|------|----------|------------|----------------|---------------------|
| 33 | 0160-4- | (Delete)Type B Stabilization | SY | -1703 | \$ 5.10 | \$ (8,685.30) | 18440 |
| 33.1 (New) | 0160-4- | (Add)Type B Stabilization (6" GAB in lieu of limerock) | SY | 1703 | \$ 22.76 | \$ 38,760.28 | |
| 34 | 0285-710- | (Delete)Optional Base, Base Group 10 | SY | -1554 | \$ 19.10 | \$ (29,681.40) | 15752 |
| 34.1 (New) | 0285-710- | (Add)Optional Base, Base Group 10 (GAB) | SY | 1554 | \$ 47.70 | \$ 74,125.80 | |
| SUBTOTAL: Roadwork - PJ Adams from Key Lime to Ashley (FPN 421997-7-58-01) | | | | | | | \$ 74,519.38 |

JPA for City of Crestview Utility Adjustments

| Item No. | FDOT Pay Item | Item Description | Unit | Quantity | Unit Price | Total | Rev. Seg. Qty |
|--|---------------|---|------|----------|-------------|--------------|---------------------|
| 18 | 1050-31-212 | Add 180 LF Utility Pipe, F&I, PVC, Water, 12" (Sta 2011+30 - Sta 2012+80; sta 2038+40 for well extension) | LF | 180 | \$ 63.10 | \$ 11,358.00 | 3608 |
| 24.1 (New) | 1050-61120 | Add to construct 90 LF of 20" Casing via Jack and Bore (paid in addition to Item No. 24) | LF | 90 | \$ 294.29 | \$ 26,486.10 | |
| 26 | 1060-15 | Add 1 Utility Structure, Below Ground, Adjust/Modify (Sta 2014+35) | EA | 1 | \$ 1,502.30 | \$ 1,502.30 | 4 |
| 32 | 1080-24-106 | Add 3 Utility Fixture, 6", Gate Valve, Assembly, F&I (Sta 2021+45, Sta 2035+20, and Sta 2059+65) | EA | 3 | \$ 2,343.60 | \$ 7,030.80 | 6 |
| 33 | 1080-24-108 | Add 1 Utility Fixture, 8", Gate Valve, Assembly, F&I (Sta 2059+65) | EA | 1 | \$ 2,704.15 | \$ 2,704.15 | 8 |
| 34 | 1080-24-110 | Add 1 Utility Fixture, 10", Gate Valve, Assembly, F&I (Sta 2038+47) | EA | 1 | \$ 4,176.40 | \$ 4,176.40 | 2 |
| 35 | 1080-24-112 | Add 2 Utility Fixtures, 12", Gate Valve, Assembly, F&I (Sta 2011+30, Sta 2035+15) | EA | 2 | \$ 4,777.30 | \$ 9,554.60 | 15 |
| 36 | 1644+800 | Add 1 Relocate Fire Hydrant (Sta 2035+20) | EA | 1 | \$ 6,009.20 | \$ 6,009.20 | 6 |
| 38 | N/A | Lower Existing 6" Forcemain at Station 2002+40 that is in conflict with drainage structures. | LF | 140 | \$ 55.99 | \$ 7,838.60 | |
| SUBTOTAL: JPA for City of Crestview Utility Adjustments | | | | | | | \$ 76,660.15 |

CHANGE ORDER NO. 3

| | |
|--------------------------------------|----------------------|
| SUBTOTAL ROADWORK THIS CHANGE ORDER: | \$ 74,519.38 |
| SUBTOTAL JPA THIS CHANGE ORDER | \$ 76,660.15 |
| NET CHANGE THIS CHANGE ORDER: | <u>\$ 151,179.53</u> |

Note: There is no FDOT participation for this Change Order; only local funding will be used.