

CONTRACT: C22-3176-WS
 J&P Construction Co., Inc. dba Jamison Const
 APWRF Solids Handling Expansion Project
 EXPIRES: 10/23/2024

CHANGE ORDER

Date: 10/16/2023 Contract No.: C22-3176-WS Change Order No.: 05

Owner: OKALOOSA COUNTY BOARD OF COUNTY COMMISSIONERS

Contractor: J&P Construction Company, Inc

CHANGE TO CONTRACT PRICE	
DESCRIPTION	AMOUNT
Original Contract Price:	\$ 8,725,000
Net change by previously authorized Change Orders:	\$ 159,994
Present Contract Price:	\$ 8,884,994
This Change Order will (add/deduct):	\$ 30,181
New Contract Price:	\$8,915,175

CHANGE TO CONTRACT TIME	
DESCRIPTION	DATE OR NUMBER OF DAYS
Original Contract Time:	750 days
Original Substantial Completion Date:	Saturday, July 20th, 2024
Net change by previously authorized Change Orders:	80 days
This Change Order will add:	15 days
New Contract Time:	845 days
New Substantial Completion Date:	Wednesday, October 23, 2024

APPROVALS

REQUESTED BY: Michael Hackett
Digitally signed by Michael Hackett
 DN: cn=Michael Hackett, o=Board of County
 Commissioners, ou=Water and Sewer,
 email=mhackett@okaloosa.com, c=US
 Date: 2024.01.10 15:13:03 -0600

DATE: 1/10/2024

PROJECT ENGINEER: [Signature]
 Michael Hackett - Water & Sewer Director

DATE: 10/16/2023

CONTRACTOR: [Signature]

DATE: 10/16/23

OWNER: Faye Douglas
Digitally signed by Faye Douglas
 Date: 2024.01.11 13:28:44 -0600
 Faye Douglas - OMB Director

DATE: _____

This Change Order is an amendment to the Contract/Agreement between Contractor and the Owner, and all other contract provisions shall remain in full force and effect, unless specifically amended in writing, signed by both parties.

CHANGE ORDER - SUPPORT DOCUMENTATION



CM NO.:	05
DESCRIPTION	INFLUENT CHANNEL RECOATING
DATE:	October 16, 2023
PROJECT:	Arbennie Pritchett WRF Solids Expansion Project
PROJECT NO.:	100558
CONTRACTOR:	J&P Construction Company, Inc.

Scope of Work –

This Change Order is for replacement of influent channel coatings in excess of what CM#4 could anticipate. During the work to replace the existing coatings, contractor determined that additional footage would be necessary to guarantee product (see invoice notes). J&P will arrange to have additional Spectrashield work done in coordination with influent screen installs.

This Change Order is for the additional \$ 30,181 of work that will be added to the total contract price.

The change order will add 15 days to the contract time for C22-3176-WS for a total of 845 days with substantial completion date of October 23, 2024.

Reasons:

These coatings are designed to protect the influent channels from the corrosive nature of the wastewater. Replacement of these coatings helps to ensure further deterioration is avoided and prevents additional repairs on Influent Channels #1 and #2 in the future.

