

CONTRACT: C22-3138-PW  
SCOTT BRIDGE COMPANY, INC.  
COLLEGE RD BYPASS BRIDGE REPAIRS  
EXPIRES: 225 DAYS FROM NTP

### CHANGE ORDER FORM

Date: March 23, 2022 Contract No.: C22-3138-PW Change Order No.: 02

Owner: OKALOOSA COUNTY BOARD OF COUNTY COMMISSIONERS

Contractor: Scott Bridge Construction Company, Inc.

The Contract/Agreement is modified as follows upon execution of this Change Order:

Description - Add \$14,235.00 for installation of three (3) additional guardrail end anchors. These items would be installed according to plans adhering to FDOT specifications, and in combination with the guardrail items already a part of the contract quantities. Installation would add approximately 2 days to the initial guardrail construction schedule, and material procurement normally takes 2 to 3 weeks once an agreement has been finalized. This will be added as Item No. 0536- 85- GUARDRAIL END TREATMENT- PARALLEL APPROACH TERMINAL

Attachments: N/A

CHANGE TO CONTRACT PRICE	
DESCRIPTION	AMOUNT
Original Contract Price:	\$570,036.00
Net change by previously authorized Change Orders:	\$2,500.00
Present Contract Price:	\$572,536.00
This Change Order will (add):	\$14,235.00
New Contract Price:	\$586,771.00
CHANGE TO CONTRACT TIME	
DESCRIPTION	DATE or NUMBER OF DAYS
Original Contract Time:	180 Days to Substantial; 225 Days to Final
Original Substantial & Final Completion Dates:	07/31/2022 & 09/14/2022
Net change by previously authorized Change Orders:	None
This Change Order will (add/subtract):	None
New Contract Time:	No Change
New Final Completion Date:	No Change

#### APPROVALS

REQUESTED BY: [Signature] DATE: 3/23/2022  
PROJECT ENGINEER: [Signature] DATE: 3-23-22  
CONTRACTOR: [Signature] Vice Pres. DATE: 3-23-22  
OWNER: Jeffrey A Hyde Digitally signed by Jeffrey A Hyde  
Date: 2022.03.24 07:58:27 -05'00' DATE: \_\_\_\_\_

This Change Order is an amendment to the Contract/Agreement between Contractor and the Owner, and all other contract provisions shall remain in full force and effect unless specifically amended in writing, signed by both parties.

MW