

CHANGE ORDER NO. 7

TO: Roberson Underground Utility, LLC
9790 Roberson Way
Milton, FL 32570

DATE: 09/23/2021

PROJECT NAME: Pace Patriot / Tiburon Drainage Improvements

Project No. _____

Under our AGREEMENT dated 16-Sept 2019

You hereby are authorized and directed to make the following change(s) in accordance with terms and conditions of the Agreement:

- 1) \$424,814.25 – Kendall/West Spencer Field Road System

FOR THE ADDITIVE Sum of: \$ 424,814.25

Original Agreement Amount	\$ <u>5,096,700.00</u>
Sum of Previous Changes	\$ <u>-(218,928.56)</u>
This Change Order ADD/DEDUCT	\$ <u>424,814.25</u>
Present Agreement Amount	\$ <u>5,302,585.69</u>

The time for completion shall be increased by 90 calendar days due to this Change Order with an additional 47 weather and holidays. Accordingly, the Contract Time is now nine hundred thirty-three (933) calendar days and the final completion date is April 21, 2022. Your acceptance of this Change Order shall constitute a modification to our Agreement and will be performed subject to all the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. The adjustment, if any, to the Agreement shall constitute a full and final settlement of any and all claims arising out of or related to the change set forth herein, including claims for impact and delay costs.

Accepted: October 12, 2021.

SANTA ROSA COUNTY, FLORIDA

By: 
David C. Piech, Chair

CONTRACTOR
By: 
President

ATTEST:



PROFESSIONAL DESIGN

ATTEST: 
By: Donald C. Spencer, Clerk of Court
Clerk of Courts

By: N/A
Consulting Engineer

CONSTRUCTION CHANGE ORDER

Change Order Number 7 Contractor Number PD _____

Date: 10/6/21

To: Santa Rosa County
6495 Caroline St. Suite J, Milton, FL 32570

Project Name: Santa Rosa County Tiburon / Pace Patriot Drainage Improvement

COST TO ADD BACK IN WEST SPENCERFIELD & KENDALL BLVD


Item# 6 - Asphalt approx. 2,750 sqyds.	\$ 8,937.50
Item#7 -Storm inlets, Manholes, Junction Boxes, Chain Link Fence	\$ 750.00
Item#8 - Storm Pipe & Culverts	\$ 2,875.00
Item#9 - Concrete Curbing	\$ 3,900.00
Item#19 - Traffic Control	\$ 7,500.00
Item#36 - Sidewalks Including Ramps approx. 350'	\$ 22,750.00
Item#38 - Concrete Mitered End Sections approx. 1	\$ 2,345.00
Item#39 - Structure Concrete Type 1 inlet top with 6' x 6' type J bottom 7	\$ 93,495.00
Item#48 - Structure Concrete 6' x 6' Type J conflict bottom w/lid & MH ring & cover 1	\$ 17,476.25
Item#51 - Structure Concrete Type B with slots (Clubhouse pond overflow)	\$ 10,115.50
Item#68 - Ribbon Curb approx. 75'	\$ 2,887.50
Item#70 - Layback Curb approx. 315'	\$ 8,505.00
Item#75 - New Asphalt Base approx. 1400sqyds	\$ 39,200.00
Item#79 - Roadway Pavement Roadway striping- Entrance to Oak Leigh Place - Taper & Turn lanes	\$ 14,500.00
Item#83 - Concrete Pipe 42" Diameter approx. 754LF	\$ 111,215.00
Item#87 - Concrete Pipe Conduits & Drains 29" x 45" approx. 327LF	\$ 77,662.50
Item#97 - Timber Fabrication & Installation Privacy Fence approx. 20LF	\$ 700.00
TOTAL FOR WEST SPENCERFIELD & KENDALL	\$ 424,814.25

Note: Material for waterline relocation on West Spencerfield Rd. to be supplied by others.

TOTAL CHANGE ORDER ADDITION-----\$424,814.25

	Dollars	Time in Calendar Days
Original Contract Amount	\$ 5,096,700.00	455 Days
Sum of Previous Changes	\$ -218,928.56	640 Days
This Change Order	\$ 424,814.25	90 Days
Adjusted Agreement Amount	\$ 5,302,585.69	730 Days + weather/holidays

Your acceptance of this Change Order shall constitute a modification to our Agreement and will be performed subject to all the same terms and conditions in our Agreement indicated above, as fully as if the same were repeated in this acceptance.

Accepted: _____, 20

 By: _____
 Contractor - Roberson Underground Utility LLC

By: _____
 Engineer

By: _____
 Owner