

CONTRACT, LEASE, AGREEMENT CONTROL FORM

Date: 03/16/2023

Contract/Lease Control #: C22-3191-PW

Procurement#: ITB PW 32-22

Contract/Lease Type: AGREEMENT

Award To/Lessee: JNB CONTRACTING, INC.

Owner/Lessor: OKALOOSA COUNTY

Effective Date: 06/21/2022

Expiration Date: 07/23/2023

Description of: LAKE LORRAINE PHASE II PROJECT

Department: PW

Department Monitor: AUTREY

Monitor's Telephone #: 850-689-5772

Monitor's FAX # or E-mail: JAUTREY@MYOKALOOSA.COM

Closed:

Cc: BCC RECORDS

CHANGE ORDER FORM

Date: Feb 28, 2023 Contract Number: C22-3191-PW

Change Order No.: 2

Owner: OKALOOSA COUNTY BOARD OF COUNTY COMMISSIONERS

Contractor: JNB Contracting, LLC

The Contract/Agreement is modified as follows upon execution of this Change Order:

Description: Initial survey for new pipe and inlets from Country Club RD (90-92 Country Club Rd) to the new pond were off by 21". To rebuild meeting flood requirements two inlet boxes must be replaced, installed 19"X38" ERCP pipe replaced with 36"ADS and lowered 21", and an existing inlet box modified. Costs are shown on Attachment 1. There is adequate contingency on the project, additional funds will not be required

Attachments: Contractor's proposal

CHANGE TO CONTRACT PRICE	
DESCRIPTION	AMOUNT
Original Contract Price:	\$ 1,972,059.50
Net change by previously authorized Change Orders:	\$ -
Present Contract Price:	\$ 1,972,059.50
This Change Order will add:	\$ 103,830.34
New Contract Price:	\$ 2,075,889.84


CHANGE TO CONTRACT TIME	
DESCRIPTION	DATE or NUMBER OF DAYS
Original Contract Time:	Substantial complete: 120 days; Final complete 180 days
Original Substantial Completion Date:	Substantial complete: 2 Nov 21; final complete 2 Jan 23
Net change by previously authorized Change Orders:	75 days
This Change Order will add:	70 days
New Contract Time:	Substantial complete: 265 days; Final complete: 325 days
New Substantial Completion Date:	Substantial complete: May 24, 2023; Final complete: July 23, 2023

APPROVALS

REQUESTED BY: Jason T. Autrey, P.E., C.P.M. Digitally signed by Jason T. Autrey, P.E., C.P.M. Date: 2023.01.03 09:12:20 -06:00 DATE: _____

PROJECT ENGINEER: Stephen Blalock Digitally signed by Stephen Blalock Date: 2023.02.28 14:35:43 -06:00 DATE: _____

CONTRACTOR: Chris Weeks DATE: 3.2.23

OWNER:  DATE: March 14, 2023

Insert Name and Title as per Purchasing Manual Thresholds
Robert A. "Trey" Goodwin, Chairman

This Change Order is an amendment to the Contract/Agreement between Contractor and the Owner, and all other contract provisions shall remain in full force and effect unless specifically amended in writing, signed by both parties.



**CONTRACT: C22-3191-PW
 JNB CONTRACTING, INC.
 LAKE LORRAINE PHASE II PROJECT
 EXPIRES: 07/23/2023**